

File No.: 04-1000-20-2018-003

February 14, 2018

s.22(1)

Dear <mark>s.22(1)</mark>

Re: Request for Access to Records under the Freedom of Information and Protection of Privacy Act (the "Act")

I am responding to your request of January 2, 2018 for:

Any and all reports regarding the most-recent detailed structural and seismic inspections of the Georgia and Dunsmuir viaducts, including, but not limited to, the composition of the viaducts, the assessment and evaluation of materials and any scientific testing of the materials.

All responsive records are attached. Some information in the records has been severed, (blacked out), under s.13 (1) of the Act. You can read or download this section here: http://www.bclaws.ca/EPLibraries/bclaws_new/document/ID/freeside/96165_00

Please note that instances of the record that did not relate to the request have been marked as "Not Responsive to Request."

Under section 52 of the Act you may ask the Information & Privacy Commissioner to review any matter related to the City's response to your request. The Act allows you 30 business days from the date you receive this notice to request a review by writing to: Office of the Information & Privacy Commissioner, <u>info@oipc.bc.ca</u> or by phoning 250-387-5629.

If you request a review, please provide the Commissioner's office with: 1) the request number assigned to your request (#04-1000-20-2018-003); 2) a copy of this letter; 3) a copy of your original request for information sent to the City of Vancouver; and 4) detailed reasons or grounds on which you are seeking the review.

Please do not hesitate to contact the Freedom of Information Office at <u>foi@vancouver.ca</u> if you have any questions.

Yours truly,

Barbara J. Van Fraassen, BA Director, Access to Information & Privacy

Barbara.vanfraassen@vancouver.ca 453 W. 12th Avenue Vancouver BC V5Y 1V4 Phone: 604.873.7999 Fax: 604.873.7419

Encl.

:kt



City of Vancouver

Bridge Engineering Services

Task C1 - Detailed Visual Inspections

2016

2017 Jan 10

Our Ref: 2068-016-RPT-GEN-001-0

Prepared by:



Toda McCrimmon, P.Eng.

Reviewed by:

Darrel Gagnon, P.Eng.



COWI NORTH AMERICA, LTD. 101-788 Harbourside Drive North Vancouver, BC, Canada V7P 3R7 Tel: (604) 986-1222 Fax: (604) 986-1302 E-mail: cowimailbox@cowi.com Website: www.cowi.com

http://projects.cowiportal.com/ps/A083677/Documents/03 Project Documents and Outputs/DOC/Reports/2068-016-RPT-GEN-001-0.docx



	Revision Record Sheet					
Rev. No	Date	Changes Implemented	Originated By	Verified By	Approved By	



Amendments Record Sheet



Executive Summary

Presented in this report are the results of eight detailed visual bridge condition inspections performed by COWI North America Ltd. (COWI) [formerly Buckland & Taylor Ltd.] for the City of Vancouver (CoV) as part of 2016 scope for *Task C1 – Detailed Visual Inspections* under Professional Services Agreement PS20130837. The Granville Bridge (steel) detailed inspection is the ninth inspection performed in 2016 but is provided under separate cover. This agreement is a five-year program which began with the development of a Bridge Condition Index (BCI) rating/ranking system, and through which all of the City's inventory of bridge, tunnel, underpass, and overpass structures are being inspected through to the end of 2017.

All inspections have been completed and documented in accordance with the *Bridge Condition Index (BCI) Implementation Manual and User Guide*. The updated inspection schedule for this contract is as follows:

2013 / 2014*	2015	2016	2017
AO-3 Hastings Viaduct	AO-1 Birch-Alder Overpass	D-1 Howe Viaduct	D-5 Cordova 3 Viaduct
AO-4 Marine Dr-Bdry Rd OP	AO-2 Deering Island Bridge	D-2 Canada Place 1 Viaduct	D-5a Thurlow Viaduct
D-10 Main Street OP - Dun	AO-5 New Brighton Rd OP	D-3 Cordova 1 Viaduct	D-7 Canada Place 2 Viaduct
D-11 Main Street OP - Geo	AO-6 Windermere Ped UP	D-4 Cordova 2 Viaduct	FC-2 Cambie Bridge
GC-1 Grandview Viaduct	AO-7 Granville Br SE Ped UP	D-6 Burrard Viaduct	
GC-2 Clark Drive Bridge	AO-8 Powell Street OP	D-8 Dunsmuir Viaduct	
GC-3 Woodland Drive	D-12 Chilco Ped Underpass	D-9 Georgia Viaduct	
GC-4 Commercial Drive	P-2 Gladstone Ped OP	D-13 Portal Park	
GC-5 Broadway Bridge	P-3 Knight St Ped Fishing Br		
GC-6 Victoria Drive Bridge	P-4 Hemlock St Ped OP		
GC-7 Lakewood Drive	P-5 Laurel Ped Land Bridge		
GC-8 Nanaimo St Bridge	P-6 Keefer St Ped OP		
P-1 Boundary Rd Ped OP	P-8 Trans Canada Trail Ped	SEPARATE COVER	
P-9 SEFC Ped (Canoe) Bridge	P-12 McCleery Ped Bridge	FC-3 Granville Bridge (steel)	
P-10 SEFC Weir Ped Bridge			
P-11 Still Creek Ped Bridge			
16 COMPLETED	14 COMPLETED	9 NOW COMPLETE	4 PLANNED

Updated Annual Detailed Inspection Schedule Summary

* submitted 2013 and 2014 detailed inspection findings in one report

This report summarizes the results of the first eight 2016 inspections. Detailed inspection reports for each bridge are contained in Appendix A. This report is accompanied by a DVD containing PDF versions of all reports and all photographs in high-resolution digital format.

Overall the bridges are generally in good to excellent (as new condition) with a number of localized deficiencies identified. Recommendations for repairs, rehabilitation, monitoring and maintenance activities are provided in this report.



Table of Contents

1	City	of Vancouver Bridge Inventory & Location	1
	1.1 1.2 1.3 1.4	Complete Structures List Variances in Responsibility Bridge Location Map Hansen Bridge ID Numbers	1 2 3 4
2	Intro	duction	5
	2.1 2.2 2.3	Background Objectives List of Structures Inspected	5 5 5
3	Insp	ection Methodology	7
	3.1 3.2 3.3 3.4	Execution Bridge Condition Rating and Inspection Forms Photographic Log 5 Year Repair and Rehabilitation Plan	7 7 7 8
			_
4	insp	ection Report Format	9
4 5	Insp Res	ection Report Format	9 0
4 5	Insp Res 5.1 5.2 5.3 5.4 5.5 5.6	ection Report Format	9 0 1 3 4 5 6
4 5 Арр	Res 5.1 5.2 5.3 5.4 5.5 5.6 0endix	ection Report Format	9 0 1 3 4 5 6 -1
4 5 Арр Арр	5.1 5.2 5.3 5.4 5.5 5.6 0endix	ection Report Format 1 ults 1 Summary of Deficiencies 1 Monitoring Items 1 Routine Maintenance Activities 1 Make Safe Deficiencies 1 Bridge Condition Indices 1 Repair and Rehabilitation Projections 1 A Detailed Condition Inspection Reports A 5 Year Repair, Rehabilitation and Maintenance Plan - By Urgency	9 0 1 3 4 5 6 -1
4 5 Арр Арр	5.1 5.2 5.3 5.4 5.5 5.6 9endix 9endix	ection Report Format 1 ults 1 Summary of Deficiencies 1 Monitoring Items 1 Routine Maintenance Activities 1 Make Safe Deficiencies 1 Bridge Condition Indices 1 Repair and Rehabilitation Projections 1 a Detailed Condition Inspection Reports A- a B 5 Year Repair, Rehabilitation and Maintenance Plan - By Urgency B- a C Standard Remedial Activities and Applicable Unit Rates C-	9 0 1 3 4 5 6 -1 -1



1 City of Vancouver Bridge Inventory & Location

1.1 Complete Structures List

A complete list of the structures that comprise the City of Vancouver's 2016 inventory is outlined in Table 1, which includes the year of construction, basic superstructure type and an overall structure count. The approximate location of all structures are shown in Figure 1 of Section 1.3 using the 'No.' (number) reference numbers.

ID #	BRIDGE	YEAR	STRUCTURE TYPE	No.
AO-1	Birch – Alder Overpass	1976	VEH – Concrete I-girders	1
AO-2	Deering Island Bridge	1989	VEH – Concrete box girders	2
AO-3	Hastings Viaduct	1978	VEH – Concrete box girders	3
AO-4	Marine Drive - Boundary Rd. Overpass	1980	VEH – Concrete box girders	4
AO-5	New Brighton Rd. Overpass	1998	VEH – Concrete box girders	5
AO-6	Windermere Pedestrian Underpass	1966	PED – Concrete slab	6
AO-7	Granville Br South End Ped Underpass	1954	PED – Concrete slab	7
AO-8	Powell Street Overpass	2014	VEH – Steel I-girders	8
D-1	Howe Viaduct	1983	VEH – Concrete I-girders	9
D-2	Canada Place 1 Viaduct	1983	VEH – Concrete I-girders	10
D-3	Cordova 1 Viaduct	1983	VEH – Concrete beams	11
D-4	Cordova 2 Viaduct	1989	VEH – Concrete beams	12
D-5	Cordova 3 Viaduct	2002	VEH – Concrete I-girders	13
D-5a	Thurlow Viaduct	2002	VEH – Concrete I-girders	14
D-6	Burrard Viaduct	1983	VEH – Concrete I-girders	15
D-7	Canada Place 2 Viaduct	2009	VEH – Concrete I-girders	16
D-8	Dunsmuir Viaduct	1969	VEH – Concrete I-girders	17
D-9	Georgia Viaduct	1969	VEH – Concrete I-girders	18
D-10	Main Street Overpass - Dunsmuir	1969	VEH – Concrete box girders	19
D-11	Main Street Overpass - Georgia	1969	VEH – Concrete box girders	20
D-12	Chilco Pedestrian Overpass	2002	VEH – Concrete slab	21
D-13	Portal Park	1985	PED – Steel beams	22
FC-1	Burrard Bridge	1930	VEH – Steel truss (main span)	23
FC-2	Cambie Bridge	1985	VEH – Concrete box girders	24

Table 1: Complete List of City of Vancouver Bridges



ID #	BRIDGE	YEAR	STRUCTURE TYPE	No.
FC-3	Granville Bridge	1954	VEH – Steel truss (main span)	25
G-1	Grandview (1st Ave) Viaduct	1937	VEH – Steel plate girders	26
G-2	Clark Drive Bridge	1993	VEH – Steel box girders	27
G-3	Woodland Drive Bridge	1991	VEH – Steel I-girders	28
G-4	Commercial Drive Bridge	1989	VEH – Concrete box girders	29
G-5	Broadway Bridge	1992	VEH – Concrete I-girders	30
G-6	Victoria Drive Bridge	1993	VEH – Concrete I-girders	31
G-7	Lakewood Drive Bridge	2001	VEH – Concrete I-girders	32
G-8	Nanaimo Street Bridge	2000	VEH – Concrete I-girders	33
P-1	Boundary Rd Pedestrian Overpass	1981	PED – Concrete box girder	34
P-2	Gladstone Pedestrian Overpass	1985	PED – Concrete box girder	35
P-3	Knight St. Pedestrian Fishing Bridge	1974	PED – Steel vierendeel truss	36
P-4	Hemlock St. Pedestrian Overpass	1986	PED – Concrete box girder	37
P-5	Laurel Pedestrian Land Bridge	1976	PED – Concrete slab	38
P-6	Keefer St. Pedestrian Overpass	1971	PED – Concrete double T-girder	39
₽-7	Nanaimo Foot Bridge* *(removed in 2014)	1968	PED - Steel truss	REMOVED
P-8	Trans Canada Trail Pedestrian Bridge	2003	PED – Steel truss	40
P-9	SEFC Pedestrian (Canoe) Bridge	2007	PED – Steel truss	41
P-10	SEFC Weir Pedestrian Bridge	2007	PED – Steel beam	42
P-11	Still Creek Ped Bridge (Nootka & 14th)	2009	PED – Timber beam	43
P-12	McCleery Pedestrian Bridge	1998	PED – Timber beam	44

1.2 Variances in Responsibility

All structures listed in Table 1 above are considered exclusively as the responsibility of the City of Vancouver, with the following exceptions:

- D4 Cordova 2 Viaduct: The City of Vancouver is only responsible for the top surface (wearing surface including sidewalks). The bridge structure below is the responsibility of Translink.
- D12 Chilco Ped Underpass: The City of Vancouver is only responsible for the underpass portion and top side asphalt (wearing surface). The bridge structure is the responsibility of BC MOTI.



ω

Bridge Engineering Services Task C1 - Detailed Visual Inspections 2016

2068-016-RPT-GEN-001-0 2017 Jan 10



1.4 Hansen Bridge ID Numbers

At the request of the CoV, Hansen Bridge identification numbers for each structure have been included in this report (see Table 2). These numbers represent asset ID's as part of a work order system currently being used for the bridge inventory.

As part of the system, the large bridges are typically broken down into their various structural components. For example, Burrard Bridge has five Hansen ID numbers: one for each set of concrete approaches (two total), one for each set of steel deck truss spans (two total), and one for the steel through truss marine (main) span. Granville Bridge has different numbers for the different on/off ramps etc. For convenience, only the main structure is included in the table below.

ID #	BRIDGE	H. ID	ID #	BRIDGE	H. ID
AO-1	Birch – Alder Crossing	189	G-1	Grandview (1st Ave) Viaduct	176
AO-2	Deering Island Bridge	182	G-2	Clark Drive Bridge	167
AO-3	Hastings Viaduct	140	G-3	Woodland Drive Bridge	193
AO-4	Marine Dr-Boundary Rd. Overpass	138	G-4	Commercial Drive Bridge	178
AO-5	New Brighton Rd. Overpass	174	G-5	Broadway Bridge	194
AO-6	Windermere Pedestrian Underpass	144	G-6	Victoria Drive Bridge	191
AO-7	Granville Br. South End Ped UP	120	G-7	Lakewood Drive Bridge	186
AO-8	Powell Street Overpass	unknown	G-8	Nanaimo Street Bridge	196
D-1	Howe Viaduct	147	P-1	Boundary Rd Pedestrian Overpass	187
D-2	Canada Place 1 Viaduct	190	P-2	Gladstone Pedestrian Overpass	197
D-3	Cordova 1 Viaduct	173	P-3	Knight St. Pedestrian Fishing Bridge	148
D-4	Cordova 2 Viaduct	198	P-4	Hemlock St. Pedestrian Overpass	181
D-5	Cordova 3 Viaduct	202	P-5	Laurel Pedestrian Land Bridge	169
D-5a	Thurlow Viaduct	137	P-6	Keefer St. Pedestrian Overpass	160
D-6	Burrard Viaduct	161	P-7	Nanaimo Foot Bridge* *(removed in 2014)	185
D-7	Canada Place 2 Viaduct	128	P-8	Trans Canada Trail Ped. Bridge	143
D-8	Dunsmuir Viaduct	141	P-9	SEFC Pedestrian (Canoe) Bridge	129
D-9	Georgia Viaduct	150	P-10	SEFC Weir Pedestrian Bridge	136
D-10	Main Street Overpass - Dunsmuir	123	P-11	Still Creek (Nootka & 14th)	174530
D-11	Main Street Overpass - Georgia	130	P-12	McCleery Pedestrian Bridge	unknown
D-12	Chilco Pedestrian Overpass	153	other	Waterfront Rd Wharf (Burrard-Howe)	168
D-13	Portal Park	unknown	other	Waterfront Rd Wharf (East of Howe)	203
FC-1	Burrard Bridge (Main Span)	163	other	Slocan St. Bridge	170
FC-2	Cambie Bridge (Main Span)	201	other	Knight St. Bridge	192
FC-3	Granville Bridge (Main Span)	210			

 Table 2:
 Hansen Work Order System Bridge Identification Numbers

The Hansen Bridge Identification numbers listed here are only for reference, and not used anywhere else in the report. Four additional structures are included as 'other' for completeness, but are not part of the inventory related to this inspection contract.



2 Introduction

2.1 Background

This report summarizes detailed bridge condition inspections performed by COWI North America Ltd. (COWI) for the City of Vancouver (CoV) as part of scope *Task C1 – Detailed Visual Inspections* under the Professional Services Agreement PS20130837.

The majority of the detailed bridge inspections took place between 2016 May 17 and 2016 May 26. The inspection of D-4 Cordova 2 Viaduct (surface only) was performed on 2016 June 28, and the D-13 Portal Park structure inspection was completed on 2016 December 22. Follow-up site visits to some structures were performed (on foot) as determined necessary to complete the reporting.

One structure was inspected for the first time: D-13 Portal Park (determined as CoV responsibility in late 2015).

The detailed inspection reports for each structure are included as Appendix A.

2.2 Objectives

The primary objectives for the 2016 detailed visual inspections were to:

- i. Conduct a visual inspection to document the current condition and behaviour of structural components;
- ii. Identify areas, if any, requiring a more detailed inspection or further study/investigation;
- iii. Recommend and prioritize rehabilitation/repair measures based on inspection findings;
- iv. Recommend and prioritize regular maintenance work items based on inspection findings; and
- v. Develop budget cost estimates for recommended rehabilitation/repair and maintenance work.

2.3 List of Structures Inspected

Table 3 lists all structures that received a detailed visual inspection as part of this report, and describes the primary means of access used for the inspection.



Table 3:	List of Structures Inspected and Means of Access
rubic J.	List of off details inspected and means of Access

IEANS OF ACCESS	ID # BRIDGE Not Responsive to Request	
Lift with Traffic Control	Dunsmuir Viaduct	D-8
Lift with Traffic Control	Georgia Viaduct	D-9
n	Georgia Viaduct onsive to Request	D-9 Not Resp



3 Inspection Methodology

3.1 Execution

The detailed inspections were primarily visual in nature. Non-destructive techniques such as hammer sounding and chain dragging were also used to identify deficiencies. The use of access equipment with the intent of gaining close proximity to all above ground bridge components over active railway and Skytrain tracks was discussed with the City, but was expected to be unnecessary due to the generally good condition of the structures. It was decided that any inaccessible areas of a structure that was suspected as being in poor condition based on observations made from the accessible areas would be flagged for future inspection after proper access and coordination with key stakeholders was achieved. Areas not accessible are typically documented in the individual reports.

3.2 Bridge Condition Rating and Inspection Forms

The detailed inspections were completed in accordance with the *CoV Bridge Condition Index Implementation Manual and User Guide* [herein referred to as the User Guide] prepared by COWI (B&T at the time) as part of 2014 scope, modified in 2015 to include the DRU rating system as requested by the CoV. Though not yet updated to include the DRU rating information, this document identifies the general forms to be used for the inspection, and the rating system by which to rate the condition of the individual bridge components.

The overall bridge condition rating, or Bridge Condition Index (BCI), has been calculated for each bridge in accordance with the User Guide. Work activities have also been documented and assigned a priority (urgency) in accordance with this guide. Standardized work activities (listed in Appendix C) have been used whenever possible for consistency.

3.3 Photographic Log

A *General Conditions Photo Log* has been prepared for all bridges to provide the general condition of all major components at the time of inspection. If significant repairs have been completed since the previous inspection they are likely to be included in this log. General Condition photos are given the precursor "G".

A *Deficiencies Photo Log* has also been included for each bridge with observed defects. Photos are designated with the precursor "D" to denote it is associated with



a defect (e.g. D1) and cross-referenced in the inspection form. The intent is that each defect has at least one photo included in the log. Photos taken illustrate something of note (e.g. evidence of regular movement at an expansion bearing) have also been given the precursor "D".

3.4 5 Year Repair and Rehabilitation Plan

To assist the CoV with planning and budgeting work activities, a 5 Year Repair and *Rehabilitation Plan* has been developed for each structure and is included as a part of the inspection reporting. Section 5.6 summarizes the rehabilitation program cost estimates organized per structure as well as per urgency category; these tables outline the costs only. Appendix B also provides a summary of the five-year rehabilitation program organized by urgency but includes the details of the individual repairs. Unit rates for standardized work activities are included in Appendix C. For non-standard work activities, engineering judgment has been used to develop a unit rate.

All unit rates represent an approximate base cost for that work activity only and are most relevant when performing large volumes of work related to that activity. Percentage mark-up for engineering design, supervision, traffic management, contractor mobilization, contingency, taxes and inflation are applied to the sum of the base costs, but will typically result in an under-estimation of the actual rehabilitation cost when considering small individual repairs.

When obvious discrepancies arise between a repair cost obtained from projecting a unit rate vs. what cost can be reasonably expected for actually performing the repair, the amount has been adjusted manually to a more appropriate estimation of cost.

For convenience, a Repair Completion Checklist that outlines all recommended repair and rehabilitation items for each structure has been included as Appendix D.



4 Inspection Report Format

Appendix A contains the individual inspection reports for each bridge. Each report consists of the following sections:

- Bridge Summary Sheet;
- Bridge Condition Inspection Form;
- General Arrangement Photo Log;
- Deficiencies Photo Log;
- Crack Maps/Sketches (if applicable);
- 5 Year Repair and Rehabilitation Plan; and
- Comment Sheet.

The majority of the Bridge Summary Sheets have been provided by the CoV and modified to include: Screening Level Seismic assessment priority and priority index, anticipated remaining service life, estimated replacement cost and the BCI (previous and current). Some of the inventory information provided by the CoV has been assumed correct by COWI and may not have been verified for accuracy.

Replacement cost estimates provided in the summary sheet for each structure are approximations based on a cost-per-square-foot unit rate of structure. The unit rate is selected to consider structure type, ease/difficulty of access, and influenced by the feature being crossed. The selected unit rates are consistent with those used in the summary sheets for the 2014 detailed inspections as general construction costs have not been observed to increase over the last few years. This trend may not continue in the long term but is considered relevant for the current assessments. CoV overhead, engineering fees, and a contingency are included in the estimated bridge replacement cost.

The Comment Sheet provided at the end of each subsection is intended to be blank and can be used to list comments or questions during review of the report.

Each individual report is also provided in PDF format on a writable DVD. Included on the DVD are high-resolution copies of all of the photographs used in the reports.



5 Results

5.1 Summary of Deficiencies

Table 4 provides a brief description of significant defects identified for each bridge at the time of inspection, ranging from the more critical issues to minor deficiencies.

These items include any structurally significant defects, major rehabilitation items, and any safety issue that requires repair. All items in this category are suggested for repairs as they are issues that are currently, or are expected to, affect long term durability or aesthetics of the structure. All items in this category are also assigned an Urgency (U) rating in accordance with the following system:

- Urgency = 1: Action required in 5 years or more (by 2022);
- Urgency = 2: Action required within 3 years (by 2020);
- Urgency = 3: Action required within 2 years (by 2019); and
- Urgency = 4: Action required as soon as possible (ASAP).

Refer to individual inspection reports contained in Appendix A for the complete list, description, location, and urgency rating of all deficiencies and recommended repairs for each bridge. The following tables may include recommendations for areas of a structure under a different jurisdiction; see Section 1.2 for variances in responsibility.

Table 4:	Summary	of Identified	Bridge	Deficiencies
1 4010 4.	Gammary	or fuentineu	Bridge	Demoionoios

ID #	Bridge	Deficiencies / Repairs
Not Res	ponsive to Request	
D-8	Dunsmuir Viaduct	• None
DQ		Deck Joints: remove sharp edge.
D-9	Georgia Viaduci	 Deck Joints: remove trip hazard.
Not Res	sponsive to Request	



5.2 Monitoring Items

Table 5 summarizes components or specific deficiencies that should be monitored on an ongoing basis in future detailed and annual monitoring inspections. These items are often defects that do not require immediate repair, but should be monitored as their condition may deteriorate. Monitoring items from previous inspection reports are always re-evaluated during each new inspection to compare the condition of the defect and assess if the issue is static or continuing to deteriorate. Monitoring items generally remain on the watch list even if the identified issues appear dormant. Only when repairs are made to the defect should the item be removed from the list.

These items are sometimes specifically listed under General Inspection Notes (Monitoring Notes) in the inspection form. These are all identified in the individual inspection reports by designating the deficiency with an Urgency (U) rating of "M".

Not Responsi	ve to Request	

Table 5: Summary of Monitoring Items



ID # ot Res	Bridge ponsive to Request	Monitoring Items
D-8	Dunsmuir Viaduct	 Foundation Movement: settlement of approach slab at on-ramp abutment. Retaining Wall: undermining of abutment footings due to slope creep. Caps: small concrete spall over skatepark. Sub Deck: concrete spalls x 2 locations. Deck Joints: deteriorated joint components. Parapets: loose concrete at existing spalls.
		Eoundation Movement: settlement of



5.3 Routine Maintenance Activities

Table 6 lists specific routine maintenance activities that were identified as necessary at the time of inspection. These have been identified in the individual inspection reports by designating the deficiency with an Urgency (U) rating of "R". Routine maintenance activities are those work activities that can be undertaken with minimal planning and preparation and should be completed by the CoV on a routine basis (typically annual at minimum).

Examples of typical routine maintenance activities include:

- trash/debris removal;
- brushing (clearing of obstructive & intrusive vegetation);
- bird/insect nest removal;
- · power-washing and graffiti removal;
- · identifying tripping hazards, sharp edges and/or snags;
- replace lights no longer effective/operational;
- · tightening of fasteners;
- selective fastener replacements (rivet and bolt);
- localized paint touch-ups;
- · gutter and drainage system clean-out/repair/replacement;
- bearing and bearing shelf flushing/clean-up; and
- deck joint compression seal flushing/clean-out.

Table 6: Identified Routine Maintenance Activities

ID #	Bridge	Routine Maintenance Activities
ot Responsiv	e to Request	



ID #	Bridge	Routine Maintenance Activities
Not Res	ponsive to Request	
D-8	Dunsmuir Viaduct	 Abutments: repairs to fencing of enclosure. Drains: clear blockage of drain basin. Signage: repair hazard sign at bike lane taper.
D-9	Georgia Viaduct	 Bearings: clean debris from around bearings. Drains: clear blockage of drain basin. Lighting: secure loose hand hole cover plate.
Not Res	ponsive to Request	

5.4 Make Safe Deficiencies

Table 7 lists the identified deficiency, monitoring, and routine maintenance items that are considered as requiring 'make safe' ('MS') repairs. These items may or may not affect the structural integrity of the structure, however, they should be addressed as soon as possible as they are currently, or may soon become, safety hazards to the users of the structures.

Deficiencies identified as a safety related item but are not currently posing a threat to bridge users, and as such not being recommended for immediate repair are marked as 'S' in the inspection reports but have not been included in this list.

 Table 7:
 Identified Make Safe Deficiencies

ID #	Bridge	Make Safe Deficiencies
lot Responsiv	e to Request	



ID #	Bridge	Make Safe Deficiencies
D-9	Georgia Viaduct	 Deck Joints: remove sharp edge. Deck Joints: remove trip hazard.
Not Res	ponsive to Request	

5.5 Bridge Condition Indices

The details of the BCI calculations are outlined in the *User Guide* (see Section 3.2 for more details), but in short: The BMIS methodology calculates a BCI for each structure based upon a weighted average of the condition ratings for inspected bridge components. In general, the following condition states are used as baselines for a BCI rating: Excellent = 1, Good = 2, Fair = 3, Poor = 4 and Very Poor = 5.

Table 8 summarizes the bridge condition index (BCI) for each bridge. The previous BCI was calculated from information from past inspection reports that have been converted into the condition index format as described in the *User Guide*. For new structures not known to have been previously inspected (e.g. Portal Park) the Previous BCI value was taken to be equal to 1.00. The new BCI values have been calculated based on the results of the 2016 detailed inspections.

Table 8: S	Summary o	of Bridge	Condition	Indices
------------	-----------	-----------	-----------	---------

ID #	Bridge	Previous BCI	New BCI	Variation
Not Resp	ponsive to Request	, t		1.
D-8	Dunsmuir Viaduct	1.44	2.06	0.62
D-9	Georgia Viaduct	1.43	2.00	0.57
Not Resp	oonsive to Request	4 1000 F		

For a typical five-year inspection cycle the BCI can be expected to increase by 0.1 to 0.2 for normal deterioration, assuming no major repairs have been undertaken. As shown in the variation column of Table 8, seven of the eight bridges have seen their BCI values increase by 0.5 or more. There are a number of contributing factors to the larger overall variances, including:

- New deficiencies have been discovered, predominantly new concrete spalls.
- The differences between the current inspection system and the system in place during previous inspections of these structures, including the way the bridge



components are defined and measured. Although efforts were made to minimize discrepancies during the system conversion, some could not be avoided;

- The timing of previous inspections. Of the seven structures previously inspected, all two were last inspected in 2009, over seven years ago slightly longer than the typical five year inspection cycle; and
- An overall shift from the 'Excellent' (as new) ratings used in previous inspection assessments on the older structures to 'Good' (normal wear, not requiring repairs) ratings for many components. This had the most significant impact on the overall BCI ratings.

For all of the structures inspected this year, the most significant contributing factor to the larger variances in the BCI values was the general shift in component condition ratings from 'Excellent' (as new) to 'Good' (normal wear, not requiring repairs). When considering the components that are applicable for the structures inspected this year, a complete shift from 'Excellent' to 'Good' results in an overall increase of the BCI by 0.93. The reason that none of the shifts in BCI values are this large is because several components were previously assigned 'Good' ratings for portions of (or all of) their condition. This year's inspections have moved any remaining 'Excellent' (as new) condition ratings to 'Good' as the structures are now 30 to 40 years old and all exhibit expected normal wear.

The largest depreciation of health was observed for D-13 Portal Park in which the BCI rose 0.70 points from 1.00 to 1.70. However, this is a result of the structure being recently added to the City's inventory and has no previous inspection records. As such it was assigned a 1.00 (excellent/as new) entry condition BCI rating (refer to Section 4.1 of the *User Guide*) despite being over 25 years old.

Overall the bridges inspected this year are generally in Good (normal wear, not requiring repairs) condition. Though there are a number of localized deficiencies identified, these are typically considered as small and, with few exceptions, inconsequential to user safety or the structural capacity of the structure. Most recommended repairs are included to improve the long-term durability of the structures to best ensure that the design lives of the structures remain achievable.

5.6 Repair and Rehabilitation Projections

Table 9 lists the total estimated cost of carrying out the recommended repair and rehabilitation works outlined in the individual 5 Year Repair and Rehabilitation Plans



generated for each bridge. The cost breakdown for the rehabilitation work organized per urgency rating is detailed in Table 10, and further elaborated in Appendix B.

The repair and maintenance costs are obtained from considering the size of the deficiency observed during the inspection and the unit rate for the applicable standardized work activity (see Appendix C) required to perform the repair. Table 9 is the summation of all Urgency 1 through Urgency 4 deficiencies (see Section 5.1) and all of the Routine Maintenance items (see Section 5.3). Monitoring items are not included as repairs for these deficiencies are not recommended at this time.

Costs are rounded up to the nearest \$1,000. This is performed at different times for each table which results in small discrepancies when comparing totals. See Section 3.4 for qualifications regarding cost estimates.

Table 9: 5	Yr. Repair and Reh	ab Cost Projection	Estimates per Structure
------------	--------------------	--------------------	-------------------------

ID # Bridge lot Responsive to Request		Total Repair & Maintenance Costs
D-8	Dunsmuir Viaduct	\$ 2,000
D-9	Georgia Viaduct	\$ 3,000
D-9 lot Resp	Georgia Viaduct	\$ 3,000

ID #	BRIDGE	U4	U3	U2	U1	R	SUB-TOTALS
Not Res	sponsive to Request						
D-8	Dunsmuir Viaduct	0	0	0	0	\$ 750	\$ 750
D-9	Georgia Viaduct	\$ 500	0	0	0	\$ 1,050	\$ 1,550
voi ries	sponsive to Request		ę	ŗ		45	
	Base Cost Total	\$ 750	\$ 2,000	\$ 4,800	\$ 2,000	\$ 14,800	\$ 24,350
Engi	neering Design and Supervision (15%)	\$ 113	\$ 300	\$ 720	\$ 300	\$ 2,220	\$ 3,653
	fic Mgmt and Site Establishment (20%)	\$ 150	\$ 400	\$ 960	\$ 400	\$ 2,960	\$ 4,870
Traff	SUB-TOTAL		A 0 700	¢ 6 490	\$ 2 700	\$ 19 980	\$ 32 873
Traff	SUB-TOTAL	\$ 1,013	\$ 2,700	\$ 0,400	φ Ζ ,100	ψ 10,000	4 OLJOIO
Traff	SUB-TOTAL Contingency and Inflation (15%)	\$ 1,013 \$ 152	\$ 2,700	\$ 0,480	\$ 405	\$ 2,997	\$ 4,931

Table 10: 5 Yr. Repair and Rehab Cost Projections per Urgency Rating

Bridge Engineering Services Task C1 - Detailed Visual Inspections 2016

2068-016-RPT-GEN-001-0 2017 Jan 10

18



Appendix A Detailed Condition Inspection Reports

INCLUDES

Not Responsive to Request	11 pages
	15 pages
	11 pages
	10 pages
	12 pages
D-8: Dunsmuir Viaduct	12 pages
D-9: Georgia Viaduct	13 pages
Not Responsive to Request	09 pages





Bridge No. D-8

Dunsmuir Viaduct

between Beatty St. & Main St.



Construction Date and Orientation:	Built in 1969	E	Bridge Orientation: East-W	/est
Feature Supported:	Dunsmuir Street -	- three	lanes [2 westbound and	1 bike lane].
Feature Crossed:	Quebec St., Expo	Blvd.,	Carrall St., Pat Quinn Wa	ay (Abbott St.).
Substructure:	Concrete pier on	concre	te footing with concrete (or timber) piles.
Superstructure:	Precast concrete 200 mm thick rein	I-girde forced	rs (prestressed & post ter cast-in-place concrete de	nsioned) with a eck.
Wearing Surface:	Concrete.			
Approaches:	Asphalt roadway.			
Dimensions:	No. of Spans: Deck Area: Skew Angle: Sidewalks:		21 848.4 m [long] x 13.9 m 0° North side only [1.22 m v	[wide] = 11,793 m² wide]
General:	Bearings: Bank/Pier Protect Guardrail: Curb: Utilities: Clearance: Posted Speed Lin Sign Posting: Design Load:	ion: nit:	Reinforced Neoprene Pa None Precast Concrete None Unknown Unknown (and varies) 50 km/h None AASHTO HS-25	ads (abutments only)
Major Future Improvements Needed:	Detailed seismic	assess	sment and retrofit design.	
Anticipated Remaining Service Life:	15 –20 years			
Estimated Bridge Replacement Cost:	\$52,679,000			
Screening Level Seismic Assessment:	Priority:	High	Priority Index:	80
Bridge Condition Index [BCI] Rating:	Previous BCI:	1.44	Current BCI:	2.06

Updated: 2016 June

BRIDGE CONDITION INSPECTION VANCOUVER

Structure Number D-8		Str	ucture Name	Du	nsmu	ir Viad	luct			Inspection Date (yyyy/mm/dd)	2016 May 18	
	COMPO	<u>NENT</u>		PEF	RCENT Enter See	CONE % in ea e CoV U	DITION ch cond Iser Guid	RATING ition. de	ì	INSPEC All poor or very poor documented by pho	TION NOTES BY COM or conditions should be exp otos. Label explanation(s) v	PONENT lained with notes and vith component no.'s.
	CHANN	EL	Е	G	F	Р	V	X	Ν			
1	Debris Ri	isk							100	4. Foundation Mo	ovement: Settlement of a	approach structure
2	Bank/Beo	t							100	at east end of on	-ramp abutment (DM2) i	measured at
3	Dolphins/	/Fenders							100	89 mm.		
	SUBSTI	RUCTURE								5. Abutments: Re	estrictive enclosure fenci	ng on north side
4	Foundat'ı	n Movement		98	2					of on-ramp abutn	nent (DM2) compromise	d in a 1m² area,
5	Abutmen	ts		100						possibly with ass	istance of a fire [Photo I	01].
6	Wing/Ret	aining Wall		25	50			25		6. Retaining Wall	: Failure of retaining wa	Il at base of east
7	Footings/	'Piling							100	abutment (D2) ha	as permitted slope creep	of hillslope
8	Piers/Col	umns		100						resulting in the m	oderate undermining of	approach
9	Bearings			100						structure elemen	ts. Footing on each side	approach
10	Caps			100						undercut for app	k. 1500 mm. Issue has b	een known for a
11	Corbels								100	long period; no s	tructural concerns obser	ved.
	SUPER	STRUCTUR	E							9. Bearings: One	bearing pad at west ab	utment (D23)
12	Floorbea	ms							100	overhung the bea	aring seat by 5 mm. Not	a concern given
13	Stringers								100	the size of the pa	ids [Photo D2].	
14	Girders			100						10. Caps: Small	spall with exposed rebar	on south
15	Portals								100	overhang soffit o	f Pier DM5 (above skate	park) [Photo D3].
16	Bracing/E	Diaphragms							100	27. Sub Deck: Tr	ansverse cracks with ef	florescence
17	Truss Ch	ords/Arch							100	consistent along	north and south overhar	ngs of on-ramp
18	Arch Ties	3							100	approach [Photo	D4].	
19	Truss Dia	agonals							100	27. Sub Deck: La	arge spall of deck overha	ang at base of
20	Truss Ro	ds/Verticals							100	north barrier in tv	vo locations of on-ramp	approach (DM1
21	Cables								100	-DM2). Surround	ing concrete appears so	und [Photo D5].
22	Panels								100			
23	Pins/Bolt	s/Rivets							100		Continued	l on next page (if necessary)
24	Camber/s	Sag		100						General Inspection	Notes (Monitoring Notes):	
25	Live Load	d Vibration		100						Access to southe	ern half of bearings at the	e west abutment
26	Coating (structure)							100	not accessible du	ue to limitations in reach	of equipment.
	DECK											
27	Sub Deck	<td></td> <td>98</td> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>		98	2							
28	Wearing	Surface		100								
29	Deck Joir	nts				100				Utility Concern Not	es (Contact Utility Owner):	
30	Curbs/WI	heelguards							100			
31	Sidewa k	(s)		100								
32	Railings/I	Parapets		60	40							
33	Median E	Barrier		100						Condition	Codes	Temperature
34	Drains/Pi	pes		98	2					E Excellent V	Very Poor	+ 14 °C
35	Coating (Railings)							100	G Good X	Not Insp.	Weather
	APPRO	ACHES				•			·1	F Fair N	n/a	Partly Cloudy
36	Signing/L	.ighting		99	1					P Poor		Time of Day
37	Roadway	-		100						For Condition Guidelin	nes see	7:30 am
38	Roadwav	Flares							100	CoV User Guide		
-			L			1	1 1	I				

Todd McCrimmon, P.Eng. / Aaron Pettis, P.E. – COWI North America Lead Inspector / Inspector - Firm (please type or print) **D-8**

2016 May 18

Inspection Notes by Component (continued):

27. Sub Deck: Black soot stains on deck soffit and surrounding members due to fire lit beneath north side of abutment [Photo D6].

27. Sub Deck: Transverse deck soffit cracks with efflorescence observed periodically throughout structure. No evidence of spalling or corrosion staining [Photo D7].

27. Sub Deck: Large deck soffit spall with exposed reinforcement on east side of Pier D6 at transition with off-ramp (above skate park). All loose material removed exposing new 200 mm x 200 mm area with (uncoated) corroded reinforcement [Photo D8].

27. Sub Deck: Exhaust staining and transverse cracks with efflorescence typical in Span D7-D8 above Skytrain tracks.

27. Sub Deck: No change since previous inspection report to timber formwork (appx. 400 mm x 300 mm) from through-deck repair still in place in Span D17-D18. Appears securely fastened. Similar formwork (appx. 200 mm x 400 x mm) in place in Span D22-D23.

27. Sub Deck: Several locations of deck soffit (and Piers) in Span D17-D18 have been mapped for embedded steel to avoid conflict when mounting decorative lighting for Rogers Arena Plaza [Photo D9].

27. Sub Deck: Removed loose mortar and confirmed soundness of three small patches on soffit overhang on south side of Span D18-D19 (over Rogers Arena Plaza) [Photo D10], and four small patches on soffit overhang on south side of Span D19-D20 (over Costco sidewalk) [Photo D11]. Two of the patches in Span D19-D20 are delaminated but could not be removed by hand [Photo D12].

27. Sub Deck: Confirmed soundness of spalled concrete areas over 3.5 m long with exposed reinforcement on north overhang of Span D20-D21 [Photo D13].

29. Deck Joints: Surface corrosion on all deck joint steel typical at deck joint overhangs [Photo D14].

29. Deck Joints: All deck joint seals are in poor condition. Most seals are visibly torn or recessed and filled with debris [Photo D15].

32. Parapets: Damage to top rail of barrier on south side of on-ramp approach entrance. No risk of fall at this location [Photo D16].

32. Parapets: Spalling on outside face of barrier observed at ten locations along south side of on-ramp approach.

32. Parapets: Loose concrete removed from 9 existing spalls on outside face south barriers, and one failed deck soffit patch in Span D14-D15 over parking lot. Four locations in Span D15-D16 and 5 locations over Abbott St. not worked on due to cars below [Photo D17].

32. Parapets: Shallow surface spalling with exposed reinforcement on south face of north parapet typical on 185 of 464 panels throughout length of structure. Majority of bars are coated with zinc-rich paint but have continued to corrode [Photo D18].

Median Barrier: Slight misalignment of barrier between vehicle traffic and bike lane around Pier D15 [Photo D19].

Drains/Pipes: Drain basin at DM5 filled with debris and vegetation [Photo D20].

Signing: Broken hazard sign at beginning of eastbound bike lane taper at top of on-ramp [Photo D21].

39. Utilities: Concrete utilities access box below roadway on north side of Pier D9 has corrosion stains and efflorescence. Concrete condition appears sound [Photo D22].

Inspection Photos

See attached photo log.

Inspection Date (yyyy/mm/dd)

2016 May 18

Remedial Work Activity List

D-8

Component	Location	Activity Description	Qty.	Unit	D	%	R	U	S	Photo #
4. Foundation Movement	DM2	Monitor – Settlement of approach structure at east end of abutment.	89	mm	1	100	1	М		
5. Abutments	DM2-N	Determine if repairs to the fencing is necessary.	1	m²	3	5	1	R	1	D1
6. Retaining Wall	D2	Monitor – Undermining of east abutment and approach structures due to loss of soil.	1	ea.	1	100	1	М		
10. Caps	DM5-S	Monitor – Existing spall (with exposed rebar) which will fall onto skate park if future spalling occurs.	0.01	m²	1	1	1	М		D3
27. Sub Deck	D6	Monitor – Existing spall (with exposed rebar) which will fall onto skate park if future spalling occurs.	0.2	m²	2	1	2	М		D8
27. Sub Deck	D19-D20 South	Monitor – Two 200 mm x 200 mm delaminations of previous patch repairs in deck overhang above sidewalk outside Costco.	0.1	m²	1	1	2	М		D11 D12
29. Deck Joints	All	Monitor – Condition of all expansion joint seals is poor. Ensure seals are not protruding above roadway surface or resulting in other hazard for bridge users.	8	ea.	4	100		M		D15
32. Parapets	D15-D17 South	Monitor – Nine spall locations were not assessed for loose concrete due to vehicles below. Based on condition of nearby spalls, current threat of loose material assumed to be low.	9	ea.	2	1	2	М		D17
34. Drains	DM5	Clear catch basin blockage.	1	ea.	3	1	1	R		D20
36. Signing	DM5	Repair hazard sign for bike lane taper.	1	ea.	1	1	1	R		D21

Location Legend: DM = On-Ramp Pier

Pier S = South

D = Mainline Pier N = North

Rating System Legend:

Rat	ina	Ra	ting "D" – Degree of Condition		Rating "R" – Relevancy	Rating "U" – Urgency				
			Degree of Severity of Defect		Structural Integrity and Safety of User	Maintenance Priority and Urgency of Repair	Monitor	M		
Е	E	Excellent	No defects, as new condition.	4	No defects, as new condition.	Routine maintenance work.	Routine	R		
G	1	Good	Normal wear and deterioration not requiring maintenance/repair.	Minimum Relevancy	No structural integrity or safety issues.	Work not required before next detailed inspection.	≥5 yrs.	1		
F	2	Fair	Functioning as intended. Minor maintenance/repair required.	Moderate Relevancy	Minor impact on structural integrity or safety issue.	Work required within specified time period.	< 3 yrs.	2		
Ρ	3	Poor	Not functioning as intended. More extensive repair required.	Major Relevancy	Structural integrity or safety issue compromised.	Work required within specified time period.	< 2 yrs.	3		
٧	4	Very Poor	Not functioning as intended. Major repair required.	Maximum Relevancy	Structural integrity and safety severely compromised. Collapse imminent and/or danger to users.	Immediate repair required.	ASAP	4		

General Conditions Photo Log



Structure: D-8 Dunsmuir Viaduct

Date: 2016 May 18



G1. View west along on-ramp approach from Main Street.



G2. Typical bearing condition at on-ramp abutment (DM2).



G3. View of on-ramp span DM4-DM5 over Quebec St.



G4. General view of east abutment at D2.



G5. Typical bearing condition at east abutment (D2).



G6. On-ramp junction with mainline at Pier D6.

General Conditions Photo Log



Structure: D-8 Dunsmuir Viaduct

Date: 2016 May 18



G7. General view looking west from Pier D8.



G9. General view of deck looking west from D14.



G11. General view of west abutment at D23.



G8. Gap between piers at expansion joint; Pier DM5 shown.



G10. East face of Pier D21 north of the Costco building.



G12. Deck joint at west abutment (D23).



Structure: D-8 Dunsmuir Viaduct

Date: 2016 May 18



D1. Damaged fencing at on-ramp abutment enclosure (DM2).



D2. Slight overhang of bearing pad at west abutment (D23).



D3. Pier cap soffit spall with exposed rebar at Pier DM5.





D5. Deck overhang spall on on-ramp approach.

D4. Cracks on deck overhang along on-ramp approach.



D6. Staining of deck soffit from fire at on-ramp abutment.



Structure: D-8 Dunsmuir Viaduct

Date: 2016 May 18



D7. Deck soffit cracks of on-ramp span between DM4-DM5.



D8. Deck soffit spall with exposed rebar at Pier D6.



D9. Steel mapping outlines on pier and deck soffit D17-D18,



D10. Deck soffit spall at south overhang in span D18-D19.



D11. Deck soffit spall at south overhang in span D19-D20.



D12. Deck soffit spall at south overhang in span D19-D20.



Structure: D-8 Dunsmuir Viaduct

Date: 2016 May 18



D13. Spalled concrete on north deck overhang span D20-D21.



D14. Typical corrosion staining at expansion joint locations.



D15. Typical condition of deck joints; torn seals and debris.





D17. Loose concrete at existing parapet spalls D14-D15.

D16. Damage to barrier concrete of on-ramp approach (DM1).



D18. Typical spalls on south face of north parapets.



Structure: D-8 Dunsmuir Viaduct

Date: 2016 May 18



D19. Slight misalignment of traffic barrier near Pier D15.



D20. Drain basin filled with debris and vegetation at DM5.



D21. Broken hazard sign at on-ramp bike lane taper.



D22. Staining of concrete at base of utility box at Pier D9.

Detailed Inspection Res	ults for th€	City of Vancouver - 2016 Inspections by COWI.		Structure #:	D-8	Inspec	tion D	ate:	2016 May 18
5 Year Repair, Rehat	bilitation	and Maintenance Plan	St	ructure Name:	Dunsmuir V	aduct			
Component	Location	Activity Description	Qty. Unit	Unit Rate	Base Cost⁺		% R	5	Photos
5 Abutments	DM2-N	Determine if repairs to enclosure fencing is necessary.	1 m ²	\$250 =	\$250	3	5 1	Я	D1
34 Drains	DM5	Clear catch basin blockage.	1 ea.	\$250 =	\$250	3	1 1	Я	D20
36 Signage	DM5	Repair hazard sign for bike lane taper.	1 ea.	\$250 =	\$250	1	1 1	R	D21
			Routine Mair	itenance Sub-Total	\$750	(by 20:	17)		

\$2,000	Bridge Total Rounded Up (nearest \$1,000)
\$152	Contingency and Inflation (15%)
\$1,013	Sub-Total
\$150	Traffic Management and Site Establishment (20%)
\$113	Engineering Design and Supervision (15%)
\$750	Total of Base Costs

+ Base cost shown is best estimate and may deviate from unit rate projection when projection is deemed an unrealsitic estimate of expected repair cost.

Location Legend:

DM = On-Ramp Pier N = North





Bridge No. D-8

Dunsmuir Viaduct

between Beatty St. & Main St.



Notes:





Bridge No. D-9

Georgia Viaduct

between Beatty St. & Main St.



Construction Date and Orientation:	Built in 1969	E	Bridge Orientation: East-W	/est
Feature Supported:	Georgia Street –	three la	anes [eastbound].	
Feature Crossed:	Quebec St., Expo	Blvd.,	Carrall St., Pat Quinn Wa	ay (Abbott St.).
Substructure:	Concrete pier on	concre	te footing with concrete (or timber) piles.
Superstructure:	Precast concrete 200 mm thick reir	I-girde forced	rs (prestressed & post ter cast-in-place concrete de	nsioned) with a eck.
Wearing Surface:	Concrete.			
Approaches:	Asphalt roadway.			
Dimensions:	No. of Spans: Deck Area: Skew Angle: Sidewalks:		25 944.2 m [long] x 13.9 m 0° South side only [1.22 m	[wide] = 13,124 m ² wide]
General:	Bearings: Bank/Pier Protect Guardrail: Curb: Utilities: Clearance: Posted Speed Lir Sign Posting: Design Load:	tion: nit:	Reinforced Neoprene Pa None Precast Concrete None Unknown 50 km/h None AASHTO HS-25	ads (abutments only)
Major Future Improvements Needed:	Detailed seismic	assess	sment and retrofit design.	
Anticipated Remaining Service Life:	15 – 20 years			
Estimated Bridge Replacement Cost:	\$59,740,000			
Screening Level Seismic Assessment:	Priority:	High	Priority Index:	80
Bridge Condition Index [BCI] Rating:	Previous BCI:	1.43	Current BCI:	2.00

Updated: 2016 June

BRIDGE CONDITION INSPECTION VANCOUVER

Structure D-9		Str	ucture Name	Ge	orgia	Viadu	ct		Inspection Date (yyyy/mm/dd)					
	<u>COMPO</u>	<u>NENT</u>		PEF	RCENT Enter See	CONE % in ea e CoV U	DITION ch cond	RATIN ition. de	<u>G</u>	INSPEC All poor or very poor documented by phot	TION NOTES BY COM conditions should be explored by toos. Label explanation(s) v	PONENT lained with notes and vith component no.'s.		
	CHANN	EL	Е	G	F	Р	V	X	Ν		···· · · · · · · · · · · · · · · · · ·			
1	Debris R	isk							100	4. Foundation Mov	vement: Settlement of a	approach structure		
2	Bank/Be	d							100	at east end of off-	ramp abutment (GM2) i	neasured at		
3	Dolphins	/Fenders							100	127 mm [Photo D	1].			
	SUBST	RUCTURE								6. Retaining Wall:	Failure of retaining wa	I at base of east		
4	Foundat'	n Movement		97	3					abutment (G2) has	s permitted slope creep	of hillslope		
5	Abutmen	ts		100						resulting in the mo	oderate undermining of	approach		
6	Wing/Re	taining Wall			50			50		structure elements	s. Footing on each side	approach		
7	Footings	/Piling						100		undercut for appx.	. 1700 mm. Issue has b	een known for a		
8	Piers/Co	lumns		100						long period; no cu	rrent structural concern	is observed		
9	Bearings			100						[Photos D2 & D3].				
10	Caps			100						8. Piers: No chang	ge to repair at base of F	Pier G10 identified		
11	Corbels								100	in previous inspection report [Photo D4].				
	SUPER	STRUCTUR	E							8. Piers: Minor spa	alling at base of Pier G	26 on west face		
12	Floorbea	ms							100	[Photo D5].	•			
13	Stringers								100	9. Bearings: North	bearing at east abutm	ent (G2)		
14	Girders			100						surrounded by lar	ge amount of bird dropp	pings [Photo D6].		
15	Portals								100	14. Girders: Diago	onal hairline cracks in w	ebs of several		
16	Bracing/I	Diaphragms							100	girders throughour	t structure observed to	be typical and		
17	Truss Ch	ords/Arch							100	considered norma	I wear and deterioration	<u>ו</u> ז.		
18	Arch Ties	6							100	27. Sub Deck: Lar	rge spalls on off-ramp (GM1-GM2) at		
19	Truss Dia	agonals							100	base of barriers at	t edge of deck: two on r	north side, one on		
20	Truss Ro	ds/Verticals							100	south side. Overh	ang is just above groun	d level, there is no		
21	Cables								100	significant risk ass	sociated with falling deb	oris [Photo D7].		
22	Panels								100		<u>0</u>			
23	Pins/Bolt	s/Rivets							100		Continued	l on next page (if necessary)		
24	Camber/	Sag		100						General Inspection	Notes (Monitoring Notes):			
25	Live Loa	d Vibration		100						Piers G18 to G20	are fully within construe	ction site adjacent		
26	Coating	(structure)							100	to Rogers Arena.	Assessed from ground	and arena stairs.		
	DECK	. ,							LI	Access to west ab	outment not available du	ue to locked gates.		
27	Sub Dec	k/Cross Ties		98	2							-		
28	Wearing	Surface		100										
29	Deck Joi	nts				100				Utility Concern Note	s (Contact Utility Owner):			
30	Curbs/W	heelguards							100					
31	Sidewa k	(s)		100										
32	Railings/	Parapets		100										
33	Median E	Barrier		75	25					Condition	Codes	Temperature		
34	Drains/P	ipes		98	2					E Excellent V	Verv Poor	+ 12 °C		
35	Coating	(Railings)			_				100	G Good X	Not Insp.	Weather		
'	APPRO	ACHES				I				F Fair N	n/a	Clear Skv		
36	Signing/I	iahtina		100						P Poor		Time of Day		
37	Roadway			100						For Condition Guideling		7:30 am		
20	Doodwoo			100					100	CoV User Guide		7.00 am		
50	nuauway	1 10155							100					

Todd McCrimmon, P.Eng. / Aaron Pettis, P.E. - COWI North America

Lead Inspector / Inspector - Firm (please type or print)

Signature (Lead)

D-9

Inspection Notes by Component (continued):

27. Sub Deck: No major change to large deck overhang cracking (750 mm x 800 mm) and long opening (1200 mm) below edge barrier (with edge barrier spalling) on north side of off-ramp at end of approach (near GM2) [Photo D8].

27. Sub Deck: Large deck soffit spall 1600 mm x 700 mm with exposed reinforcement on east side of Pier G6 at transition with off-ramp. All loose material removed, and exposed rebar has already been coated with zinc-rich paint - however a 300 mm x 500 mm delamination remains adjacent to spall [Photo D9].

27. Sub Deck: Exhaust staining typical in Span G6-G7 above Skytrain tracks [Photo D10], and Span G22-G23 above equipment parked at BC Place stadium [Photo D11].

27. Sub Deck: Two overhang spalls 600 mm long with exposed reinforcement on south side of span between Pier G7 and G8 [Photo D12].

27. Sub Deck: Several small concrete spalls on south overhang between Pier G24 and G26 [Photo D13].

27. Sub Deck: Transverse deck soffit cracks with efflorescence observed periodically throughout structure. No evidence of spalling or corrosion staining [Photo D14].

28. Wearing Surface: Vehicles have tracked asphalt tar from new pavement at Beatty St. and deposited it on entire viaduct roadway. Most predominantly at east end of off-ramp where vehicles are often forced to come to a stop due to traffic light [Photos G1 & D15].

28. Wearing Surface: Transverse cracks in roadway at transition between off-ramp abutment and approach. No current hazards for motorists [Photo D16].

28. Wearing Surface: Deck patches in Span G13-G14 appear to be in good condition [Photo D17].

29. Deck Joints: Surface corrosion on all deck joint steel typical at deck joint overhangs [Photo D18].

29. Deck Joints: All deck joint seals are in poor condition. Most seals are visibly torn or recessed and filled with debris [Photo D19].

29. Deck Joints: Expansion joint at Pier G16 rattles with live load [Photo D20].

29. Deck Joints: Steel cover plate of longitudinal deck joint at north east corner of intersection with Citadel Parade has been bent revealing a very sharp edge that could be considered a hazard to pedestrians [Photo D21].

29. Deck Joints: Steel cover plate of longitudinal deck joint 9 m east of intersection with Citadel Parade is missing some fasteners and has an elevated corner that could be considered a hazard to pedestrians [Photo D22].

32. Parapets: Moderate spalling typical in barriers where settlement has occurred across transition between off-ramp abutment and approach [Photo D23].

33. Median Barrier: Shallow surface spalling with exposed reinforcement on south face of barriers (which separate roadway from sidewalk) typical on 126 of 517 panels throughout length of structure. Majority of bars are coated with zinc-rich paint but have continued to corrode [Photo D24].

34. Drains: Roadway drain grate blockage observed at Pier G9 and G13 [Photo D25].

36. Lighting: Loose hand hole cover plate at base of luminaire in Span G18-G19 [Photo D26].

39. Utilities: Concrete utilities access box below roadway on north side of Pier G7 has a transverse crack in the wall with corrosion stains and efflorescence. Concrete condition appears sound [Photo D27].

39. Utilities: Defunct utility drip tray with corroded base at north end of Pier G13 still secured to the girder soffit [Photo D28].

Inspection Photos

See attached photo log.

Inspection Date (yyyy/mm/dd)

2016 May 17

Remedial Work Activity List

D-9

Component	Location	Activity Description	Qty.	Unit	D	%	R	U	S	Photo #
4. Foundation Movement	GM2	Monitor – Settlement of approach structure at east end of abutment.	127	mm	1	100	1	М		D1
6. Retaining Wall	G2	Monitor – Undermining of east abutment and approach structures due to loss of soil.	1	ea.	1	100	1	М		D2 D3
9. Bearings	G2	Clean pier cap tops of excessive amounts of dirt and nesting debris.	3	m²	1	20	1	R		D6
27. Sub Deck	G6-E	Monitor – Existing delamination (adjacent to large spall) which may fall onto sidewa k if spalls from deck soffit.	0.2	m²	2	1	2	М		D9
29. Deck Joints	All	Monitor – Condition of all expansion joint seals is poor. Ensure seals are not protruding above roadway surface or resulting in other hazard for bridge users.	9	ea.	4	100	1	М		D19
29. Deck Joints	G16	Monitor – Deck joint plates rattle with passing of live load indicating that elements are loose.	1	ea.	3	100	1	М		D20
29. Deck Joints	Citadel Parade	Remove sharp edge in sidewalk deck plate.	1	ea.	2	1	3	4	MS	D21
29. Deck Joints	G26-N	Secure sidewalk deck plate to remove sharp edges.	1	ea.	2	1	3	4	MS	D22
34. Drains	G9 & G13	Clear catch basin blockage.	2	ea.	2	1	1	R		D25
36. Lighting	G18-G19	Secure loose hand hole cover plate at base of luminaire.	1	ea.	2	1	1	R		D26

Location Legend:

GM = Off-Ramp Pier N = North

G = Mainline Pier

E = East

Rating System Legend:

Ra	tina	Ra	ting "D" – Degree of Condition		Rating "R" – Relevancy	Rating "U" – Urgency				
			Degree of Severity of Defect		Structural Integrity and Safety of User	Maintenance Priority and Urgency of Repair	Monitor	M		
Е	E	Excellent	No defects, as new condition.	1	No defects, as new condition.	Routine maintenance work.	Routine	R		
G	1	Good	Normal wear and deterioration not requiring maintenance/repair.	Minimum Relevancy	No structural integrity or safety issues.	Work not required before next detailed inspection.	≥ 5 yrs.	1		
F	2	Fair	Functioning as intended. Minor maintenance/repair required.	Moderate Relevancy	Minor impact on structural integrity or safety issue.	Work required within specified time period.	< 3 yrs.	2		
Ρ	3	Poor	Not functioning as intended. More extensive repair required.	Major Relevancy	Structural integrity or safety issue compromised.	Work required within specified time period.	< 2 yrs.	3		
٧	4	Very Poor	Not functioning as intended. Major repair required.	Maximum Relevancy	Structural integrity and safety severely compromised. Collapse imminent and/or danger to users.	Immediate repair required.	ASAP	4		

General Conditions Photo Log



Structure: D-9 Georgia Viaduct

Date: 2016 May 17



G1. View west along off-ramp approach from Main Street.



G2. General view of off-ramp abutment at GM2.



G3. View west near off-ramp junction with mainline.







G5. Typical bearing condition at east abutment (G2).



G6. Off-ramp junction with mainline at Pier G6.

General Conditions Photo Log

VI

Structure: D-9 Georgia Viaduct

Date: 2016 May 17



G7. General view looking west from Pier G13.



G8. General view of south parapet.



G9. Pier G19 fenced off due to construction activities.







G11. General view of west abutment at G27.

G10. Pier G21 between Rogers Arena and BC Place Stadium.



G12. South end of west abutment at G27.



Structure: D-9 Georgia Viaduct

Date: 2016 May 17



D1. Settlement observed at GM2 east abutment of off-ramp.



D2. Failure of retaining wall at base of G2 east abutment.



D3. Undercut approach slab south end of G2 east abutment.



D4. Pier base repair at G10.



D6. Debris on bearing shelf at G2 east abutment.



D5. Surface spalling on base of west face of Pier G26.


Structure: D-9 Georgia Viaduct

Date: 2016 May 17



D7. Spalls at deck overhang of off-ramp approach GM1-GM2.



D8. Deck overhang cracking near off-ramp abutment (GM2).



D9. Deck soffit spall with exposed rebar at Pier G6.







D11. Deck soffit staining above equipment storage G22-G23.



D12. Deck overhang spalls south side of Span G7-G8.



Structure: D-9 Georgia Viaduct

Date: 2016 May 17



D13. Deck overhang spalls south side near Pier G25.



D14. Deck soffit cracks as seen throughout structure.



D15. Tar deposits on off-ramp from new Beatty St pavement.



D16. Transverse cracks in roadway at off-ramp approach slab.



D17. Previous defect repairs sound, in Span G13-G14.



D18. Typical deck soffit corrosion at expansion joint locations.



Structure: D-9 Georgia Viaduct

Date: 2016 May 17



D19. Typical condition of deck joints; torn seals and debris.



D21. Deck joint cover plate with sharp edge near Pier G26.



D20. Deck joint steel at Pier G20 which rattles with live load.







D23. Spalling of parapets at approach slab transition (GM2).



D24. Typical spalls on south face of sidewalk barriers.



Structure: D-9 Georgia Viaduct

Date: 2016 May 17



D25. Drain basin filled with debris at Pier G9.



D26. Luminaire with loose hand hole cover plate G18-G19.



D27. Staining of concrete at base of utility box at Pier G7.



D28. Corroded drip tray below utilities at Pier G13.

Detailed Inspection Re	sults for the	e City of Vancouver - 2016 Inspections by COWI.	Structure #	-D-9	Inspection Date: 2	016 May 17
5 Year Repair, Reha	bilitation	and Maintenance Plan	Structure Name	: Georgia Via	duct	
Component	Location	Activity Description	Qty. Unit Unit Rate	Base Cost †	D%RUS	Photos
29 Deck Joints	G26-N	Remove sharp edge in sidewalk deck plate.	1 ea. \$250	= \$250	2 1 3 4 MS	D21
29 Deck Joints	G26-N	Secure sidewalk deck plate to remove sharp edges.	1 ea. \$250	= \$250	2 1 3 4 MS	D22
			Urgency 4 Sub-Tot:	al \$500	(ASAP)	
9 Bearings	62	Clean debris from around bearings.	0.5 m ² \$1,000	= \$500	1 20 1 R	D6
34 Drains	G9 & G13	Clear catch basin blockage.	2 ea. \$250	= \$500	2 1 1 R	D25
36 Lighting	G18-G19	Secure loose hand hole cover plate at base of luminaire.	1 ea. \$50	= \$50	2 1 1 R	D26
			Routine Maintenance Sub-Tota	al \$1,050	(by 2017)	

\$3,000	Bridge Total Rounded Up (nearest \$1,000)
\$314	Contingency and Inflation (15%)
\$2,093	Sub-Total Sub-Total
\$310	Traffic Management and Site Establishment (20%)
\$233	Engineering Design and Supervision (15%)
\$1,550	Total of Base Costs

+ Base cost shown is best estimate and may deviate from unit rate projection when projection is deemed an unrealsitic estimate of expected repair cost.

Location Legend:

N = North S = South E = East





Bridge No. D-9

Georgia Viaduct

between Beatty St. & Main St.



Notes:



Appendix B 5 Year Repair, Rehabilitation and Maintenance Plan - By Urgency

INCLUDES

U4 Urgency Rating Summary (ASAP)	1 page
U3 Urgency Rating Summary (by 2019)	1 page
U2 Urgency Rating Summary (by 2020)	1 page
U1 Urgency Rating Summary (by 2022)	1 page
Routine Maintenance Items Summary (by 2017)	1 page
All Rehab Items – Overall DRU Score Ranking	1 page

Detaileo 5 Year	I Inspection Results for the City o Repair, Rehabilitation and N	f Vancouver - 2016 Ins laintenance Plan - U	pections by Irgency R	COWI. ating (U4) Summary			Reported	l: 2016 Ju	n	Compl	ete E	Before:	Α	SAP
No. ID	# Bridge	Component	Location	Activity Description	Qty.	Unit	Unit Rate	Base Cos	t⁺	D %	R	U S	Р	hotos
Not F	Responsive to Request													
2 D-9	Georgia Viaduct	29 Deck Joints	G26-N	Remove sharp edge in sidewalk deck plate.	1	ea.	\$250	= \$2	50	2 1	3	4 MS		D21
3 D-9	Georgia Viaduct	29 Deck Joints	G26-N	Secure sidewalk deck plate to remove sharp edges.	1	ea.	\$250	= \$2	50	2 1	3	4 MS		D22

Bridge Total Rounded Up (nearest \$1000)	\$2,000
 Contingency and Inflation (15%)	\$152
Sub-Total	\$1,013
Traffic Management and Site Establishment (20%)	\$150
Engineering Design and Supervision (15%)	\$113
Total of Base Costs	\$750

* Urgency Note 4* urgency given to indicate that action should be taken before construction warranty period of structure expires.

etailed Inspection Results for the City of Vancouver - 2016 Inspections by COWI.											
5 Year Repair, Rehabilitation a	Year Repair, Rehabilitation and Maintenance Plan - Urgency Rating (U3) Summary							Complete Before:	2019		
No. ID # Bridge	Component	Location	Activity Description	Qty.	Unit	Unit Rate	Base $Cost^+$	D % R U S	Photos		
Not Responsive to Reque	est										

Total of Base Cos	s \$2,000
Engineering Design and Supervision (159) \$300
Traffic Management and Site Establishment (209) \$400
Sub-Tot	al \$2,700
Contingency and Inflation (159) \$405
Bridge Total Rounded Up (nearest \$1000)	\$4,000

etailed Inspection Results for Year Repair, Rehabilita	for the City of Vancouver - 2010 Ation and Maintenance Pla		R	eported:	2016 Jun	Co	mplet	e Before:	202		
Io. ID # Bridge	Component	Location	Activity Description	Qty.	Unit Unit	Rate	Base $Cost^{+}$	D	% I	R U S	Phot
Not Responsive to R	Request										
				Fueling arise Design	Total of Ba	ase Costs	\$4,800				
				Engineering Design	and Supervisi	on (15%)	\$720 ¢000				
				manic management and Str		ub-Total	\$960				
				Contingen	cy and Inflati	on (15%)	\$972				
				Bridge Total Rounded	Up (nearest \$	1000)	\$8,000				

Detailed Inspection Results for the City of Vancouver - 2016 Inspections by COWI.										
5 Year Repair, Rehabilitation	on and Maintenance Pla		Reported: 2016 Jun	Complete Before: 2022						
No. ID # Bridge	Component	Location Activity Description	Qty. Unit	Unit Rate Base Cost ⁺	D % R U S Photos					
Not Responsive to Rec	nuest									

Total of Bas	e Costs	\$2,000
Engineering Design and Supervisio	ı (15%)	\$300
Traffic Management and Site Establishmer	: (20%)	\$400
St	o-Total	\$2,700
Contingency and Inflatio	ı (15%)	\$405
Bridge Total Rounded Up (nearest \$1)00)	\$4,000

Detailed	Inspection Results for the City	of Vancouver - 201	6 Inspections by	COWI.						
5 Year	Repair, Rehabilitation and	Maintenance Pla	n - Routine M	aintenance Items Summary			Reported:	2016 Jun	Complete Before:	2017
No. ID	# Bridge	Component	Location	Activity Description	Qty.	Unit	Unit Rate	$Base\;Cost^{*}$	D%RUS	Photos
Not F	esponsive to Request								1	
5 D-8 6 D-8	Dunsmuir Viaduct Dunsmuir Viaduct	5 Abutments 34 Drains	DM2-N DM5	Determine if repairs to the fencing is necessary. Clear catch basin blockage.	1	m² ea.	\$250 = \$250 =	\$250 \$250	3 5 1 R 3 1 1 R	D1 D20
Not F	esponsive to Request									
15 0.0			00.0.010				1000	1000		0.05
15 D-9	Georgia Viaduct	34 Drains	G9 & G13	Clear catch basin blockage.	2	ea.	\$250 =	\$500	2 1 1 R	D25
		50 Lighting	010-015	Secure loose nand hole cover place at base of huminan	c. 1	ea.	\$ 30 -	Ş30		020
NULF	cesponsive to request									
20 D-8	Dunsmuir Viaduct	36 Signage	DM5	Repair hazard sign for bike lane taper.	1	ea.	\$250 =	\$250	1 1 1 R	D21
21 D-9	Georgia Viaduct	9 Bearings	G2	Clean debris from around bearings.	0.5	m²	\$1,000 =	\$500	1 20 1 R	D6
						Tot	al of Base Costs	\$14,800		
					Engineering Desig	n and Su	pervision (15%)	\$2,220		
				Tr	affic Management and S	ite Estab	lishment (20%)	\$2,960		
							Sub-Total	\$19,980		
					Conting	ency and	Inflation (15%)	\$2,997		
					Bridge Total Rounde	d Up (ne	arest \$1000)	\$23,000		

* Urgency Note 4* urgency given to indicate that action should be taken before construction warranty period of structure expires.

Deta 5 Ye	ailed Ir ear R	nspection Results for the City o epair, Rehabilitation and N	f Vancouver - 2016 Ins Iaintenance Plan - C	pections by Dverall DF	COWI. RU Score Ranking (Most to Less Critica	ll)		Reported:	2016 Jun		
No.	ID #	Bridge	Component	Location	Activity Description	Qty.	Unit	Unit Rate	Base $Cost^+$	D%RUS	Photos
No	ot Re	esponsive to Request								• • • • • • • •	
2	D-9	Georgia Viaduct	29 Deck Joints	G26-N	Remove sharp edge in sidewalk deck plate.	1	ea.	\$250 =	\$250	2 1 3 4 MS	D21
3	D-9	Georgia Viaduct	29 Deck Joints	G26-N	Secure sidewalk deck plate to remove sharp edges.	1	ea.	\$250 =	\$250	2 1 3 4 MS	D22
No	ot Re	esponsive to Request									
							-				
11	D-8	Dunsmuir Viaduct	5 Abutments	DM2-N	Determine if repairs to the fencing is necessary.	1	m²	\$250 =	\$250	3 5 1 R	D1
12	D-8	Dunsmuir Viaduct	34 Drains	DM5	Clear catch basin blockage.	1	ea.	\$250 =	\$250	3 1 1 R	D20
24	D-9	Georgia Viadurt	34 Drains	69.8 613	Clear catch basin blockage	2	63	\$250 -	\$500	2 1 1 1 8	025
24	D-9		34 Drains	G18-G10	Clear Calch Dasin Diockage.	2	ed.	\$250 =	\$500	2 1 1 R	D25
No	ot Re	esponsive to Request	50 Lighting			-	cu.	, , , , , , , , , , , , , , , , , , ,	Û		DIG
29	D-8	Dunsmuir Viaduct	36 Signage	DM5	Repair hazard sign for bike lane taper.	1	ea.	\$250 =	\$250	1 1 1 R	D21
30	D-9	Georgia Viaduct	9 Bearings	G2	Clean debris from around bearings.	0.5	m' Toto	\$1,000 =	\$500	1 20 1 R	D6
						Engineering Desig	SJOI Dana a	al of Base Costs	\$24,350		
							ii anu Sup	lichmont (20%)	\$3,033 ¢4,070		
					Iram	c ivianagement and S	ite Establ	Sub Total	\$4,870 \$22,872		
						Conting	ancy and	Jub-101al	۶٫۵/۵ ¢۸ ۵۵۱		
						Continge Bridge Total Boundar	ting and	mation (15%)	\$4,951 \$28 000		
	L					shage rotal noullded	v ob (iiea	1 C31 9 1000	930,000		



Appendix C Standard Remedial Activities and Applicable Unit Rates

INCLUDES

Repair Item Unit Rates

6 pages

ID#	Insp. Item	Repair Item	Unit	Cost		
1	Debris Risk					
	1.1	Re-profile channel bed	LS	0.99		
	1.2	Freeboard - monitor	LS	0		
	1.3	Channel - local hydraulic assessment	LS	0.99		
	1.4	River gravel - remove	m ³	100		
	1.5	Debris - remove	m ²	200		
2	Bank/Bed					
	2.1	Planting, approach slope protection	m ²	10		
	2.2	Seed grass, approach slope protection	m ²	5		
	2.3	Vegetation, remove/trim	m ²	100		
	2.4	Regrade slope	m ³	50		
	2.5	Riprap - install	m ³	75		
	2.6	Riprap - reshape	m ²	25		
	2.7	Shotcrete	m ²	25		
	2.8	Tree removal < 0.3 m dia.	ea.	500		
	2.9	Tree removal > 0.3 m dia.	ea.	1200		
	2.10	Tree removal > 0.6 m dia.	ea.	2000		
	2.11	Gabion Baskets - new	m ³	300		
	2.12	Channel - waterway hydraulic assessment	LS	50		
3	Dolphins/Fenc	lers				
	3.1	Fender Planks - replace	m ²	200		
	3.2	Fender - new	m ²	500		
4	Foundation M	Foundation Movement				
	4.1	Concrete spall repair, spread footing	m³	10000		
	4.2	Timber Pile band, abutment foundation	ea.	150		
	4.3	Timber Pile replace, abutment foundation	ea.	10000		
	4.4	Undermining of spread footing - pump grout	m³	2000		
	4.5	Reinstate stability, foundation	LS	0.99		
	4.6	Settlement/rotation, foundation - monitoring	LS	0		
5	Abutments					
	5.1	Clear debris, bearing seat	m°	1000		
	5.2	Concrete cracks < 0.3 mm - monitor	m	0		
	5.3	Concrete cracks > 0.3 mm - epoxy injection	m	230		
	5.4	Concrete cracks > 12 mm - grout injection	m	200		
	5.5	Concrete spall repair	m³	10000		
	5.6	Graffiti removal	m²	25		
	5.7	Timber Planking - replace	m²	200		
6	Wing/Retainin	lg Walls				
	6.1	Concrete cracks < 0.3 mm - monitor	m	0		
	6.2	Concrete cracks > 0.3 mm - epoxy injection	m	230		
	6.3	Concrete cracks > 12 mm - grout injection	m	200		
	6.4	Concrete spall repair	m	10000		
	6.5	Graffiti removal	m²	25		
	6.6	Stability - reinstate, wing/retaining wall	ea.	0.99		
	6.7	Undermining of wing/retaining wall - pump grout	m³	2000		
	6.8	Monitor rotation, wing/retaining wall	LS	0		
	6.9	Timber crib / plank wall - new	m²	300		
	6.10	Lock block - new	m ²	300		
	6.11	Retaining wall remove and regrade slope	m ²	150		

ID#	Insp. Item	Repair Item	Unit	Cost		
7	Footings/Piling					
	7.1	Concrete spall repair, spread footing, pier	m³	1000		
	7.2	Timber Pile replace, pier foundation	ea.	0.99		
	7.3	Undermining of spread footing - pump grout, pier	m³	1200		
8	Pier					
	8.1	Concrete cracks < 0.3 mm - monitor, pier	m	0		
	8.2	Concrete cracks > 0.3 mm - epoxy injection, pier	m	230		
	8.3	Concrete cracks > 0.3 mm - install telltale for monitoring	ea.	150		
	8.4	Concrete spall repair, pier	m ³	10000		
	8.5	Graffiti removal	m²	25		
	8.6	Pier Bent - replace with H piles and W beam cap	ea.	0.99		
	8.7	Timber bearing pile - replace	ea.	10000		
	8.8	Timber fender pile - install/replace flashing to top	ea.	25		
	8.9	Timber fender pile - replace	ea.	6000		
	8.10	Timber pile - band	ea.	150		
	8.11	Timber pile - post and splice	ea.	1200		
9	Bearings					
	9.1	Bearing Anchor Bolts - monitor deflection	LS	0		
	9.2	Bearing Anchor Bolts - replace bolts	ea.	750		
	9.3	Bearing Anchor Bolts - replace nuts	ea.	50		
	9.4	Bearing Anchor Bolts - tighten/loosen nuts	ea.	10		
	9.5	Coating - localized wire brush and touch up - bearings	ea.	200		
	9.6	Coating - localized wire brush and touch up - bearings	ea.	250		
	9.7	Concrete spall repair, bearing plinth	m³	10000		
	9.8	Jack bridge for Bearing Replacement	LS	0.99		
	9.9	Jack bridge to re-set bearing	LS	0.99		
	9.10	Monitor Bearing movement	LS	0		
	9.11	Replace bearing - elastomeric	ea.	500		
	9.12	Replace bearing - sliding	ea.	5000		
	9.13	Replace bearing - steel pot	ea.	5000		
	9.14	Re-set bearings	ea.	1000		
10 + 11	Caps and Corbel	S				
	10.1	Concrete cracks < 0.3 mm - monitor, pier column	m	0		
	10.2	Concrete cracks > 0.3 mm - epoxy injection, pier column	m	230		
	10.3	Concrete cracks > 0.3 mm - install telltale for monitoring	ea.	150		
	10.4	Concrete spall repair, pier column	m°	10000		
	10.5	Timber pier cap - install steel straps	ea.	150		
	10.6	Timber pier cap - replace	ea.	0.99		
	10.7	Graffiti removal	m²	25		
	10.8	Clear debris, bearing seat - piers	m°	1000		
12	Floorbeams/Transoms					
	12.1	Coating - localized wire brush and touch up, tranv. < 2 m	m	2000		
	12.2	Concrete cracks < 0.3 mm - monitor, tranv. member	m	0		
	12.3	Concrete cracks > 0.3 mm - epoxy injection, tranv. member	m	230		
	12.4	Concrete cracks > 0.3 mm - install telltale, tranv. member	ea.	150		
	12.5	Concrete spall repair, tranv. member	m	15000		
	12.6	Diaphragm Connection - tighten bolts	ea.	50		
	12.7	Floorbeam/Transom - replace	ea.	0.99		

ID#	Insp. Item	Repair Item	Unit	Cost
13 + 14	Stringers and Gir	ders		
	14.1	Coating - localized wire brush and touch up, ext. long. $< 2 \text{ m}^2$	m²	2000
	14.2	Concrete cracks < 0.3 mm - monitor, stringer/girder	m	0
	14.3	Concrete cracks > 0.3 mm - epoxy injection, stringer/girder	m	230
	14.4	Concrete cracks > 0.3 mm - install telltale, stringer/girder	ea.	150
	14.5	Concrete spall repair, stringer/girder	m³	15000
	14.6	Deflection - monitor, stringer/girder	LS	0.99
	14.7	Stringer - replace	ea.	0.99
	14.8	Girder - replace	ea.	0.99
19	Truss Diagonals		-	
	19.1	Diagonal Member - tighten/replace bolts	ea.	50
	19.2	Steel Diagonal Member - replace	ea.	0.99
	19.3	Steel Diagonal Member - warped/deflected - monitor	LS	0
26	Coatings (structu	re)		
	26.1	Coating - field prep & recoat to specification, full containment	m²	250
	26.2	Coating - field prep & recoat to specification, minimal containment	m²	150
	26.3	Coating - localized wire brush and touch $up > 2 m^2$	m²	1500
27	Sub Deck / Cross	Ties		
	27.1	Concrete cracks < 0.3 mm - monitor, deck soffit	m	0
	27.2	Concrete cracks > 0.3 mm - epoxy injection, deck soffit	m	230
	27.3	Concrete cracks > 0.3 mm - install telltale for monitoring, deck soffit	ea.	150
	27.4	Concrete spall repair, deck soffit	m³	10000
	27.5	Graffiti removal	m²	25
28	Wearing Surface	· · · · · · · · · · · · · · · · · · ·		
	28.1	Asphalt Cracks - seal with bitumen mastic, on span	m	15
	28.2	Asphalt Overlay - mill and place 50 mm lift, on span	m²	50
	28.3	Asphalt Overlay - mill existing and place new full depth, on span	m²	40
	28.4	Asphalt Patch Repair, on span	m²	50
	28.5	Concrete cracks > 0.3 mm - epoxy injection, deck top	m	230
	28.6	Concrete Deck Repair - full depth	m²	1500
	28.7	Concrete Deck Repair - partial depth	m²	500
	28.8	Cracks seal - concrete wearing surface	m	100
	28.9	Debris remove, wearing surface	m²	20
	28.10	Linemarking	m	20
	28.11	Reflective Line Marking - replace	ea.	50
	28.12	Timber deck planks - replace	m²	250
	28.13	Timber running planks - replace	m ²	150
-	28.14	Unreinforced concrete overlav - full depth repair/replace	m ²	900
-	28.15	Unreinforced concrete overlay - patch repair	m ²	400
29	Deck Joints			
	29.1	Clear/flush debris, expansion joint	m	25
	29.2	Concrete nosing - breakout and replace	m	200
	29.3	Concrete nosing - localized patch repair	m	200
	29.4	Investigate Articulation Modification	LS	0.99
-	29.5	Joint locked closed - investigate	15	0
	29.6	l eaking evident - investigate	15	0
	29.7	New Buried Joint	m	2000
	29.8	New Compression Seal	m	250
	29.9	New Compression Seal plus Armour	m	1000
	29.10	New Compression Seal plus Armour Ashestos AC	m	5500
L	23.10	new compression sear plus Armour, Aspestos Ac	111	5500

ID#	Insp. Item	Repair Item	Unit	Cost
	29.11	New Finger Plate Joint	m	9500
	29.12	New Modular Joint - 2 cells	m	7500
	29.13	New Modular Joint - 3 cells	m	12500
	29.14	New Modular Joint - 4 cells	m	15000
	29.15	New Strip Seal only	m	1000
	29.16	New Strip Seal plus Armour	m	4500
	29.17	New Strip Seal plus Armour, Asbestos AC	m	6000
	29.18	Pourable seal - repair	m	500
	29.19	Repair cover plate	m	250
	29.2	Replace cover plate	m	500
	29.21	Steel nosing - breakout and replace	m	3500
	29.22	Steel nosing - localized repair	m	300
30	Curbs/Wheelgua	rds		
	30.1	Cats eyes - new, curb on span	ea.	100
	30.2	Concrete curb - replace, on span	m	80
	30.3	Concrete spall repair, curb on span	m ³	10000
	30.4	Remove debris, curb on span	m³	200
31	Sidewalk(s)	1		
	31.1	Concrete cracks < 0.3 mm - monitor, sidewalk	m	0
	31.2	Concrete cracks > 0.3 mm - monitor, sidewalk	m	0
	31.3	Concrete cracks > 0.3 mm - epoxy injection, sidewalk	m	230
	31.4	Concrete cracks > 12 mm - grout injection, sidewalk	m	200
	31.5	Concrete spall repair, sidewalk	m ³	10000
	31.6	Place concrete to remove triping hazard	m ³	2000
	31.7	Asphalt Cracks - seal with bitumen mastic, sidewalk	m	15
	31.8	Asphalt Overlay - mill and place 50 mm lift, sidewalk	m²	50
32 + 35	Railings/Parapets	s (incl. coatings)		
	32.1	Bolts Replace	ea.	25
	32.2	Coating - localized wire brush and touch up, parapets < 2 m ²	m²	1500
	32.3	Concrete cracks < 0.3 mm - monitor, parapet or plinth	m	0
	32.4	Concrete cracks > 0.3 mm - epoxy injection, parapet or plinth	m	230
	32.5	Concrete cracks > 0.3 mm - monitor, parapet or plinth	m	0
	32.6	Concrete cracks > 12 mm - grout injection, parapet or plinth	m	200
	32.7	Concrete spall repair, parapet or plinth	m ³	10000
	32.8	Galvanized coating - field apply	m²	1200
	32.9	New Bicycle Railing	m	150
	32.10	New Concrete Barrier - precast PL-2	ea.	400
	32.11	New Steel Barrier - PL-2	m	300
	32.12	Parapet/Barrier Connection upgrade/replace	ea.	500
	32.13	Pedestrian Railing - replace	m	150
	32.14	Infill Mesh Repair	m²	50
	32.15	Infill Mesh Replace	m²	300
	32.16	Timber Post - replace	ea.	150
	32.17	Timber Rail - replace	m	50
33	Median Barrier			
	33.1	Concrete cracks < 0.3 mm - monitor, median	m	0
	33.2	Concrete cracks > 0.3 mm - monitor, median	m	0
	33.3	Concrete cracks > 0.3 mm - epoxy injection, median	m	230
	33.4	Concrete cracks > 12 mm - grout injection, median	m	200

ID#	Insp. Item	Repair Item	Unit	Cost
	33.5	Concrete spall repair, median	m ³	10000
	33.6	Concrete spall repair, median curb	m³	10000
	33.7	Concrete Barrier new - precast concrete barrier (jersey)	ea.	400
	33.8	Repair/replace damaged precast concrete barrier	ea.	1200
34	Drains/Pipes			
	34.1	Catch basin - clear debris	ea.	250
	34.2	Catch basin - install	ea.	6500
	34.3	Catch basin - replace cover	ea.	250
	34.4	Construct open channel drain	m	125
	34.5	Deck drain - clear debris	ea.	250
	34.6	Deck drain pipe - extend (steel)	ea.	750
	34.7	Deck drain pipe - extend (3" pvc)	m	10
	34.8	Grade gravel road for drainage	m²	30
	34.9	Install drip groove to concrete soffit - silicon bead	m	15
	34.10	Weep hole - clear blockage	ea.	20
	34.11	Weep hole - install	ea.	150
36	Signing / Lighting	g		
	36.1	Coating - localized wire brush and touch up, lights < 2 m ²	m²	1500
	36.2	Lamp Standard - new bulb	ea.	250
	36.3	Lamp Standard - replace	ea.	350
	36.4	Lamp Standard - replace connection bolts	ea.	50
	36.5	Misc. Sign - clean	ea.	250
	36.6	Misc. Sign - new	ea.	250
	36.7	Misc. Sign - relocate or reinstate	ea.	250
	36.8	Width hazard marker - clean	ea.	20
	36.9	Width hazard marker - new	ea.	150
	36.10	Width hazard marker - relocate or reinstate	ea.	75
37	Roadway	1		
	37.1	Asphalt Cracks - seal with bitumen mastic, on approach	m	15
	37.2	Asphalt Overlay - mill and place 50 mm lift, on approach	m²	50
	37.3	Asphalt Overlay - place additional for settlement, on approach	m ²	50
-	37.4	Asphalt Patch Repair on approach	m²	50
-	37.5	Asphalt Pavement - full depth reconstruction, on approach	m²	400
	37.6	Concrete cracks < 0.3 mm - monitor, approach slab	m	0
-	37.7	Concrete cracks > 0.3 mm - epoxy injection, approach slab	m	230
	37.8	Concrete cracks > 12 mm - grout injection, approach slab	m	200
	37.9	Debris remove, approach wearing surface	m²	20
	37.10	Granular Pavement - add gravel and grade	m²	100
	37.11	Lift Slab - grout injection	ea.	0.99
38	Roadway Flares	1	1 1	
	38.1	Approach Barrier new - precast concrete barrier (jersey)	ea.	400
	38.2	Approach Barrier new - precast concrete barrier transition	ea.	400
	38.3	Approach Barrier new - steel pedestrian railing	m	100
	38.4	Approach Barrier new - steel w-beam guradrail end treatment	ea.	3500
	38.5	Approach Barrier new - steel w-beam guradrail fishtail/shoe	ea.	150
	38.6	Approach Barrier new - steel w-beam guradrail post	ea.	50
	38.7	Approach Barrier new - w-beam guradrail	m	100
	38.8	Approach Barrier repair/replace damaged - chainlink fence	m	30
	38.9	Approach Barrier repair/replace damaged - precast concrete barrier	ea.	1200

ID#	Insp. Item	Repair Item	Unit	Cost
	38.10	Approach Barrier repair/replace damaged - steel pedestrian railing	m	25
	38.11	Approach Barrier repair/replace damaged - steel w-beam guradrail	m	200
	38.12	Approach Barrier/Parapet Connection - new	ea.	800
	38.13	Concrete cracks < 0.3 mm - monitor, approach median	m	0
	38.14	Concrete cracks > 0.3 mm - epoxy injection, approach median	m	230
	38.15	Concrete cracks > 12 mm - grout injection, approach median	m	200
	38.16	Concrete Curb - replace	m	
	38.17	Concrete spall repair	m ³	10000
	38.18	Revegetate	m ²	30
	38.19	Tree remove	ea.	500
	38.20	Vegetation - remove	m ²	50
39	Utilities		· · ·	
	39.1	Coating - localized wire brush and touch up, utility $< 2 m^2$	m ²	1500
	39.2	Protective insulation - local repair	m	150
	39.3	Protective insulation - replace	m	250
	39.4	Utility - replace	m	0.99
	39.5	Utility Cover replace - Plastic	ea.	50
	39.6	Utility Cover replace - Steel/cast iron heavy duty	ea.	250
	39.7	Utility Cover replace - Steel/cast iron light duty	ea.	200
	39.8	Utility Support - replace	ea.	500



Appendix D Repair Completion Checklists

INCLUDES Not Responsive to Request D-8: Dunsmuir Viaduct 1 page D-9: Georgia Viaduct 1 page Not Responsive to Request 1 page
Not Responsive to Request

Not Responsive to Request

Detailed Inspection Results for the City of Vancouver - 2016 Inspections by COWI

Inspection Date: 2016 May 18

Г

Repair, Rehabi	litation and	Maintenance Plan - Compl	etion Checklist						Structure:	D-8 Dunsmuir Viaduct
Component	Location	Activity Description		D	%	R	U	MS	Recon. Date	Recon. Notes
5 Abutments	tments DM2-N Determine if repairs to enclosure fencing is necessary.									
	Personnel	Cost Estimate Actual Cost	c	omp	letio	n Da	ate	Follow Up Required?	Rehab. Notes	
			\$ 250							
Component	Location	Activity Description		D	%	R	U	MS	Recon. Date	Recon. Notes
34 Drains	34 Drains DM5 Clear catch basin blockage.					1	R			
	Personnel	Equipment / Materials Used	Cost Estimate Actual Cost	c	omp	letio	n Da	ate	Follow Up Required?	Rehab. Notes
			\$ 250							
Component	Location	Activity Description	1	D	%	R	U	MS	Recon. Date	Recon. Notes
36 Signage	DM5	Repair hazard sign for bike lane	taper.	1	1	1	R			
	Personnel	Cost Estimate Actual Cost	Completion Date				ate	Follow Up Required?	Rehab. Notes	
	\$ 250									

Location Legend:

DM = On-Ramp Pier

N = North

Detailed Inspection Results for the City of Vancouver - 2016 Inspections by COWI

Inspection Date: 2016 May 17

Г

Repair, Rehabi	litation and	Maintenance Plan - Compl	etion Checklist							Structure:	D-9 Georgia Viaduct
Component	Location	Activity Description		D	%	I	RU	J	MS	Recon. Date	Recon. Notes
29 Deck Joints	G26-N	Remove sharp edge in sidewalk	deck plate.	2	1		3 4	Ļ	MS		
	Personnel	Equipment / Materials Used	Cost Estimate Actual Cost	c	Comp	let	tion D	Dat	te	Follow Up Required?	Rehab. Notes
		\$ 250	-								
Component	Location	Activity Description		D	%	I	RU	J	MS	Recon. Date	Recon. Notes
29 Deck Joints	G26-N	Secure sidewalk deck plate to reedges.	emove sharp	2	1		3 4	Ļ	MS		
	Personnel	Cost Estimate	c	omp	let	tion D	Dat	te	Follow Up Required?	Rehab. Notes	
		\$ 250					nequireu.				
Component	Location	Activity Description		D	%	1	R U	J	MS	Recon. Date	Recon. Notes
9 Bearings	G2	ngs.	1	20		1 R	1				
	Personnel	Equipment / Materials Used	Cost Estimate Actual Cost	Completion Date				Dat	te	Follow Up Required?	Rehab. Notes
			\$ 500								
Component	Location	Activity Description		D	%	I	RU	J	MS	Recon. Date	Recon. Notes
34 Drains	G9 & G13	Clear catch basin blockage.		2	1	-	1 R	ł			
	Personnel	Equipment / Materials Used	Cost Estimate Actual Cost	c	omp	let	tion D	Dat	te	Follow Up Required?	Rehab. Notes
			\$ 500								
Component	Location	Activity Description		D	%	I	RU	J	MS	Recon. Date	Recon. Notes
36 Lighting	G18-G19	Secure loose hand hole cover p luminaire.	2 1 1 R								
	Personnel	Equipment / Materials Used	Cost Estimate Actual Cost	Completion Date						Follow Up Required?	Rehab. Notes
	\$ 5										

Location Legend:

N = North S = South

E = East

Not Responsive to Request



End of Report

Bridge Engineering Services Task C1 - Detailed Visual Inspections 2016



May 29, 2017

Thurber Engineering Ltd #900 – 1281 West Georgia Street, Vancouver, BC V6E 3J7



Attention: Andrew Sorenson, Senior Environmental Engineer

Reference: Asphalt Core Sampling Georgia & Dunsmuir Viaducts, Vancouver, BC

Sure Hazmat and Testing has, in accordance with your request, completed asphalt core sampling as part of the planned demolition of the Georgia & Dunsmuir Viaducts in Vancouver, BC. The scope of work was outlined by the client in the site plan and included both viaducts and on/off ramps from the East intersection of Gore Avenue to the West intersection of Citadel Parade. Core sampling was conducted to include all layers of asphalt and any other accessible suspect materials were also included.

Sampling Methodology

Prior to the start of fieldwork all required documentation was obtained including City of Vancouver Street Use Permit, Test Hole Permit, Noise Variance Permit and BC One Call notification. Traffic control with approved traffic management plans was provided by Traffic Pro Services during fieldwork activities.

On May 1st & 2nd 2017, Urban Sawing and Scanning conducted wet core sampling at the designated sample locations. Sampling was conducted following moderate risk work procedures including half face respirator and disposable coveralls. A total of twenty eight (28) samples of asphalt and suspect caulking were collected and submitted for asbestos analysis. A total of three (3) samples of suspect lead-based paint were collected and submitted for lead content analysis.

Analytical Methodology

Asbestos

Samples were analyzed at the in-house laboratory of Sure Hazmat and Testing in accordance with the NIOSH 9002 PLM Bulk Sampling Analytical Method using polarized light microscopy and dispersion staining techniques. The detection limit of this method is listed as <1%. A copy of our Asbestos Bulk Results spreadsheet is attached to this report for your information and records. All records should be retained for a period of ten years as required by WorkSafe BC.

Samples will be stored at our laboratory for two months before being disposed of. Should you wish to keep these samples beyond this, please notify us within this period.

Lead-Based Finishes

Suspect leaded paint finishes were submitted to Maxxam Analytics for analysis of lead content. For leaded paint finishes, samples were digested using nitric acid/hydrogen peroxide followed by analysis using Inductively Coupled Plasma Spectroscopy (ICAP) and/or Inductively Coupled Plasma/Mass Spectroscopy (ICPMS).

The federal *Hazardous Products Act* (HPA) under Surface Coating Materials regulation defines leaded paint or lead-based surface coating materials with a total lead concentration of 0.009% or 90 μ g/g. This is the current accepted standard by WorkSafe BC for identification of lead-based paint. Paint finishes that contain lead equal to or greater than 90 μ g/g are considered to present a risk to pregnant women & children and a risk assessment must be conducted by a qualified person prior to the performance of any work that impacts lead-based paint finishes in work areas with high risk individuals in adjacent occupied areas.

Asbestos-Containing Material Results

Asbestos-containing asphalt has been identified on the Georgia Viaduct including the off ramp to Main Street. Samples were observed as a homogenous single phase with no distinguishable layers. Asphalt core samples average depth was 3" to concrete deck.

Non-Asbestos Material Results

All asphalt samples collected from the Dunsmuir Viaduct including the on ramp from Main Street were determined to be non-asbestos.

Seven (7) samples of caulking were collected from both Georgia & Dunsmuir Viaducts and were determined to be non-asbestos.

Please refer to the attached laboratory results sheet and sample location plan for detailed sample location information.

Lead-Based Finish Results

Sampling of suspect paint finishes was conducted within the work area. Table 1 shows the concentration of lead in paint for the samples collected:

Sample #	Sample Location	Lead Concentration (µg/g)	HPA Standard Level (µg/g)
11387-LP01	Road Marking - White	6.7	90
11387-LP02	Road Marking - Yellow	381	90
11387-LP03	Lamp Post - Silver/Grey	49,700	90

Note: Bold values exceed standard level

The concentration of lead was above the HPA standard level of 90 μ g/g for both the yellow painted road marking and the silver/grey painted lamp posts. A metal railing along the outside of the viaducts is galvanised and is assumed to be lead-containing.



Conclusions and Recommendations

Asbestos

Asbestos containing asphalt must be removed to concrete base by a qualified hazardous materials contractor using appropriate work procedures as defined by WorkSafe BC.

It should be noted that suspect asbestos-containing drainage piping may be present concealed below grade, however no asbestos cement piping was visible during this investigation.

Inaccessible PVC piping was observed on the underside of the viaducts. Suspect mastic was observed at joints and should be sampled prior to disturbance.

Lead

The presence of lead based paint finishes does not pose an immediate hazard when present in good condition and left undisturbed. Abrasion of leaded paint surfaces can create hazardous lead dust and paint chips. Removal of lead-based painted yellow road markings will be conducted as part of the asphalt asbestos removal following Moderate Risk asbestos safe work procedures.

Lamp posts with lead-based paint will need to be handled following lead safe work procedures depending on the method of removal and disposal. A qualified person should conduct a Risk Assessment when the method of removal has been determined.

WorkSafe-BC Requirements

This section is intended to aid in compliance with WorkSafe BC regulations, and is not intended to replace a Risk Assessment conducted on site by a qualified person prior to the start of asbestos abatement work.

Prior to the performance of any work that impacts asbestos-containing materials, it is a regulatory requirement that a qualified person perform a Risk Assessment. This requirement is in compliance with the WorkSafe-BC Occupational Health & Safety (OH&S) Regulation *Part 6 "Substance Specific Requirements"*; specifically Section 6.6 subsections (1), (2), (3) and (4).

During the removal of asbestos-containing asphalt, **Moderate Risk** asbestos safe work procedures must be followed, including the following at a minimum:

- Supply appropriate notification to WorkSafeBC,
- Personal Protective Equipment must include tight-fitting half face piece respiratory protection fitted with P100 filters and approved disposable coveralls with head and foot covers,
- Application of amended water to the asbestos materials being disturbed such as water cannon,
- Complete isolation of the work area during removal activities including fence barriers and privacy curtains at the perimeter of the work area,
- Use of asbestos barrier tape and warning signs around the perimeter of the work area,
- HEPA-equipped vacuum for local exhaust ventilation and to ensure removal of all asbestos materials,
- Hand and face wash station,
- Air monitoring.



To comply with Part 6 of the WorkSafe-BC OH&S Regulation, specifically Section 6.32 relating to documentation, the client should acquire copies of the asbestos abatement contractor's Notice of Project (NOP), abatement procedures, air monitoring results and any documentation issued to WorkSafe-BC. These documents are required to be stored and held for 10 years.

Limitations

This report is intended for the exclusive use of the client to determine the locations of asbestos and lead containing materials prior to the demolition of the viaducts. Should a suspect material be encountered during demolition or excavation, all work must be stopped and Sure Hazmat will investigate immediately. Hazardous materials investigation does not include investigation for the presence of subsurface contamination or underground storage tanks.

If further clarification is required, please contact our office. Thankyou for having Sure Hazmat and Testing perform this work for you.

Sincerely,

D. Frepalal

Damien Fitzpatrick, B. Sc.*Project Manager* **Sure Hazmat and Testing**

Encl. Photographs Laboratory Bulk Asbestos Report Laboratory Lead Report Sample Locations Plan

Ref: 11387-R01

Reviewed by:

Shaw.

John Shaw, CTech, *Principal* **Sure Hazmat and Testing**



Photos:



Photo 1 – Asbestos-containing asphalt – Core sample Approx 3" Depth



Photo 2 – Lead-based painted lamp post& galvanised railing





Photo 3 – Asbestos-containing asphalt core sample



Photo 4 – Inaccessible pipe mastic – Underside of Viaducts





Bulk Asbestos Results

Client: 11387 - Thurber Engineering Ltd

Sampled By/ Date: D. Fitzpatrick/ 1st & 2nd May, 2017

Reference: Georgia & Dunsmuir Viaducts Asphalt Sampling - Vancouver, BC

Sample #	Date	Analyst	Sample Location	Material Type	Other Materials	Asbestos
	Analyzed				glass, synthetics, cellulose	Type & Amount
11387-01	09-May-17	DF	Loc. 1 Dunsmuir - 2m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			north lane			
11387-02	09-May-17	DF	Loc. 2 Dunsmuir- 100m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			north lane			
11387-03	09-May-17	DF	Loc. 3 Dunsmuir - 250m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
		l	north lane			
11387-04	09-May-17	DF	Loc. 4 Dunsmuir - 400m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			north lane			
11387-05	09-May-17	DF	Loc. 5 Dunsmuir - 500m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			south lane			
11387-06	09-May-17	DF	Loc. 6 Dunsmuir - 650m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			south lane			
11387-07	09-May-17	DF	Loc. 7 Dunsmuir - 800m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			south lane			
11387-08	09-May-17	DF	Loc. 8 Dunsmuir- 1000m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			south lane			
11387-09	09-May-17	DF	Loc. 9 Georgia - 1000m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			
11387-10	09-May-17	DF	Loc. 10 Georgia - 800m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			

Note* Chrysotile is part of the Serpentine Asbestos Mineral Group

1



Bulk Asbestos Results

Client: 11387 - Thurber Engineering Ltd

Sampled By/ Date: D. Fitzpatrick/ 1st & 2nd May, 2017

Reference: Georgia & Dunsmuir Viaducts Asphalt Sampling - Vancouver, BC

Sample #	Date	Analyst	Sample Location	Material Type	Other Materials	Asbestos
	Analyzed				glass, synthetics, cellulose	Type & Amount
11387-11	09-May-17	DF	Loc. 11 Georgia - 650m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			
11387-12	09-May-17	DF	Loc. 12 Georgia - 500m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			
11387-13	09-May-17	DF	Loc. 13 Georgia - 400m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			north lane			
11387-14	09-May-17	DF	Loc. 14 Georgia - 250m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			north lane			
11387-15	09-May-17	DF	Loc. 15 Georgia - 100m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			north lane			
11387-16	09-May-17	DF	Loc. 16 Georgia - 2m West from Gore Ave	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			north lane			
11387-17	09-May-17	DF	Loc. 17 Georgia Off Ramp - 200m West from Main St	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			
11387-18	09-May-17	DF	Loc. 18 Georgia Off Ramp - 100m West from Main St	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			
11387-19	09-May-17	DF	Loc. 19 Georgia Off Ramp - 2m West from Main St	Asphalt	Non-Fibrous 95% Other Fibres <5%	Chrysotile 0.5-5%
			south lane			
11387-20	09-May-17	DF	Loc. 20 Dunsmuir On Ramp - 2m West from Main St	Asphait	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			north lane			

Note* Chrysotile is part of the Serpentine Asbestos Mineral Group

*Samples analyzed in accordance with NIOSH 9002 PLM Bulk Sampling Method

Sure Hazmat and Testing is an active participant of the American Industrial Hygiene Association (AIHA) Bulk Asbestos Proficiency Analytical Testing (BAPAT)



Bulk Asbestos Results

Client: 11387 - Thurber Engineering Ltd

Sampled By/ Date: D. Fitzpatrick/ 1st & 2nd May, 2017

Reference: Georgia & Dunsmuir Viaducts Asphalt Sampling - Vancouver, BC

Sample #	Date	Analyst	Sample Location	Material Type	Other Materials	Asbestos
	Analyzed				glass, synthetics, cellulose	Type & Amount
11387-21	09-May-17	DF	Loc. 21 Dunsmuir On Ramp - 15m West from Main St	Asphalt	Non-Fibrous 95% Other Fibres <5%	Non-Detected
			north lane			
11387-22	09-May-17	DF	Loc. 1 Dunsmuir Viaduct - Concrete Barrier	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
11387-23	09-May-17	DF	Loc. 4 Dunsmuir Viaduct - Concrete Barrier	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
11387-24	09-May-17	DF	Loc. 7 Dunsmuir Viaduct - Concrete Barrier	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
11387-25	09-May-17	DF	Loc. 9 Georgia Viaduct - Concrete Barrier	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
11387-26	09-May-17	DF	Loc. 11 Georgia Viaduct - Concrete Barrier	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
11387-27	09-May-17	DF	Loc. 13 Georgia Viaduct - Concrete Barrier	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
11387-28	09-May-17	DF	Loc. 15 Georgia Viaduct - Curbs	Caulking	Non-Fibrous 95% Other Fibres <5%	Non-Detected
					<u></u>	

*Samples analyzed in accordance with NIOSH 9002 PLM Bulk Sampling Method

Sure Hazmat and Testing is an active participant of the American Industrial Hygiene Association (AIHA) Bulk Asbestos Proficiency Analytical Testing (BAPAT)



Your Project #: 11387 Site Location: GEORGIA + DUNSMIUR VIADUCTS Your C.O.C. #: 502225-183-01

Attention:Damien Fitzpatrick

Sure Hazmat & Testing 101-4268 Lozells Avenue BURNABY, BC CANADA V5A 0C6

> Report Date: 2017/05/16 Report #: R2383657 Version: 1 - Final

CERTIFICATE OF ANALYSIS

MAXXAM JOB #: B735506

Received: 2017/05/10, 13:45

Sample Matrix: PAINT # Samples Received: 3

	Date	Date			
Analyses	Quantity Extracted	Analyzed	Laboratory Method	Analytical Method	
Elements by ICP-AES (acid extr. solid)	3 2017/05/16	5 2017/05/1	5 BBY7SOP-00018	EPA 6010c R3 m	

Remarks:

Maxxam Analytics' laboratories are accredited to ISO/IEC 17025:2005 for specific parameters on scopes of accreditation. Unless otherwise noted, procedures used by Maxxam are based upon recognized Provincial, Federal or US method compendia such as CCME, MDDELCC, EPA, APHA.

All work recorded herein has been done in accordance with procedures and practices ordinarily exercised by professionals in Maxxam's profession using accepted testing methodologies, quality assurance and quality control procedures (except where otherwise agreed by the client and Maxxam in writing). All data is in statistical control and has met quality control and method performance criteria unless otherwise noted. All method blanks are reported: unless indicated otherwise, associated sample data are not blank corrected.

Maxxam Analytics' liability is limited to the actual cost of the requested analyses, unless otherwise agreed in writing. There is no other warranty expressed or implied. Maxxam has been retained to provide analysis of samples provided by the Client using the testing methodology referenced in this report. Interpretation and use of test results are the sole responsibility of the Client and are not within the scope of services provided by Maxxam, unless otherwise agreed in writing.

Solid sample results, except biota, are based on dry weight unless otherwise indicated. Organic analyses are not recovery corrected except for isotope dilution methods.

Results relate to samples tested.

This Certificate shall not be reproduced except in full, without the written approval of the laboratory.

Reference Method suffix "m" indicates test methods incorporate validated modifications from specific reference methods to improve performance.

* RPDs calculated using raw data. The rounding of final results may result in the apparent difference.

Encryption Key



Please direct all questions regarding this Certificate of Analysis to Bor Project Manager. Graham Rudkin, Project Manager, Environmental Email: GRudkin@maxxam.ca Phone# (604)638-5926 Ext:5926

This report has been generated and distributed using a secure automated process.

Maxxam has procedures in place to guard against improper use of the electronic signature and have the required "signatories", as per section 5.10.2 of ISO/IEC 17025:2005(E), signing the reports. For Service Group specific validation please refer to the Validation Signature Page.

Total Cover Pages : 1 Page 1 of 5



Maxxam Job #: B735506 Report Date: 2017/05/16 Sure Hazmat & Testing Client Project #: 11387 Site Location: GEORGIA + DUNSMIUR VIADUCTS Sampler Initials: DF

LEAD IN PAINT CHIPS (PAINT)

Maxxam ID		RA5382	RA5383	RA5384		
Sampling Date		2017/05/02	2017/05/02	2017/05/02		
COC Number		502225-183-01	502225-183-01	502225-183-01		
	UNITS	11387-LP01 ROAD MARKING-WHITE	11387-LP02 ROAD MARKING-YELLOW	11387-LP03 LAMPPOST- SILVER/GREY	RDL	QC Batch
Total Metals by ICP						
Total Lead (Pb)	mg/kg	6.7	381	49700	3.0	8630964
RDL = Reportable Detection	on Limit					



Maxxam Job #: B735506 Report Date: 2017/05/16 Sure Hazmat & Testing Client Project #: 11387 Site Location: GEORGIA + DUNSMIUR VIADUCTS Sampler Initials: DF

GENERAL COMMENTS

Results relate only to the items tested.

Maxxam Analytics International Corporation 0/a Maxxam Analytics Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386



Maxxam Job #: B735506 Report Date: 2017/05/16

QUALITY ASSURANCE REPORT

Sure Hazmat & Testing Client Project #: 11387

Site Location: GEORGIA + DUNSMIUR VIADUCTS Sampler Initials: DF

_			Method B	lank	RPC)	QC Standard	
QC Batch	Parameter	Date	Value	UNITS	Value (%) QC Limits		% Recovery	QC Limits
8630964	Total Lead (Pb)	2017/05/16	<3.0	mg/kg	7.6	35	89	80 - 120

Duplicate: Paired analysis of a separate portion of the same sample. Used to evaluate the variance in the measurement.

QC Standard: A sample of known concentration prepared by an external agency under stringent conditions. Used as an independent check of method accuracy.

Method Blank: A blank matrix containing all reagents used in the analytical procedure. Used to identify laboratory contamination.

Maxxam Analytics International Corporation o/a Maxxam Analytics Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

Max	Kam	Alancem Analytics In 4606 Canada Way, I	mametional Corporation Burnaby, British Columi	ora Maximi Analy Xa Canada VSG 1K	tcs 5 Tel (604) 734 7276	Tol-iree 1900-	553-6268	Fax: (864) 731 2	305 www.cn	10062173.E3				<u> </u>		Chain Of C
		INVOICE TO:				Report Into	mation						Project le	nformation		
Concorr Nore	#4212 Sure H	lazmat & Testing	*****	Company	Zomies					,	Ductaine H		801683			THE WELL CALLS AND AND AND AND AND AND
Content Nome	Karen Smith			Contest Ne	Tran	ien				`						
Adronate	101-4258 Loze	Is Avenue		Alcress							in a constant					
140.000	BURNABY BC	V5A 0C6			104	CI a	0				inder a	-	1138	7.		
Phone	(604) 444-020-	4. Eav	(604) 420-9559	Parena	- ont	- 280	- 1	96		[Friques, reentitud Enter at	Ge	andia	+ Nun Small	- Via	auchim.
Email	ksmlth@sureh	azmat.com		Finel	htown	cho	Sun	haza	1.4	m	Samruan Re	D	an n	show	1	
Regulatory Ci	onria			Sper	cal instructions				ANA	LYSIS RE	OUESTED (PLEASE B	E SPECIFIC	1	T	Turnaround Time (TAT) Required
									T	[1					Please provide advance notice for rush projects
			1					5		1					Rø	gular (Slandard) TAT.
COME								Soft							200	If so applied if Rush TAT is not specified!
							î.	her				ļ			577	and and TAT = 5-7 Working days for most rests
	El Oblink		ŀ				2	ğ	45				臣		Pic	nase note: Standard TAT for certain lests such as BOD and Dioxins/Firears are > 5
Quhar			1				5	ÌĒ	hat		1	1	Ō		E.	
			ł					h Bug	Gac	6			lica			
							H R		g L	BWG	ŝ		υ 100		1	DAY 2 Day Date Required
SA	MPLES MUST BE KE	97 COOL (< 10°C) FRO	M TIME OF SAMPLING	UNTIL DELIVERY	TO MAXXAM		E E	Ξ) ě	E	14	Ē	ldar		R	Lish Confernation Number
						4	elats	ad be	1	pe	F	88	dsa		80	r Bottike Constitution
Samole	· Sarcode Label	Sample (Location)	I identification	Date Samples	Time Samples	Matrix	2	1 2	<u> ¥</u>	د ا	1 3	Ĕ	Ĕ			
· //387	- LP01				21/5/17.	Pant	1									Road Marking - white
11387	- LPOZ					*7	١ ،	\land								Road Marking - yellow.
= 11387	-403			<u>, , , , , , , , , , , , , , , , , , , </u>		vi										Lamppost - silver/grey.
	_															
5	1										÷					
É						1										
7						1									·	
									-							
# 									ļ			ļ				
9																
10						1										
• • RELI	NOURSHED BY: (Sign	ature/Printt	Date: (YY/)	(MyDD) Tim	10 he.	RECEIVI	ED BY: (S)	maluro/Print)			Date: YYI\$	AM/DD)	t. Tjanar	# jars used and	<u> </u>	Lao Use Only
DA	ton,	· ·	17/05	10 1:	45 MA	auro	W	HIL	Y	1	philr	Alla	131	R not submitted	Time Sequ	Temperature ("C) on Receipt - Cullor Gest Interior Cooler"
0	\mathcal{D}			1 1-		××V×××A	<u>د</u>				~	- pro		4] MH 🗍 Yes 🗋 No
- IT IS THE RE	SPONSIBILITY OF T	HE RELINQUISHER TO E	INSURE THE ACCURA	CY OF THE CHAIN	OF CUSTODY RECO	oro. An inco	MPLETE C	HAIN OF CUS	TODY MAY	RESULT	IN ANALYTI	ICAL TAT	DELAYS.			White Merzam 7150W Clum

Maxxam Analytics International Corporation of a Maxxam Analytics



The second of the monitorial to be added and not the first increased and the first increased and the second to be added and the second t

Detailed Design of Road & Utilities in the Northeast False Creek Project

17M-00475-01 | PS20161278

DUNSMUIR VIADUCT Condition Assessment Report NEFCAP-MMM-S-RPT-003_0 Rev 0 | Sep 20, 2017

usp

REVISION HISTORY:

Revision	Date	Description	Author	Reviewer	
0	Sep 20, 2017	Re-issued as Rev. 0	RS	МК	
С	Sep 20, 2017	Revised as per City Comments	RS	МК	
В	Aug 30, 2017	Revised as per City Comments	RS	CC	
А	June 16, 2017	Draft Submission	RS	МК	



THIS DOCUMENT MAY CONTAIN CONFIDENTIAL AND COMMERCIALLY SENSITIVE INFORMATION

TABLE OF CONTENTS

EXECUTIVE SUMMARY		
1. INTRODUCTION	. 2	
1.1. Bridge Location	2	
1.2. Review of Existing Information	2	
1.3. Bridge Configuration	3	
1.4. Inspection Methodology	5	
2. BRIDGE INSPECTION	. 6	
2.1. West Abutment	6	
2.1.1. Abutment Walls	6	
2.2. Bearings and Shear Key	7	
2.3. Piers 10		
2.3.1. General	10	
2.3.2. Split Piers	11	
2.4. Superstructure	11	
2.4.1. Barriers	11	
2.4.2. Deck	13	
2.4.3. Expansion Joints	15	
2.4.4. Longitudinal Joint	19	
2.4.5. Drainage	21	
2.4.6. Prestressed Concrete Girders	23	
2.4.7. Diaphragms	25	
3. DISCUSSION	26	
3.1. Remaining Service Life Estimates	26	
3.2. Rehabilitation Needs	26	
4. CONCLUSION	27	
5. CLOSURE	28	
6. REFERENCES	28	



APPENDICES:

- > Appendix A: General Arrangement Drawings
- Appendix B: Past Condition Inspection Reports



EXECUTIVE SUMMARY

At the request of the City of Vancouver (the City) and as a component of the "Detailed Design of Roads and Utilities in the Northeast False Creek (RFP No. PS20161278)", WSP have completed a bridge inspection for a six span segment of the Dunsmuir Viaduct between the west abutment (D23) and Pat Quinn Way (pier D17) in Vancouver, BC. Engineers from WSP visited the bridge site and performed detailed visual inspections of the viaduct on February 2 and March 30, 2017. WSP were also retained to complete the detailed deck condition survey and material testing.

The inspection was carried out using both boom lift and foot access and included a thorough visual examination of accessible bridge components and evaluation of visible defects for the purpose of assessing the current bridge condition, stability, and safety.

All expansion joints were leaking, resulting in efflorescence and corrosion stains on the split pier caps and columns below. While the surface concrete of these elements appears to be in good condition, prolonged exposure to moisture and chlorides is likely to lead to rebar corrosion, spalling of concrete cover, and loss of structural strength. We recommend replacing these expansion joints with link slabs at piers D19 and D21 and strip seal expansion joints at pier D17 and abutment D23. This is estimated to cost \$94,000 for the link slabs and \$43,000 for the expansion joint at D23. The cost of expansion joint at D17 can be considered part of the adjacent Dunsmuir Elevated Park.

We recommended conducting a detailed deck condition evaluation if the structure is to be retained.

Also, a few minor defects were noted, for which we recommend the following repairs:

- Deck: Repair spalling in south overhang in span D18-D19.
- Joint at Costco building: Repair spalling concrete
- Drainage: Replace seal at leaking PVC pipe connection near D19. Replace waterproofing membrane in catch basin at pier D17.

These repairs are estimated to cost \$35,000.

The spalling infill concrete along the deck soffit at the longitudinal joint between the viaduct and the Costco building presents a potential safety hazard to pedestrians below. We recommend removing any unbonded concrete be considered a high priority.

The total cost of all repairs is estimated to be \$172,000. Contingencies (10%) and contract administration (10%) will increase this to approximately \$210,000.



1. INTRODUCTION

At the request of the City of Vancouver (the City) and as a component of the "Detailed Design of Roads and Utilities in the Northeast False Creek" (RFP No. PS20161278), WSP have completed a bridge inspection for a six span segment of the Dunsmuir Viaduct between Citadel Parade (abutment D23) and Pat Quinn Way (pier D17) in downtown Vancouver, BC. The required scope elements are itemized in the City's Request for Proposals dated October 14, 2016, and our Technical Proposal dated November 21, 2016, and include the following:

- > Perform an independent condition assessment of the bridge, including a detailed deck assessment.
- Identify areas of material defects and structural performance deficiencies;
- > Identify structural improvements to address existing deficiencies for the basis of the rehabilitation works; and
- > Provide cost estimates for all recommended improvements and repairs.

1.1. Bridge Location

Figure 1 shows the bridge location.



Figure 1. Bridge location (west abutment D23 to pier D17), Downtown Vancouver

1.2. Review of Existing Information

Prior to conducting the inspection, the following information received from the City was reviewed in detail:

- Original record drawings dated 1969 to 1973
- Previous condition inspection reports:
 - o Associated Engineering (2009): Inspected on July 23, 2009
 - o COWI (2016): Inspected on May 18, 2016



The details of these references can be found in Section 6.

1.3. Bridge Configuration

The Dunsmuir Viaduct was built in 1970-1971. The 1.0 km long structure starts at Gore Avenue in the east, spans over Main Street, Quebec Street, Expo Boulevard and Pat Quinn Way, and ends at Citadel Parade in the west. The portion from the west abutment D23 (at Citadel Parade) to pier D17 (at Pat Quinn Way) is proposed to be retained (Figure 2), while the remaining portions east of D17 will be demolished and replaced with the new Dunsmuir Elevated Park.



Figure 2. Bridge elevation, looking north

The six spans proposed to be retained consist of three two-span continuous frames, namely D17 to D19, D19 to D21, and D21 to D23. Each two-span continuous frame is made up of a superstructure integral with the piers. The superstructure consists of a 203 mm thick cast-in-place concrete deck with a 90 mm thick asphalt overlay on 1,600 mm deep pre-tensioned and post-tensioned concrete girders. Piers D17 to D22 comprise of concrete pier caps on concrete columns, supported on piled and/or spread footings. Abutment D23 comprises large retaining walls on spread footings. The drawings in Appendix A illustrate the span arrangement and typical sections of the existing viaduct for these spans. Figure 3 and Figure 4 show typical cross-sections. The general configuration of the structure is summarized in Table 1.



Figure 3. Typical superstructure section, looking east





Figure 4. Cross-section at pier D20, looking east

Table 1: Bridge Configuration Summary

Element	Configuration & Material
Construction Date	1970-1971
Span Arrangement	 D17-D19: 35.8 m, 35.8 m D19-D21: 33.5 m, 40.9 m D21-D23: 40.7 m, 38.1 m All span lengths noted are between centrelines of supporting piers / abutment bearings.
Lane Configuration	From south to north: Shoulder (~0.76 m), two westbound vehicle lanes (~3.65 m each), bi- directional cycling lane (~3.04 m clear), pedestrian walkway (1.22 m clear min.)
Piers (D17 to D22)	Cast-in-place concrete piers founded on expanded base piles at D17, D18, D19, H-piles and expanded base piles at D20, and spread footings at D21, D22
Abutment (D23)	Cast-in-place concrete abutment wall and wing walls founded on spread footings
Girders	1600 mm deep prestressed concrete I-girders integral with piers
Bearings	Laminated elastomeric bearings at abutment D23
Deck	 203 mm cast-in-place concrete deck 90 mm (estimated) asphalt overlay
Joints	Neoprene compression seals with steel armouring at abutment D23 and piers D21, D19 and D17 Neoprene compression seal at longitudinal joint above Costco building
Barriers	Guardrails: 749 mm high precast concrete, at south edge of deck and south edge of sidewalk



THIS DOCUMENT MAY CONTAIN CONFIDENTIAL AND COMMERCIALLY SENSITIVE INFORMATION

Element	Configuration & Material
	 Handrails: 749 mm high precast concrete + 400 mm high aluminum railing, at north edge of deck Guardrails and handrails are anchored into deck, and have sealant between segments BC MoTI standard precast concrete median barrier (CMB) separating bicycle lanes from vehicle lanes
Drains	 Immediately west of joints D23 through D17, south of north guardrails: Inlets with 641 mm x 375 mm steel gratings Inlets feed into concrete catch basins with manholes between two northern-most girders Catch basins connected via 203 mm dia. PVC drain pipes
Utilities	 Lighting on the bridge: Luminaires mounted on north guardrails, with power supply running through ducts encased in the guardrail Lighting under the bridge: Surface-mounted to various piers Spans D17 to D19: Under south edge of deck and two northernmost girders Spans D20 to D23: Under various girders and two northernmost girders Spans D20 to D23: Under various girders and two northernmost girders Spans D20 to D23: Under various girders and two northernmost girders

1.4. Inspection Methodology

Observations from previous inspections were reviewed before visiting the site to become familiar with the condition of the structure and to identify areas of concern where deterioration may have progressed since the last inspection. Previous inspection reports are provided in Appendix B.

This inspection was completed on February 2 and March 30, 2017. Reza Saiedi, P.Eng., Charles Chataway, P.Eng., and Henry Leung, P.Eng. conducted the field inspection and condition assessment. Conditions were clear with daytime high temperature of 6°C and 12°C on the first and second days, respectively.

The inspection included a thorough visual examination of accessible components of the bridge and general evaluation of visible defects for the purpose of assessing the current bridge condition, stability and safety. Superstructure components above the deck were reviewed from the sidewalks. Lane closures were deemed disruptive and unnecessary. An all-terrain boom lift with an 80 ft (24.4 m) reach was used to inspect the west abutment, pier caps, columns, deck soffit, prestressed concrete girders, and girder diaphragms.

2. BRIDGE INSPECTION

2.1. West Abutment

2.1.1. Abutment Walls

The west abutment has sloping front and side walls and is supported on spread footings (Figure 5, Figure 6, Figure 7). The front wall is approximately 13.0 m high. A closed series of tie beams near the top of the abutment connects the front and side walls and helps resist lateral earth pressure forces.



Figure 5. West abutment: Front wall



Figure 6. West abutment: North wall



Figure 7. West abutment: South wall

The northern half of the east wall and the east end of the north wall were accessible with the boom lift platform and were inspected at close range. The features inspected appeared to be typical and representative of other parts of the abutment which were inaccessible. The south wall was inspected from ground level (Figure 7).

A vertical concrete wall attached to the Stadium-Chinatown SkyTrain station butts against the vertical face of the north abutment wall (Figure 8, Figure 9).





Figure 8. West abutment: Wall connecting to Stadium-Chinatown SkyTrain station



Figure 9. West abutment: North wall: Vertical face and cheek wall

Three vertical cracks were observed in the abutment wall under and just north of the bearing for girder C (third girder from the north) (Figure 10). These cracks are considered to be minor in nature and apart from ongoing monitoring during inspections, no rehabilitation work is deemed necessary.



Figure 10. West abutment: Cracks under Girder C bearing

No other visible defects were found on the abutment walls, and sounding of the concrete by hammer did not reveal any delamination.

2.2. Bearings and Shear Key

The only bearings in the retained portion of the viaduct are at the west abutment (D23). Girders are integral with the substructure elsewhere (piers D22 to D17). The bearings are 686 mm wide x 356 mm long x 125 mm thick reinforced elastomeric (vulcanized neoprene) pads with six reinforcing plates. Figure 11 shows the layout for the span adjacent to the abutment and the alphabetical names assigned to each girder.

usp

THIS DOCUMENT MAY CONTAIN CONFIDENTIAL AND COMMERCIALLY SENSITIVE INFORMATION



Figure 11. Span D23-D22 layout

Bearings for girders A through F were observed up-close (Figure 12). Bearings for girders G, H, and J were observed from a distance (Figure 13), and no obvious severe defects were observed.



Figure 12. Bearings for girders A, B, C



Figure 13. Bearings for girders G, H, J

The bearings had typical outward bulging between reinforcing plates (Figure 14), as expected under vertical loading. Slight transverse deformation (10 to 15 mm) towards the south was observed in some bearings (Figure 15), but this is well within the pad's



THIS DOCUMENT MAY CONTAIN CONFIDENTIAL AND COMMERCIALLY SENSITIVE INFORMATION

shear deformation capacity of 48 mm (based on CAN/CSA S6-14 §11.6.6.4: "Deformation and rotation"). The bearing at girder A had what appeared to be a fine vertical slice on its east face. This was likely made during manufacture or installation, does not appear to be associated with any structural distress, and is not expected to affect the bearing's performance. We recommend monitoring this bearing in future inspections.



Figure 14. Chalk lines outlining bulging of bearings between reinforcing plates (girder B bearing shown)



Figure 15. Slight transverse deformation of bearings (girder A bearing shown)

In an earthquake, the longitudinal movement of the superstructure could result in loss of support for girders at bearings. A preliminary calculation based on CAN/CSA S6-14 Cl. 4.4.10.5 ("Minimum support length requirements for displacements") indicates all but girders D, E and F have insufficient bearing seat length, which could lead to span D23-D22 collapsing during a seismic event. To rectify this deficiency, one of the following retrofit measures can be adopted:

- Extend the seat length at these girders by at least 300 mm. This can be accomplished by building a corbel at bearing seat level and dowelling it into the abutment front wall.
- ▶ Install longitudinal restrainers between the girders and abutment front wall.

Bearing seats for girders D, E, F are 305 mm longer and may not require a retrofit.

The concrete shear key between the bottom flanges of girders E and F was in good condition with no signs of cracking or damage (Figure 16). The gaps between the shear key and the bottom flanges of adjacent girders E (north of shear key) and F (south of shear key) were 15 and 30 mm, respectively. If the girders were equidistant from the shear key at time of installation, they have moved 7.5 mm to the south. This is consistent with the southwards deformation of the bearings mentioned above. There was no distress observed as a result of this transverse displacement.



Figure 16. Shear key at interface with girder F (sixth girder from north)



2.3. Piers

There are two types of piers in the viaduct:

- "Full" piers, located in the middle of two-span continuous segments (Figure 17), i.e. at D18, D20, and D22. These are integral with both spans.
- Split" piers, which consist of two symmetrical halves with a gap in between (Figure 18 and Figure 19). These piers are located at the ends of two-span continuous segments, at expansion joints, i.e. at D17, D19, and D21. Each half is integral with one span only.



Figure 17. Pier D22 : Typical full pier



Figure 18. Pier D17: Split columns



Figure 19. Pier D17: Split pier caps

2.3.1. General

Horizontal construction joints were observed on all columns (Figure 18, Figure 20), which are attributed to staged pours during construction. Localized concrete repairs were noted on the margins of these joints where previous delamination, spalling and forming defects were previously addressed.

Bird's nests were observed above some lamps mounted on piers (Figure 21). This is considered a fire hazard and should be removed. We recommend installing bird spikes or other deterrent devices above these lamps to discourage nesting.



THIS DOCUMENT MAY CONTAIN CONFIDENTIAL AND COMMERCIALLY SENSITIVE INFORMATION


Figure 20. Pier D18 : Typical diagonal construction joint



Figure 21. Bird's nest at pier D17

2.3.2. Split Piers

The piers at expansion joints D21, D19 and D17 are "split" piers (Figure 22 and Figure 23). Each split pier supports one side of the expansion joint. The split piers share the same foundation (spread footing or pile cap). The gap between split piers accommodates longitudinal movements of the superstructure due to temperature changes, creep of the prestressed concrete girders, and shrinkage of the concrete girders and deck.



Figure 22. Pier D21: Typical split pier



Figure 23. Pier D17: Typical split pier foundation

The defects observed in split piers are a direct result of failure of the expansion joints above them. Therefore, these defects are outlined in Section 2.4.3.

2.4. Superstructure

2.4.1. Barriers

Figure 24 through Figure 28 show the precast guardrails, handrails and median barriers on the bridge. Past inspection reports have highlighted extensive spalling and rebar corrosion in the existing handrails and guardrails. Our inspection identified consistent defects in the handrails and guardrails.



The south side of the south guardrail appears been patched (Figure 29) around the entrance to Rogers Arena. Sounding by hammer of the concrete on the exterior faces of the south guardrail and north handrail did not reveal any delamination. Therefore, these barriers do not pose a safety threat to pedestrians below the bridge.

Once the new Georgia Ramp is completed, spans D17 to D23 of the Dunsmuir Viaduct will either be rehabilitated or demolished. If the City of Vancouver decides to rehabilitate them, as part of the general rehabilitation design and for compatibility with the New Dunsmuir Elevated Park, all existing barriers would be removed and replaced with new pedestrian / bicycle barriers. Given the short remaining functional life of these barriers, we do not recommend any repairs.



Figure 24. Looking west: Precast guardrails (left), and railing on precast handrails (right)



Figure 26. Looking east: North handrails (left) in poor condition, North guardrails (right) in fair condition



Figure 25. Precast north handrails: Concrete spalling and rebar corrosion on south face



Figure 27. Looking east: North guardrails (left) and median barriers (right) in fair condition





Figure 28. Looking west: South guardrail, span D20-D21: Algae growth



Figure 29. Looking east: South guardrail, span D18-D19: Previous patches are visible.

2.4.2. Deck

The 203 mm thick reinforced concrete deck is topped with an asphalt overlay (Figure 30) everywhere except on the sidewalk on spans D17 to D21.



Figure 30. Asphalt wearing surface at D19

Algal growth and wetness was observed on both the vertical edges of the deck along the entire viaduct (Figure 31). This points to water seepage through the grouted horizontal joint between the precast barriers and the top of the deck. The drip grooves have mostly prevented this water from running down the deck soffit towards the exterior girders (Figure 32).





Figure 31. Seepage, efflorescence, and algal growth on outside edge of deck



Figure 32. Drip groove prevented water from running down deck soffit towards exterior girder

Previous patch repairs and new concrete spalls were found in the deck soffit of the south overhang in span D18-D19 (Figure 33, Figure 34). The concrete in these areas appeared to be robust when struck with a hammer, and there were no signs of deterioration around them. We recommend the new spall be repaired using a repair mortar (e.g. SikaTop 123) for aesthetic reasons.



Figure 33. Deck soffit in south overhang, span D18-D19: Past patch repairs



Figure 34. Deck soffit in south overhang, span D18-D19: Concrete spall

There were no defects observed on the deck soffit between girders that would suggest conditions of structural distress or other deterioration mechanisms (Figure 35). A previous full-depth patch repair, identifiable by the stay-in-place soffit formwork (Figure 36), was found to be stable with no evidence of leaking or other instability that would warrant concern or require further remediation.





Figure 35. Deck soffit between girders, span D20-D21



Figure 36. Deck soffit between girders, span D22-D23: Past patch repair

We recommend conducting a detailed deck condition evaluation if the structure is to be retained.

2.4.3. Expansion Joints

The expansion joints at piers D17, D19, D21, and D23 are neoprene compression seals with steel armouring anchored into the concrete deck. The original joints were modified when the asphalt overlay was installed, circa 1988, as shown in Figure 37. The joints at piers D17, D19 and D21 are modular and comprise two seals with an intermediate steel beam supported by a series of longitudinal support bars. The joint at abutment D23 consists of a single seal. At the edges of deck, the seals are turned up to contain runoff on the deck and covered with an end cover plate. The joint cover plates are fabricated of steel checkered plate on the sidewalk to reduce the tripping hazard and improve traction (Figure 38).



Figure 37. Expansion joint details





Figure 38. Joint at D21: Checkered cover plate on sidewalk and end cover plate at edge of deck

From above, the joints were inspected from the north sidewalk, as lane closures were impractical. All joints were filled with debris, so the seals were hidden from view. The seal at joint D19 was torn in places, while the seal at joint D21 seemed to be missing.



Figure 39. Joint at D17: Filled with debris



Figure 40. Joint at D19: Filled with debris





Figure 41. Joint at D21: Filled with debris, seal seems to be missing



Figure 42. Joint at west abutment D23: Filled with debris

Joints at piers D17, D19, and D21 were leaking. This had led to water and chlorides entering the gap between split piers. The north side of joint D19 had a filter fabric covering the vertical edges of pier caps and part of the underside (Figure 43). On the south side of joint D19, the ingress of chloride-laden water had caused wetness, efflorescence and corrosion stains on pier caps (Figure 44, Figure 45) and columns (Figure 46). A similar pattern was observed on piers D17 (Figure 47) and D21 (Figure 48).

Areas of suspect concrete were hammer-sounded to detect delaminations which would indicate rebar corrosion due to prolonged exposure to water and chlorides. No such areas were found, but continued exposure could lead to concrete deterioration. Therefore, it is recommended that the joints be rehabilitated.



Figure 43. Joint at D19: North side



Figure 44. Joint at D19, south side, pier caps





Figure 45. Joint at D19, south side, pier caps



Figure 47. Joint at D17, pier caps and columns



Figure 46. Joint at D19, south side, columns



Figure 48. Leaking joint at D21

At the west abutment (D23) expansion joint, corrosion staining and spalling of the north overhang soffit was observed (Figure 49). The expansion joint between the exterior girders could not be inspected, as the girder end diaphragm prevents access. The bearing seats were generally dry, with some efflorescence and corrosion staining.





Figure 49. Joint at west abutment (D23): Corrosion stains

We recommend replacing existing expansion joints and armouring at D19 and D21 with link slabs to prevent further deterioration of deck, pier caps and columns at split piers. We recommend replacing the existing expansion joints and armouring at D17 and D23 with strip seal expansion joints. This is consistent with the City's intent as outlined in the project RFP. Any deteriorated deck concrete should be replaced during this process.

In general, link slabs are preferred over strip seal expansion joints, because (a) expansion joints introduce ongoing maintenance issues, and (b) the surface of expansion joints is not ideal for pedestrian and bike use. However, expansion joints are required at D17 and D23 to allow thermal movement of the six retained spans. Replacement of existing expansion joints at D19 and D21 with link slabs changes the bridge articulation and load paths during thermal movement and seismic excitations. These effects have been investigated and are discussed in detail in the Seismic Retrofit Strategy Report (NEFCAP-MMM-S-RPT-017). The proposed retrofit strategy was found to have satisfactory seismic and in-service performance.

2.4.4. Longitudinal Joint

There is a longitudinal joint at deck level along the south edge of the viaduct, beginning at the west end of the south wall of the west abutment D23 (Figure 50), continuing along the roof of the adjacent Costco building (which also serves as the sidewalk south of the viaduct) (Figure 51 and Figure 52), and ending close to pier D20 on the pedestrian bridge connecting the sidewalk to Rogers Arena. East of this point, the Dunsmuir Viaduct deck and pedestrian bridge separate and start to diverge vertically (Figure 53).





Figure 50. Longitudinal joint between viaduct (span D22-D23, right) and sidewalk (left), looking west



Figure 52. Longitudinal joint between viaduct (spans D21 to D23) and Costco building, looking east



Figure 51. Longitudinal joint between viaduct (span D22-D23, left) and sidewalk (right), looking east



Figure 53. Longitudinal joint between viaduct (span D19-D20, right) and pedestrian bridge connecting sidewalk to Rogers Arena (left), looking east

The expansion joint is a compression seal with no armouring and a checkered steel cover plate to reduce the tripping hazard (Figure 54). A 125-150 mm wide concrete infill was poured against the south of the bridge deck to close the gap and minimize joint width (75 mm) (Figure 55). The joint is leaking in some areas (Figure 55) and performing well in other areas (Figure 56).

There is a long spall in the concrete infill at the south end of span D20-D21 (Figure 57). This likely occurred because the concrete infill was not attached to the bridge deck using dowels. This spalled concrete should be re-cast and attached to the existing bridge deck using dowels. Hammer-sounding of the remaining concrete infill showed no sign of delamination.

The City has informed WPS that the longitudinal expansion joint is itemized in an encroachment agreement and the maintenance, upkeep, and replacement of the joint are the responsibility of the owners of the adjacent Spectrum development site.





Figure 54. End of longitudinal joint near pier D20, looking west: Compression seal and cover plate



Figure 56. Longitudinal joint, pier D21, looking east: Joint performing well; concrete is dry.



Figure 55. Longitudinal joint, span D20-D21, looking west: Joint leaking. Concrete infill to the right of joint.



Figure 57. Longitudinal joint, span D20-D21, looking east: Spall in concrete infill. Joint is leaking; concrete is moist.

The existing gap at this expansion joint is 75 mm wide. In a seismic event, transverse movement of the Dunsmuir Viaduct and the adjacent building and pedestrian bridge may result in pounding between these structures. This can lead to structural damage at the contact surfaces and elsewhere in these structures. To prevent this, our seismic retrofit design will consider the use of a wider joint. This joint will be designed during detailed design. This matter is discussed in detail in the Seismic Retrofit Strategy Report (NEFCAP-MMM-S-RPT-017).

2.4.5. Drainage

The deck has varying super-elevation and a 0.65% grade from west to east. Rainwater that falls on the deck runs eastward along the edges of the guardrails and handrail before entering storm drains at piers D17 through D23. Drains on the roadway and sidewalk are covered with steel gratings (Figure 58, Figure 59).





Figure 58. D21: From left to right: Catch basin manhole and roadway drain, wide sidewalk drain



Figure 59. D19: From left to right: Catch basin manhole, drain on roadway, small sidewalk drain

These inlets feed into cast-in-place concrete catch basins with manholes supported between the girders A and B (Figure 60). 203 mm dia. PVC drain pipes connect catch basins between adjacent spans. The drain pipes hang from inserts cast into the girder webs and pass through holes in the diaphragms (Figure 61) and abutment back wall (Figure 62).

The catch basin at D17 has corrosion stains along its south edge (Figure 60). This may be due to failure of waterproofing membrane. Early signs of similar deterioration were observed at other catch basins. We recommend the waterproofing membrane at D17 be replaced to prevent further deterioration. Access would be from the manhole above.

The PVC pipe was leaking at some connections (Figure 63). We recommend the seals on these connections be replaced.



Figure 60. Catch basin at D17



Figure 61. PVC pipes connect catch basins between spans





Figure 62. PVC pipe passes through west abutment back wall.



Figure 63. Water stains under PVC pipe fitting, girder B, east of D19

2.4.6. Prestressed Concrete Girders

The deck is supported on 1,600 mm deep prestressed concrete girders. Spans D17 through D21 have constant deck width and six girders with equal spacing. Spans D21 to D23 increase in width from east to west, and have nine girders that fan out accordingly.

Girders were made of precast prestressed concrete. During installation, the precast girders were cast integral with the pier caps. The tops of girders were then post-tensioned across the middle piers at D18, D20 and D22, and on both sides of expansion joints at D17, D19, D21, and D23. The resulting compression exerted in the tops of girders served to induce positive bending moment in these negative bending moment regions, and enhance shear resistance as well.

The west side of span D19-D20 is above Expo Blvd which was not closed to traffic, and therefore not inspected from the boom lift. The girders in this section were inspected visually from ground level.

North girders (A) had water stains along north edge of bottom flange (Figure 64). This is likely the result of both (a) water seeping under precast barriers, and (b) degradation due to prolonged exposure to rain, which can be slightly acidic. This defect is not of concern at this time because the girders are uncracked.



Figure 64. Span D20-D21, north girder

Parallel diagonal cracks were observed on all girders on both sides of pier D22 at a distance of 4 to 5 m from the girder ends (Figure 65). These cracks were typically on an approximate 30° angle from the horizontal down towards the pier, and extended from 300 to 600 mm from top of web. Similar cracks were seen on the west side of full pier D20 (the east side was not inspected). Associated (2009) also spotted these cracks and attributed them to post-tensioning details. The crack locations near pier D22 coincide with loop anchors for post-tensioning tendons at centre piers (Figure 66).







Figure 65. Diagonal cracks at top of web, east of D22



Figure 66. Approximate crack locations relative to post-tensioning tendons at full piers

These loops carry large post-tensioning forces (2,335 kN design force) over a very tight radius (157 mm). High stresses are generated around the tendon anchor loop as the force spreads out into the concrete section. The local tensile stresses generated can cause cracking in the concrete. These cracks are controlled by bursting reinforcement arranged to counter the tensile stresses. Small cracks in the bursting region are acceptable provided their width is within acceptable design limits (Hewson, 2003). The cracks observed near piers D20 and D22 were small, and are thus not cause for concern.

Diagonal cracks were observed at split piers on the east side of D18 and D21 between 0.5 to 1 m from girder ends (Figure 67). Cracks were typically on a 30° angle from the horizon down towards the pier, and extended from 0 to 300 mm from top of web.



Figure 67. Diagonal crack at top of web, east of D21, typical for all girders



Figure 68. Diagonal crack at top of web, east of D18, typical for all girders

These are not shear cracks, as they are closer than the girder depth from the support point (face of pier cap). They may be due to post-tensioning at top of girders at these locations. These cracks are small, stable and not exposed to road spray, and are therefore not of concern. We recommend these cracks be monitored in future inspections, with no remedial action required at this time.

2.4.7. Diaphragms

The diaphragms are made of cast-in-place concrete, connect to the deck via vertical stirrups, and join the girders transversely via dowels protruding from girder webs. Figure 69 and Figure 70 show typical diaphragms. Spans D17 to D19 have two intermediate diaphragms. Spans D20 to D22 have three intermediate diaphragms. Span D23-D22 has three intermediate diaphragms and an end diaphragm at the west abutment (D23).

All diaphragms inspected were in good condition, with no repairs required.



Figure 69. Diaphragms in span D20-D21



Figure 70. Typical diaphragm



3. DISCUSSION

3.1. Remaining Service Life Estimates

As of 2017, the bridge has been in service for approximately 44 years. The remaining service life estimates for major structural elements are presented in Table 2. These estimates are based on the findings of this inspection and can be used to allocate resources accordingly. These estimates are contingent on the bridge receiving regular maintenance. Most defects can be attributed to the failed expansion joints.

Based on our observations, we expect the remaining service life of the bridge to be at least 35 years under its current service level, possibly up to 50 years with regular preventative maintenance, and potentially longer with more investment. We recommend conducting a detailed deck condition evaluation if the structure is to be retained to confirm this remaining service life estimate.

The integral connections between the girders and pier caps protects the girders against exposure to moisture. The concrete-filled steel jackets on columns will protect the full and split piers from the elements. Replacing the expansion joints with link slabs will halt the ingress of water and chlorides between split piers.

Component	Percentag e in Poor Condition	Estimated Remaining Service Life	Estimated Age	Comments
West Abutment	0%	50 years	44 years	Good condition
Bearings	0%	50 years	44 years	Good condition
Piers	10%	50 years	44 years	Wetness, efflorescence and corrosion stains at split pier caps and columns due to leaking expansion joints
	60%	25 years	44 years	North handrail: Concrete spalls, rebar corrosion
Barriers	10%	50 years	44 years	Guardrails
	5%	50 years	44 years	Median barriers
Deck	10%	50 years	44 years	Spalls on south overhang soffit at D18-D19 Algae on vertical edges throughout viaduct
Expansion Joints	100%	0 years	44 years	Joints filled with debris. Seals torn or missing Leaking joints resulted in wetness, corrosion stains, and efflorescence on split pier caps and columns.
Longitudinal Joint	20%	10 years	44 years	Leaking in some places Spalling infill concrete
Drainage	10%	50 years	44 years	Some PVC pipe connections are leaking. Catch basin at D17 has corrosion stains.
Diaphragms	0%	50 years	44 years	Good condition

Table 2. Estimated Remaining Service Life

3.2. Rehabilitation Needs

Table 3 summarizes the rehabilitation needs identified during the inspection. All repairs have been recommended to help the City maintain the existing structure for an additional 50 years of service. As per the RFP, proposed repairs meet expected industry service life.



As per the report objectives (Section 1), these repairs address material defects and structural performance deficiencies only. As such, they do not rectify seismic deficiencies or include functional improvements that may be required to prepare the viaduct for its intended use as an elevated park and active transportation bridge. These items are included in the Seismic Retrofit Strategy Report (NEFCAP-MMM-S-RPT-017).

The infill concrete along the deck soffit between the viaduct and the Costco building appears unstable with evidence of delamination and spalling. As this joint is located directly over a pedestrian area, there is a potential hazard to pedestrians from falling concrete. We recommend removal of any unbonded or otherwise potentially hazardous concrete be considered a high priority.

Table 3. Rehabilitation needs

Component	Activity	Quantity	Unit Cost	Total Cost
West Abutment	None	N/A	N/A	N/A
Bearings	None	N/A	N/A	N/A
Piers	None	N/A	N/A	N/A
Barriers	None	N/A	N/A	N/A
0.00	Pending deck concrete investigation	Pending	Pending	Pending
Deck	Repair spalls in south overhang in span D18- D19	0.3 m2	L.S.	\$5,000
	Replace with link slabs at D19 and D21	28 m	L.S.	\$94,000
Expansion Joints	Replace with strip seal expansion joints at D17 and D23. (Cost of strip seal expansion joint at D17 can be considered part of new Dunsmuir Elevated Park.)	24 m	\$1,800	\$43,000
Longitudinal Joint	Repair spalling infill concrete	15 m	L.S.	\$20,000
Desinger	Replace seal on leaking PVC pipe connection near pier D19	1 seal	L.S.	\$5,000
Drainage	Replace waterproofing membrane in catch basin at pier D17	6 m ²	L.S.	\$5,000
Girders	None	N/A	N/A	N/A
Diaphragms	None	N/A	N/A	N/A

N/A: Not Applicable

4. CONCLUSION

All expansion joints were leaking, resulting in efflorescence and corrosion stains on the split pier caps and columns below. While the surface concrete of these elements appears to be in good condition, prolonged exposure to moisture and chlorides is likely to lead to rebar corrosion, spalling of concrete cover, and loss of structural strength. We recommend replacing the existing joints with link slabs at D19 and D21 and strip seal expansion joints at D17 and D23. This work will cost roughly \$94,000 for link slabs and \$43,000 for the expansion joint at D23. The cost of expansion joint at D17 can be considered part of the adjacent Dunsmuir Elevated Park.

We recommend conducting a detailed deck condition evaluation if the structure is to be retained.

Other recommended repairs are minor and are listed in Table 3. The cost of these repairs is estimated at \$35,000.

The total cost of all repairs is \$172,000. Contingencies (10%) and contract administration (10%) will increase this to approximately \$210,000.



5. CLOSURE

Please contact the undersigned should you have any questions or comments regarding the information provided herein.

Prepared By:

02017

Reza Saiedi, M.A.Sc., P.Eng.

6. REFERENCES

Checked By:

Monty Knans Charles Chataway, P.Eng.

- Associated Engineering (2009). "City of Vancouver, 2009 Detailed Bridge Inspection Program", Appendix D: Individual Bridge 1. Summary, D-8 - Dunsmuir Viaduct
- 2. City of Vancouver (1969-1973). "Georgia Viaduct Replacement, Contract No. 2", Drawings 6857-200 to 299, 2100 to 2109, 801 to 805
- 3. COWI (2016). "Bridge Engineering Services, Task C1 Detailed Visual Inspections, 2016". Appendix A: D-8 Dunsmuir Viaduct
- COWI (2015). "2015 Monitoring Inspection Report, D8 Dunsmuir Viaduct". 4.
- Hewson, N. R. (2003). "Prestressed Concrete Bridges: Design and Construction", Thomas Telford Publishing, London, p317-5. 318.
- WSP (2017). "NEFCAP-MMM-S-RPT-017, Dunsmuir Viaduct, Seismic Retrofit Strategy Report" 6.



APPENDIX A

General Arrangement Drawings





CITY OF VANCOUVER DETAILED DESIGN OF ROAD & UTILITIES IN THE NORTHEAST FALSE CREEK PROJECT **DUNSMUIR VIADUCT REHABILITATION**



PROJECT PLAN



DRAWING NUMBER

EFCAP-MMM-S-PLN-N-300-0 EFCAP-MMM-S-PLN-N-300-0 NEFCAP-MMM-S-PLN-N-300-00 NEFCAP-MMM-S-PLN-N-300-00 VEFCAP-MMM-S-PLN-N-300-00



2017-03-30

GENERAL ARRANGEMENT SUBMISSION

	DRAWING INDEX	
REV.	DRAWING DESCRIPTION	
A	COVER PAGE	
A	GENERAL ARRANGEMENT - SHEET 1	
A	GENERAL ARRANGEMENT - SHEET 2	
A	GENERAL ARRANGEMENT - SHEET 3	
A	GENERAL ARRANGEMENT - SHEET 4	
	REV. A A A A A A	DRAWING INDEX REV. DRAWING DESCRIPTION A COVER PAGE A GENERAL ARRANGEMENT - SHEET 1 A GENERAL ARRANGEMENT - SHEET 1 A GENERAL ARRANGEMENT - SHEET 2 A GENERAL ARRANGEMENT - SHEET 3 A GENERAL ARRANGEMENT - SHEET 4



CONTRACTOR'S SOLE RESPONSIBILITY TO VERIFY THE LOCATION OF THE

FACILITIES PRIOR TO COMMENCING WORK, AND TO ADVISE THE

CONSULTANT OF ANY POTENTIAL CONFLICT.

#	Date	Issue / Revision	Appr.	Owner	Prime Consultant
				CITY OF VANCOUVER	
A	0 <mark>3/30/</mark> 17	GENERAL ARRANGEMENT SUBMISSION	HL		

PRELIMINARY NOT ISSUED FOR CONSTRUCTION

	Sub-Consultant		
	Scale		
D	Drawn by	S. VARNEY	03/30/17
	Designed by	972	-
	Checked by		-

NORTH EAST FALSE CREEK DUNSMUIR VIADUCT REHABILITATION GENERAL ARRANGEMENT SHEET 1

Drawing Sheet of

Drawing Number NEFCAP-MMM-S-PLN-N-300-004 Revision Α



ers/VameyS/appdata/local/temp/AcPublish_10656/Dunsmuir Ramp - GA.dwg, Dunsmuir Ramp - GA Sheet 1, 2017-04-13 01:15

E PIER D22			<u>و</u>	PIER D21 & EXP. JOINT	
	40665 (SPAN 2))		5	
					\mathbf{A}
				0	
di la companya di seconda di seco	DEWAL		 Г ¹ -	<u>л</u>	٤
	- 1 5				
rhi			1		
	E C				
1/1 		DUNSMUIR	+ -		
	E KOAD	SIREEI	1	l	
				₽ ┣──┨┣──	
<u>+</u>			i		1.1.1.1.1.1.1
COSTCO BUI	LDING PODIUM SLAB,	PEDESTRIAN WALK	VAY		
COSTCO BUI	LDING PODIUM SLAB,	PEDESTRIAN WALK	VAY		
COSTCO BUI	LDING PODIUM SLAB,	PEDESTRIAN WALK	VAY	PIER D21 & EXP. JOINT	
© PIER D22	LDING PODIUM SLAB,	PEDESTRIAN WALK	VAY	PIER D21 & EXP. JOINT	
COSTCO BUI	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK			PIER D21 & EXP. JOINT	
© PIER D22	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK			PIER D21 & EXP. JOINT	
E PIER D22	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK			PIER D21 & EXP. JOINT	
COSTCO BUI	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK			PIER D21 & EXP. JOINT	
© PIER D22	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK			PIER D21 & EXP. JOINT	
COSTCO BUI	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK	PEDESTRIAN WALKV		PIER D21 & EXP. JOINT	RAL CONCRETE PIER S GIRDER & COLUMN, (DIMENSIONS VARY)
© PIER D22	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK APPROX. EXISTING GROUND LINE	PEDESTRIAN WALKV		PIER D21 & EXP. JOINT	RAL CONCRETE PIER S GIRDER & COLUMN, (DIMENSIONS VARY)
COSTCO BUI	LDING PODIUM SLAB, PLAN SCALE 1:200 40666 (SPAN 2) 03 THICK CONCRETE DECK APPROX. EXISTING GROUND LINE	PEDESTRIAN WALKV		PIER D21 & EXP. JOINT	RAL CONCRETE PIER GIRDER & COLUMN, (DIMENSIONS VARY)

#	Date	Issue / Revision	Appr.	Owner	Prime Consultant
				CITY OF	WSP
A	03/30/17	GENERAL ARRANGEMENT SUBMISSION	HL	VANCOUVER	MMM GROU





al	# Date Issue / Revision	Appr. C	Dwner	Prime Consultant
			NX-	
			CITY OF	VIS
			VANCOUVER	
	A 03/30/17 GENERAL ARRANGEMENT SUBMISSION	HL	a second second	





WARNING



A 03/30/17 GENERAL ARRANGEMENT SUBMISSION

HL

S SUPPORTED BY	
IÍ	
FACE OF TAPERED	
ABUTMENT WALL (TYP. EA. SIDE)	
RIRIR	
CIP CONCRETE FOOTING	
CIP CONCRETE FOOTING	
CIP CONCRETE FOOTING	PRELIMINARY NOT ISSUED FOR CONSTRUCTION
CIP CONCRETE FOOTING	PRELIMINARY NOT ISSUED FOR CONSTRUCTION NORTH EAST FALSE CREEK DUNSMUR VIADUCT REHABILITATION
CIP CONCRETE FOOTING	PRELIMINARY NOT ISSUED FOR CONSTRUCTION NORTH EAST FALSE CREEK DUNSMUIR VIADUCT REHABILITATION GENERAL ARRANGEMENT SHEET 4
Sub-Consultant Scale Drawn by S. VARNEY 03/30/17	PRELIMINARY NOT ISSUED FOR CONSTRUCTION NORTH EAST FALSE CREEK DUNSMUIR VIADUCT REHABILITATION GENERAL ARRANGEMENT SHEET 4 Drawing Sheet of