

File No.: 04-1000-20-2017-150

July 14, 2017

s.22(1)

Dear s.22(1)

Re: **Request for Access to Records under the Freedom of Information and Protection of Privacy Act (the "Act")**

I am responding to your request of April 10, 2017 for:

A detailed list of the work done between Alma and Macdonald, including the timelines for each stage of work and the total cost for each stage from January 1, 2012 to April 4, 2017.


All responsive records are attached.

Under section 52 of the Act you may ask the Information & Privacy Commissioner to review any matter related to the City's response to your request. The Act allows you 30 business days from the date you receive this notice to request a review by writing to: Office of the Information & Privacy Commissioner, info@oipc.bc.ca or by phoning 250-387-5629.

If you request a review, please provide the Commissioner's office with: 1) the request number assigned to your request (#04-1000-20-2017-150); 2) a copy of this letter; 3) a copy of your original request for information sent to the City of Vancouver; and 4) detailed reasons or grounds on which you are seeking the review.

Please do not hesitate to contact the Freedom of Information Office at foi@vancouver.ca if you have any questions.

Yours truly,



Barbara J. Van Fraassen, BA
Director, Access to Information

Barbara.vanfraassen@vancouver.ca
453 W. 12th Avenue Vancouver BC V5Y 1V4
Phone: 604 .873.7999
Fax: 604.873.7419

Encl.

:kt

A detailed list of work done on Point Grey Road between Alma and MacDonald, including the timelines for each stage of work and total cost for each stage from January 1, 2012 to April 4, 2017.

Period Starting: January 1, 2012

Period Ending: March 31, 2017

WBS	Description	Gross Actual
Point Grey Road Phase I		1,403,541
WBS CER-00176-FF-01	Streets Pt Grey, Alma To Bayswater	3,904
WBS CER-00176-FF-04	Traffic Control Pt Grey, Alma to Bayswater	84,908
WBS CER-00176-GG-01	Streets - Pt Grey, Bayswater to MacDonald	1,073,320
WBS CER-00176-GG-02	Water-Pt Grey,Bayswater to Balsam	67,641
WBS CER-00176-GG-03	Sewers-Pt Grey,Bayswater to Balsam	56,307
WBS CER-00176-GG-04	Traffic Ops-Pt Grey,Bayswater to Balsam*	43,395
WBS CER-00176-GG-05	Traffic Signals-Pt Grey,Bayswater to MacDonald	21,856
WBS CER-00176-GG-07	St Lighting-Pt Grey,Bayswater to Balsam*	50,226
WBS CER-00176-GG-08	Land Survey-Pt Grey,Bayswater to Balsam	1,984
Point Grey Road Phase II		5,495,222
WBS CER-00176-FF-01	Streets Pt Grey, Alma To Bayswater	507
WBS CER-00200-06-AA-01	Traffic Control	20,549
WBS CER-00200-06-AA-03	Traffic Monitoring	824
WBS CER-00200-06-AA-05	Sidewalk Widening	444,890
WBS CER-00200-06-AA-06	Traffic Calming	26,645
WBS CER-00200-06-AA-07	Street Furniture	6,877
WBS CER-00200-06-AA-08	Lighting & Electrical	116,241
WBS CER-00200-06-AA-09	Drainage	211,001
WBS CER-00200-06-AA-10	Relocation of Third Party Utility Infrastructure	237,098
WBS CER-00200-06-AA-11	Landscaping & Trees	51,374
WBS CER-00200-06-AA-12	Signage & Painting	417
WBS CER-00200-06-CC-01	Water - Alma to Waterloo Replacement	280,203
WBS CER-00200-06-CC-02	Water - Balaclava to Trutch Park Replaceme	445,825
WBS CER-00200-06-CC-03	Water - Replacement at Service Boxes	265,251
WBS CES-00047-16-1C-01-04-A1	Sewers - Alma-Dunbar	1,030,844
WBS CES-00047-16-1C-01-04-B1	Sewers - Dunbar-Balaclava	2,349,050
WBS CES-00047-16-1C-01-04-C1	Sewers - Alma, Pt Grey-W 2nd (2016 work)	7,626

ID	Task Mod	Task Name	Duration	Start																
					September 1		October 1		November 1		December 1		January 1		February 1		March 1		April 1	
					8/28	9/11	9/25	10/9	10/23	11/6	11/20	12/4	12/18	1/1	1/15	1/29	2/12	2/26	3/12	3/26
1		Point Grey Road Phase II Construction	198 days	Wed 9/7/16																
2		Sewers	131 days	Wed 9/7/16																
3		Crew 1 Balaclava St to Trutch St	40 days	Wed 9/7/16																
4		Crew 1 Trutch St to Blenheim St	35 days	Wed 10/12/16																
5		Crew 1 Blenheim St to Waterloo St	40 days	Mon 10/31/16																
6		Crew 1 Waterloo St to Collingwood St	58 days	Mon 11/21/16																
7		Crew 2 Collingwood St to Dunbar St	40 days	Mon 10/10/16																
8		Crew 2 Dunbar St to Alma St	30 days	Mon 11/14/16																
9		Alma St - 4th Ave to 3rd Ave	20 days	Tue 1/10/17																
10		Alma St - 2nd Ave to LS PGR	36 days	Thu 1/26/17																
11		Water	114 days	Tue 10/18/16																
12		Balaclava St to Bayswater st	28 days	Tue 10/18/16																
13		Dunbar St to Alma St	24 days	Mon 1/16/17																
14		Waterloo St to Collingwood St	30 days	Wed 2/22/17																
15		Third Party Utility Relocations	118 days	Mon 12/12/16																
16		Utility poles	60 days	Mon 12/12/16																
17		Underground civil work	100 days	Fri 1/13/17																
18		Streets	87 days	Mon 2/20/17																
19		Tatlow Park to Balaclava St	41 days	Mon 2/20/17																
20		Balaclava St to Trutch St	40 days	Wed 2/22/17																
21		Trutch St to Blenheim St	45 days	Fri 4/21/17																
22		Blenheim St to Waterloo St	35 days	Thu 4/27/17																
23		Dunbar St to Alma St	40 days	Thu 4/20/17																

Date: Wed 5/31/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

