



page 1/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architects, Inc

PROJECT NO.: VAN-00217815

ATTENTION: Kunning Tam

DATE: August 25, 2015

CC: ITC

FROM: Mahdi Hosseyni

ATTENTION: Antonio pavi and Mitchell Scott

SERVICE PROVIDED: Review of Shoring construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review construction of Temporary Shoring and Anchor Testing at above site.

observations: East side: ⁴ ~~7~~ Anchors #8 DYWIDAG were tested to 44 kips and locked-off at 37 kips and

west side: 7 Anchors #8 DYWIDAG were tested to 33 kips (4th row) and locked off at 26 kips; all Anchors stated Design Requirements as specified on the Design Drawings.

South side:

NOTE: 3 Anchor #9 were replaced by IBO R38 N (Equivalent)

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature



page 2/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: *WT Leung Architects, Inc*PROJECT NO.: *VAN-00217813*

ATTENTION:

DATE: *August 25, 2015*CC: *ITC*FROM: *Mahdi Hosseini*

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:

at East portion of South side. These 3 Anchors (ISO R3BA) were tested to 67 Kips and locked-off at 56 Kips and started Design Requirements.

NOTE: slope cuts were observed to be steeper than 1H:1V and spacing from Shotcrete Face and next stage of Excavation are shown on Design Drawings to be 3ft which was observed 2ft. The subcontractor Supervisor was informed the issue. Two photo attached for more information.


"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."



exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Slope Cut steeper
than 1H:1V





VAN-00217815-A0

4083 Cambie St, King Edward Station

Field Notes

City of Vancouver



page 1/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: W T leung Architects, Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: August 25, 2015

CC: ITC & Storm Guard

FROM: Mahdi Hosseini

ATTENTION: Antonio pavi & Mitchell Scott & Cliff oleksiew


SERVICE PROVIDED: Review of exploratory test pit to verify Groundwater
Table by Dewatering Subcontractor

LOCATION:

4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review exploratory test pits in order to verify Groundwater table by subcontractor (Storm Guard). 4 Test pits were excavated as shown. At the time of testing no access was possible to north and North-East portion of the site.



provided information to us by ITC:
- A benchmark showing EL: 198ft
on the shoring wall

NOTE: ITC superintendent stated
that inaccuracy of the benchmark
was about ± 0.5 ft.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

While - Client

Canary - Field

Pink - File

Golden Rod - Book

City of Vancouver 2020-387 - Page 126 of 382



FIELD MEMO

pag 2/3

62378

☐ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.:

ATTENTION:

DATE:

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:

- Elevation of top of the Raft foundation = 185 ft
- Thickness of the Raft = 3.5 ft

Observation:

Depth of Excavations (test pit) were limited to presence of groundwater or bottom of the Raft Slab. Followings are calculated Groundwater Table base on the provided information:

- Test pit ①: - Groundwater Table observed at Elevation ± 185
- A layer of very permeable sand by thickness of about 1.5 ft - 2 ft was observed.
 - Water was flowing ~~from~~ mostly from direction of South and South west into test pit.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

City of Vancouver - 2020-387 - Page 127 of 382



page 3/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.:

ATTENTION:

DATE:

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:

Test pit ② - water Table Elevation about: ± 184

- Sand with some silt

- permeability seemed to be less than ~~than~~ location of test pit ①.

Test pit ③: - The test pit was dug to Elevation of about 184ft and no water was observed.

- ground layer included sand and silt and seemed less permeable than test pit ①.

Test pit ④ - was dug to Elevation of about 181ft and water was observed at Elevation 181ft

- permeability was about location of test pit ②.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

Golden Rod - Book

City of Vancouver - 2020-387 - Page 128 of 382



page 1/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architects, Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: August 31, 2015

CC: ITC

FROM: Mahdi Hosseini

ATTENTION: Antonio Pavi & Mitchell Scott

SERVICE PROVIDED: Review of Temporary Shoring Construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to review construction Temporary Shoring and Anchor Testing at above mentioned site.

Observation:


NOTE: Rebar Arrangement and Spacing was Reviewed on Friday afternoon (August 28, 2015) and stated Design Requirements.

WEST side: one Anchor Bar #9 DYWIDAG was tested (on 4th row) to 33 kips and locked-off to 2 kips. And 4 Anchors IBo R38 at 5th row were tested to 44 kips and locked-off at 36 kips. All Anchors stated the Design requirements.

NOTE: Double mesh were used at the location of these 5 Anchors

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per


Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

City of Vancouver, 2020-387 - Page 129 of 382



FIELD MEMO

62381

page 2/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-6321 Fax: 250 372-1678

CLIENT:

PROJECT NO.:

ATTENTION:

DATE:

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:

South side: • 2 IBo Anchors R38 tested to 64 kips and locked-off at 53 kips (4th row of west portion). And 4 Anchors IBo R32 → at 2nd row (East portion) were tested to 39 kips and locked-off at 32 kips. All Anchors stated the Design Requirements as specified on the Design Drawings.

NOTE: Double mesh were used at the location these 6 Anchors.

• one Anchor IBo R38 was tested to 67 kips and locked-off at 56 kips. (First Row of East portion).

East side:

• one Anchor #8 DYWIDAG (4th Row) and 2 Anchors IBo R32 (5th row) were tested to 44 kips and locked-off at 37 kips and

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

City of Vancouver 2020-387 - Page 130 of 382



page 3/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.:

ATTENTION:

DATE:

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:

stated Design Requirements.

NOTE: Double mesh was used for 2 Anchors at 5th row only.

NOTE: Temporary cut Slope was observed to be steeper than 1H:1V.
The subcontractor's Supervisor was informed the issue.



"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: W T Leung Architects, Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: Sep 1st, 2015

CC: ITC

FROM: Mahdi Hosseini

ATTENTION: Antonio Pavi & Mitchell Scott

SERVICE PROVIDED: Review of Shoring Construction and Anchor Testing, Drilling
for Dewatering purposes

LOCATION:

4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to review Construction of Temporary Shoring and Anchor Testing at above Subject Site.

Observations:


South Side: - 4 Anchors R32 (at second row, East portion) were tested to 39 Kips and locked-off to 32 Kips. And 3 Anchor IBO R38 tested to 64 Kips and locked-off at 53 Kips. All Anchors stated the Design Requirements.

East side: 3 Anchors IBO R32 (at 5th row) were tested to 44 Kips and locked-off at 37 Kips and stated Design Requirements.

West side: 6 Anchor IBO R38 (at 5th row) were tested to 44 Kips and locked off at 36 Kips and stated Design Requirements.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION



page 2/2

FIELD MEMO

62384

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.: VAN-00217815

ATTENTION:

DATE: Sep 1st, 2015

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:


LOCATION:

OBSERVATIONS:

NOTE: The rebar Arrangements and spacing were reviewed on the afternoon of August 31, 2015 and were observed to be based on the Design Drawings.

NOTE: In total for 6 panels, Double mesh were used.

NOTE: one hole (D=6") was Drilled Along Gridline A Between Grid 4 and 5 and water observed to at elevation about 185.2'.



"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

Golden Rod - Book

City of Vancouver - 2020-387 - Page 133 of 382



page 1/1

FIELD MEMO

62385

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architects, Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: September 2nd, 2015

CC: ITC

FROM: Mahdi Hosseini

ATTENTION: Antonio pavi & Mitchell Scott

SERVICE PROVIDED: Review of Temporary Shoring Construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site was on site to review construction of Temporary Shoring and Anchor Testing at above Subject site.

Observations: West side: one Anchor IBo R32 (Tier 5th) tested to 44 and locked-off at 36 kips and stated design requirements.

South side: 3 Anchors IBo R38 (Tier 5 - west portion) were tested to 64 kips and locked off at 53 kips. And 4 Anchors IBo R32 (2nd Tier - ~~west~~ East portion) were tested to 39 kips and locked-off to 32 kips. All Anchors stated design requirements.

NOTE: In total Double mesh was used at location of 5 panels.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

City of Vancouver 2020-387 - Page 134 of 382



page 1/1

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architects, Inc

ATTENTION: Konning Tam

CC: ITC

ATTENTION: Antonio pavi & Mitchell Scott

PROJECT NO.: VAN-217815-A0

DATE: Sep 8 - 2015

FROM: Mahdi Hosseyni

SERVICE PROVIDED: Review of Temporary construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review construction of Temporary Shoring and Anchor Testing at above Subject site.

Observations:


- 8 Anchors IBO R32 at south side were tested to 39 kips and locked off at 32 kips as specified on the Shoring Design Drawings. All Anchors Satisfied Design Requirements.

NOTE: The original Design Drawing indicated Bar # 7DyWIDAG for the above Anchors.

NOTE: Dimension of "L" shape Rebars for underpinning was observed to be less than 12", however, It was fixed later by the subcontractor.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature



page 1/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678


CLIENT: W T Leung Architects Inc. PROJECT NO.: VAN-00217815-A0
ATTENTION: Konning Tam DATE: September 9, 2015
CC: ITC FROM: Mahdi Hosseyni
ATTENTION: Antonio pavi & Mitchell Scott

SERVICE PROVIDED: Review of Drilling for Dewatering wells and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review Drilling for dewatering well points at west side, and Anchor testing at south side of the excavation.

Observations:

① The Dewatering subcontractor (stormguard) use an air track drill rig to drill the dewatering well points.

Two holes were drilled at S-W corner and along the west side wall, as shown. The first well drilled at 5-6 ft from south wall and the 2nd well at 32 ft

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution: White - Client Canary - Field Pink - File Golden Red - Book



FIELD MEMO
62389

page 2/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:
ATTENTION:
CC:
ATTENTION:

PROJECT NO.:
DATE: Sep 9, 2015
FROM:

SERVICE PROVIDED:

LOCATION:


OBSERVATIONS:

The first hole was drilled by a 4" bit to depth of about 15' (El about 174-175'). However, when drilling completed the hole collapsed and was accessible for only 3ft. So the stormguard crew could not place the well point pipe into the hole. Then tried with 6" bit and collapsed again. The second hole was drilled at 32' spacing using same bit (4") to the same Elevation (174-175') and again hole collapsed and stayed open only for about 8'.

It was observed that the air track rig was not suitable for this purpose and lost ground. Air track rig also causes loosen sides of the hole and collapse the hole. Therefore, It seems

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution: White - Client Canary - Field Pink - File Golden Rod - Book



FIELD MEMC
62390

page 3/3

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.:

ATTENTION:

DATE: Sep 9, 2015

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:

Casing of the holes is required.

② Exp also reviewed Anchor testing at 3rd Row of Anchors at East portion of South side. 4 Anchors IBO R32 were tested to 39 kips and locked off at 32 kips and stated Design requirements.

NOTE: The original design for these Anchors were #7, however, were replaced by equivalent IBO R32.

West side: one Anchor IBO R38 was tested (5th Row) to 44 kips and locked off at 36 kips and stated Design Requirements.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution: White - Client Canary - Field Pink - File Golden Rod - Book

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678



CLIENT: WT leung Architects Inc. PROJECT NO.: VAN-00217815-A0
ATTENTION: Konning Tam DATE: September 10, 2015
CC: _____ FROM: Mahdi Hosseyni
ATTENTION: _____

SERVICE PROVIDED: Review of Shoring construction.

LOCATION: 40-83 Cambie St., Vancouver, BC.

OBSERVATIONS:

Exp was on site to Review construction of Temporary Shoring at East Side (next to Existing Air Shaft) as shown below.



"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION



page 2/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1676

CLIENT:
ATTENTION:
CC:
ATTENTION:

PROJECT NO.:
DATE: Sep 10, 2015
FROM:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:


Fourth Row of Anchors at location of Airshaft were under construction. At elevation of about $\pm 201'$, backfill Engineering materials (sand and gravel) was observed which was Extended to 7' from the Shoring Wall (East) to a length of about 25' to South (as shown on the sketches).

The Existing (previous) shoring wall was observed at about 7' from new Shoring Wall and extended to South, its spacing about 10' from East wall.

Excavation was conducted by sub contractor, however, the loose backfill materials were sloughing (running away) from East Excavation side. It seems additional Immediate Remediation is required at this location.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Existing Air Shaft





Previous Shotcrete wall

Concrete exposure

Observed Backfill Materials



Previous Shotcrete wall







Memorandum

Date: 2015-09-17

Reference No.:

VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Storm Guard	Cliff	cliff@stormguard.ca
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Graeme Macleod	exp Services	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Kai-Sing Hui	exp Services	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Dewatering Drilling Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the field drilling review for the dewatering wells installed today at the subject site located at 4083 Cambie Street, Vancouver, BC. When **exp** services arrived on site at 7:30am, Kani, the drilling contractor, had already been on site and was preparing for drilling. The drilling rig used was a water jet rig with 6"-diameter drilling casing.

The first installed dewatering well was located along the west wall at about 13ft from the south wall, see photo below. The drilled hole was 17.5ft below existing grade that was at about elevation 188ft. When placing the PVC pipe of the dewatering well, it was inferred that about 4ft of soil had heaved inside the drilling casing. After retrieving the first section of the drilling casing, it was noticed that Kani had lost about 13ft of the casing. During the attempts of retrieving the lost casing, the previously placed PVC pipe was damaged and a new one was installed in the same location.

The second installed dewatering well was also located along the west wall at about 22ft from the south wall, see photo below. The second dewatering well installed today was located on top of a previous failed attempt to install a dewatering well at the same location. The second installed dewatering well was drilled 17.5ft below existing grade that was about elevation 188ft. When placing the PVC pipe of the dewatering well, it was inferred that about the soil had heaved inside the drilling casing by about 5.5ft. After developing the dewatering well, the pumped out water from the well appeared to be clean water.

After evaluating the amount of heaved soil in both installed wall, **exp** recommended not to proceed with installing any more dewatering wells using the current drilling rig. Should other dewatering wells be installed using different techniques, **exp** Services should be informed and asked to review proposed techniques and future dewatering well installations.



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

Attachments:

MAK

(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-09-17 MAK Dewatering Drilling Review.docx)



Memorandum

Date: 2015-09-22

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Storm Guard	Cliff	cliff@stormguard.ca
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Graeme Macleod	exp Services	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Kai-Sing Hui	exp Services	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: Dewatering Drilling Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC

COMMENTS:

This memorandum summarizes the field drilling review for the dewatering wells installed today at the subject site located at 4083 Cambie Street, Vancouver, BC. When **exp** services arrived on site at 7:25am, Downrite Drilling, the drilling contractor, appeared to have just arrived and started to set up. The reviewed dewatering wells were drilled using a sonic rig with 5.5"-diameter drilling case. The drilling methodology used to install the dewatering wells is summarized as follow:

- A vibrating closed-faced-bottom bit was used to drill five foot sections followed by vibrating casing while maintaining water circulation in the bit as well as the casing.
- After reaching the required depth specified by Stormguard, the dewatering contractor, a PVC pipe with a screen at the bottom is placed inside the casing
- Backfill (appeared to be birds eye gravel) is placed inside the casing every 5ft. then
- The casing (which is at this time full of water and some backfill) is pulled in 5ft sections.

Today, three dewatering wells were installed along the west shotcrete wall and two along the south shotcrete wall. Observed dewatering well installation details are summarized in the tables below. It should be noted that all depths are measured from ground surface that was at about 188ft elevation.

Installed dewatering wells along the west wall

Distance from the South Wall	Drilled Depth Below Ground Surface	Apparent Heaved Soil Inside the Casing	Length of Placed PVC Below Ground Surface	Comments
10 ft	20 ft	1 ft	16 ft	Initially 18 ft long PVC pipe was placed. However, the pipe appeared to have been lifted by 2ft while pulling the casing
24.5 ft	22.75 ft	1 ft	21 ft	The PVC pipe was pulled out and the well was re-drilled since backfill accidentally got inside the PVC pipe
4.3 ft	23 ft	No Noticeable Soil Heaving was Inferred	23 ft	

Installed dewatering well along the south wall

Distance from the West Wall	Drilled Depth Below Ground Surface	Apparent Heaved Soil Inside the Casing	Length of Placed PVC Below Ground Surface	Comments
11.5ft	23ft	No Noticeable Soil Heaving was Inferred	23ft	
6 ft	23.5ft	No Noticeable Soil Heaving was Inferred	23.5ft	

To evaluate the drop of the water table during the period of dewatering well installation, a stand pipe was installed at about 9ft north of the south wall and 4ft east of the 48-inch raft slab. The stand pipe was drilled to about 19.83ft. After place a 22ft PVC pipe, the entire hole was backfilled with what appeared to be bird's eye gravel.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-09-22 MAK Dewatering Drilling Review.docx)





Memorandum

Date: 2015-09-23

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Storm Guard	Cliff	cliff@stormguard.ca
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Graeme Macleod	exp Services	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Kai-Sing Hui	exp Services	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Dewatering Drilling Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the field drilling review for the dewatering wells installed today at the subject site located at 4083 Cambie Street, Vancouver, BC. When exp services arrived on site at 7:25am, Downrite Drilling, the drilling contractor, had just arrived. The reviewed dewatering wells were drilled using a sonic rig with 5.5"-diameter drilling case. The drilling methodology used to install the dewatering wells is summarized as follow:


- A vibrating 3.5" diameter core barrel was used to drill five foot sections followed by vibrating casing while maintaining water circulation in the casing.
- After reaching the required depth specified by Stormguard, the dewatering contractor, a PVC pipe with a screen at the bottom is placed inside the casing
- Backfill (appeared to be birds eye gravel) is placed inside the casing every 5ft. then
- The casing (which is at this time full of water and some backfill) is pulled in 5ft sections.

Today, seven (7) dewatering wells were installed along the south shotcrete wall. All dewatering wells were installed at approximately 20 degrees from vertical. Observed dewatering well installation details are summarized in the table below. It should be noted that all depths are measured from ground surface that was at about 188-189ft elevation.

Installed dewatering well along the south wall

Distance from the West Wall	Drilled Depth Below Ground Surface	Inferred Heaved Soil Inside the Casing	Length of Placed PVC Below Ground Surface	Comments
22.5ft	19.5ft	0.3ft	19.2ft	
26.5ft	21.3ft	0.75ft	20.6ft	
17ft	21ft	No Noticeable Soil Heaving	21ft	
31.5ft	23.5ft	No Noticeable Soil Heaving	23.5ft	
36.5ft	24ft	0.5ft	23.5ft	
42.5ft	20.25ft	1.25ft	19ft	The PVC pipe seems to have been pull up while pulling the casing
47.5ft	23.5ft	No Noticeable Soil Heaving	23.5ft	

Dewatering Wells along the South wall (2015-09-23)



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-09-23 MAK Dewatering Drilling Review.docx)



Memorandum

Date: 2015-09-24

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Storm Guard	Cliff	cliff@stormguard.ca
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Graeme Macleod	exp Services	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Kai-Sing Hui	exp Services	kai-sing.hui@exp.com

From: Sean Daly, E.I.T

Total No. of Pages: 2

Subject: **Dewatering Drilling Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the field drilling review for the dewatering wells installed today at the subject site located at 4083 Cambie Street, Vancouver, BC. When **exp** services arrived on site at 7:30am, Downrite Drilling, the drilling contractor, was already on site. The reviewed dewatering wells were drilled using a sonic rig with 5.5"-diameter drilling case. The drilling methodology used to install the dewatering wells is summarized as follow:

- A vibrating 3.5" diameter core barrel was used to drill five foot sections followed by vibrating casing while maintaining water circulation in the casing.
- After reaching the required depth specified by Stormguard, the dewatering contractor, a PVC pipe with a screen at the bottom is placed inside the casing
- Backfill (appeared to be birds eye gravel) is placed inside and around the casing every 5ft. then
- The casing (which is at this time full of water and some backfill) is pulled in 5ft sections.

Today, eight dewatering wells were installed along the south shotcrete wall. All dewatering wells were installed at approximately 20 degrees from vertical. Observed dewatering well installation details are summarized in the table below. It should be noted that all depths are measured from ground surface that was at about 188-189ft elevation.

Distance from the West Wall	Length of Placed PVC Below Ground Surface
52.5ft	20ft
57.5ft	20ft 6in
62.5ft	20ft 10in
67.5ft	23ft 4in
72.5ft	22ft 6in
77.5ft	20ft
82.5ft	20ft

Sloughing / heaving of soil in the bottom of the casing was checked before well installation at each location, and was less than 1' in all cases, typically about 4" to 6", and was flushed out as required before the well installation was carried out. In all cases the PVC pipe was pulled up slightly during removal of the drill casing, typically 3" to 6". This is normal during well installation as the granular fill tends to bind between the PVC pipe and the casing as it is pulled. The drilling process was monitored to ensure the methodology above was followed, and to ensure that the volume of soil washed out due to the drilling process was tolerable.

I hope that this memo meets your present needs.

Submitted by:

exp Services Inc.

Sean Daly, E.I.T
Geotechnical Engineer

SCD
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-09-23 MAK Dewatering Drilling Review.docx)



Memorandum

Date: 2015-09-25

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Storm Guard	Cliff	cliff@stormguard.ca
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Graeme Macleod	exp Services	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	Kai-Sing Hui	exp Services	kai-sing.hui@exp.com

From: Sean Daly, E.I.T

Total No. of Pages: 2

Subject: **Dewatering Drilling Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the field drilling review for the dewatering wells installed today at the subject site located at 4083 Cambie Street, Vancouver, BC. When **exp** services arrived on site at 7:25am, Downrite Drilling, the drilling contractor, was already on site. The reviewed dewatering wells were drilled using a sonic rig with 5.5"-diameter drilling case. The drilling methodology used to install the dewatering wells is summarized as follow:

- A vibrating 3.5" diameter core barrel was used to drill five foot sections followed by vibrating casing while maintaining water circulation in the casing.
- After reaching the required depth specified by Stormguard, the dewatering contractor, a PVC pipe with a screen at the bottom is placed inside the casing
- Backfill (appeared to be birds eye gravel) is placed inside and around the casing every 5ft. then
- The casing (which is at this time full of water and some backfill) is pulled in 5ft sections.

Today, four dewatering wells were installed along the south shotcrete wall. All dewatering wells were installed at approximately 20 degrees from vertical. Observed dewatering well installation details are summarized in the table below. It should be noted that all depths are measured from ground surface that was at about 188-189ft elevation.

Distance from the West Wall	Length of Placed PVC Below Ground Surface	Comment
93ft	9ft 8in	Could not reach required depth by Stormguard due to obstructions
96.5ft	23ft	-
102.5ft	20ft	-
106.5ft	19ft 6in	-

Sloughing / heaving of soil in the bottom of the casing was checked before well installation at each location, and was less than 1' in all cases, typically about 2" to 6", and was flushed out as required before the well installation was carried out. In all cases the PVC pipe was pulled up slightly during removal of the drill casing, typically 3" to 6". This is normal during well installation as the granular fill tends to bind between the PVC pipe and the casing as it is pulled. The drilling process was monitored to ensure the methodology above was followed, and to ensure that the volume of soil washed out due to the drilling process was tolerable.

It is understood that today concludes dewatering well installation along the shotcrete south wall and future dewatering wells are to be installed along the shotcrete west wall on a later date. Prior to installing future dewatering wells, exp services should be notified and be allowed to review future dewatering well installations.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-09-25 MAK Dewatering Drilling Review.docx)



Memorandum

Date: 2015-10-01

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	mscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 5

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on September 30, 2015, and the anchor testing carried out on October 1, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On September 30, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design. To avoid washing sand, A&A Excavation (shoring contractor) used double mesh at the soil face.

On October 1, thirteen anchors were tested and passed.

Details of the reviewed anchor reinforcement and the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer


MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-09-25 MAK Dewatering Drilling Review.docx)

Anchor Reinforcement Review

West Wall (Lane)

Section	Tier	Anchor Panel
6	6	3
6	6	6
6	6	9
6	6	12


West Wall (Lane) 2015-09-30 (Afternoon)



South Wall (SkyTrain Station):

Section	Tier	Anchor Panel
Section 9	Tier 6	20
Section 7	Tier 6	17
Section 9	Tier 6	14
Section 8	Tier 4	11
Section 8	Tier 4	8
Section 8	Tier 4	5
Section 8	Tier 4	2
Section 8	Tier 4	1

South Wall (SkyTrain Station) 2015-09-30 (Afternoon)



Wall	Section	Tier	Anchor Panel
East Wall	Section 2	Tier 6	11

Anchor Testing Review

West Wall (Lane)

Section	Tier	Anchor	Comments	Elongation
6	6	3	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/8"
6	6	6	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/16"
6	6	9	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/16"
6	6	12	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/8"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.

West Wall (Lane) 2015-10-01 (Morning)



South Wall (SkyTrain Station):


Section	Tier	Anchor	Comments	Elongation
9	4	20	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3800psi)	1/2"
7	4	17	Proof Loaded to 64 kips (PL=4400 psi) and locked off at 53 kips (3700psi)	1/8"
9	4	14	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3800psi)	1/8"
8	4	11	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3800psi)	1/4"
8	4	8	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
8	4	5	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
8	4	2	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/8"
8	3	1	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/2"

Notes: PL = Proof Load

LL= Lock-off Load

South Wall count relative to SE corner.

South Wall (SkyTrain Station) 2015-10-01 (Morning)



East Wall (Cambie Street):

Section	Tier	Anchor	Comments	Elongation
2	6	11	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 37 kips (2600psi)	1/2"

Notes: PL = Proof Load

LL= Lock-off Load

East Wall count relative to NE corner.



Memorandum

Date: 2015-10-02

Reference No.:

VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 7

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on October 1, 2015, and the anchor testing carried out on October 2, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On October 1, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design. To avoid washing sand, A&A Excavation (shoring contractor) used double mesh at the soil face.

On October 2, eleven anchors were tested and passed.

Details of the reviewed anchor reinforcement and the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(\\pvanc001\projects\from2007\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-02 MAK Anchor Testing.docx)

Anchor Reinforcement Review

West Wall (Lane)

Section	Tier	Anchor Panel
6	6	2
6	6	8
6	6	5
6	6	11


West Wall (Lane) 2015-10-01 (Afternoon)



South Wall (SkyTrain Station):

Section	Tier	Anchor Panel
Section 9 & 7	Tier 6	15
Section 9 & 7	Tier 6	18
Section 8	Tier 4	4
Section 8	Tier 4	6
Section 8	Tier 4	9
Section 8	Tier 4	12

South Wall (SkyTrain Station) 2015-10-01 (Afternoon)



East Wall (Cambie Street):

Section	Tier	Anchor Panel
2	6	8



Anchor Testing Review

West Wall (Lane)


Section	Tier	Anchor	Comments	Elongation
6	6	2	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/4"
6	6	8	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/8"
6	6	11	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/16"
6	6	13	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.

West Wall (Lane) 2015-10-02 (Morning)



South Wall (SkyTrain Station):

Section	Tier	Anchor	Comments	Elongation
9&7	4	15	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/2"
9&7	4	18	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/4"
9	4	4	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3800psi)	1/8"
8	4	6	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/8"
8	4	9	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/2"
8	4	12	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/2"

Notes: PL = Proof Load

LL= Lock-off Load

South Wall count relative to SE corner.

South Wall (SkyTrain Station) 2015-10-02 (Morning)



East Wall (Cambie Street):

Section	Tier	Anchor	Comments	Elongation
2	6	8	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 37 kips (2600psi)	1/16"

Notes: PL = Proof Load

LL= Lock-off Load

East Wall count relative to NE corner.

East Wall (Cambie Street) 2015-10-02 (Morning)





Memorandum

Date: 2015-10-05

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	mscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 3

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the results of the anchor testing carried out on October 5, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

Thirteen anchors were tested today. While twelve anchors passed, anchor 21 of the 6 tier at the south wall failed and locked off at 29 Kips.

Details results of tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-05 MAK Anchor Testing.docx)

West Wall (Lane)

Section	Tier	Anchor	Comments	Elongation
6	6	1	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/2"
6	6	4	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/8"
6	6	5	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/4"
6	6	7	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/8"
6	6	10	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 45 kips (3200psi)	1/8"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.

West Wall (Lane) 2015-10-05 (Morning)



South Wall (SkyTrain Station):

Section	Tier	Anchor	Comments	Elongation
9&7	6	16	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/4"
9&7	6	19	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/8"
9&7	6	21	Failed and locked off at 29 kips (2000psi)	
8	4	1	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	-
8	4	3	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/2"
8	4	7	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/16"
8	4	10	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/2"
8	4	13	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/2"

Notes: PL = Proof Load

LL= Lock-off Load

South Wall count relative to SE corner.

South Wall (SkyTrain Station) 2015-10-05 (Morning)





Memorandum

Date: 2015-10-05

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Mini-Piles Installation Review for the site located at 4083 Cambie Street, Vancouver, BC.**

COMMENTS:

This memorandum summarizes the full-time reviews for the attempts to install the mini-piles and spiles located south of TransLink air-shaft at the subject site on September 30 and October 1, 2015.

On September 30, A&A Excavation (the shoring contractor) peeled about 30ft of the east shotcrete wall south of TransLink air-shaft to install the mini-piles. The peeled area was about 2-2.5ft above tier four. Then the grade was raised to allow for installing the mini-piles at 5° from the vertical with the drilling entry point 2.5ft above tier four. Due to drilling equipment limitation, the separation distance between the mini-pile entry point and the shotcrete wall could not be smaller than 10". After evaluating the limitation of the separation distance between the shotcrete wall and the mini-pile's entry point, it was concluded that the mini-piles, spiles and the proposed waler would not meet exp's original design dated September 28, 2015 and would excessively extrude into the foundation wall. As a result, no mini-piles could be installed on this day.

After incorporating the field limitation imposed by the separation distance between the wall and mini-pile's entry point into exp's design and receiving permission from W.T. Leung Architects to extrude into the foundation wall, A&A Excavation increased the peeled area to about 5ft above tier four of the east shotcrete wall. Then the grade was also raised to about 5ft above tier four to minimize the extrusion into the foundation wall. A mini-pile was drilled about 16ft from the north edge of the east wall. When reaching

about 17ft depth, the pile could not be advanced further and A&A called it practical refusal. To evaluate the drilling rig capacity to drill the proposed spiles, a 30ft splice was drilled about 2ft south of the mini-pile.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-05 MAK Mini Piles Installation Attempts.docx)



Memorandum

Date: 2015-10-05

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Spiles Installation Review for the site located at 4083 Cambie Street, Vancouver, BC.**

COMMENTS:

This memorandum summarizes the full-time review for the installed spiles on October 5, 2015 located south of TransLink's air-shaft at the subject site.

Today, 18 spiles (R38 IBO) were installed along the east shotcrete wall south of TransLink's air-shaft. The installed spiles were about 25ft long and inclined at approximately 5° from vertical. The drilling entry points for the spiles were about 1-0.5ft below anchor tier three. The spiles length below tier three ranges from 24-24.5ft. The spiles were drilled by A&A Excavation Ltd. (the shotcrete contractor) with R38 IBO using air and water as drilling fluids. Only the bottom 4ft of the spiles were grouted. The spile drilled on October 1 was also grouted today.



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field
Memo\FM 2015-10-05 MAK Spiles Installation Review.docx)



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field
Memo\FM 2015-10-06 MAK Additional Anchors for South wall Section 7.docx)



Memorandum

Date: 2015-10-06

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2 + attachment

Subject: **Additional Anchors at the South Wall for the Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the non-conformance of section 7 of the south wall with exp's shotcrete wall design, and exp's recommendations for this section.

Based on the attached drawing, exp's design for section 7 of the south wall is to have 5 tiers of 6ft. under-pinning panels and 7.1ft under-pinning panel for the last tier. To account for TransLink's foundation at section 7, the top under-pinning panel was dropped by 3ft. compared to adjacent areas.

Based on field observations, it was noticed that anchor's vertical spacing for section 7 of the south wall has been gradually decreasing with depth. By the fifth and sixth anchor tiers, anchors for sections 7 are in line with the adjacent area, see photo below.

Reduction of anchor's vertical spacing yielded longer panels than designed at the bottom of section 7. As a correction action, it is recommended to drill three more anchors at the bottom panels of section 7 in line with adjacent anchors. The three additional anchors should be placed at the contractor's expense.



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field
Memo\FM 2015-10-06 MAK Additional Anchors for South wall Section 7.docx)



Memorandum

Date: 2015-10-06

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 3

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on October 5, 2015, and the anchor testing carried out on October 6, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On October 5, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design. To avoid washing sand, A&A Excavation (shoring contractor) used mesh at the soil face.

On October 6, five anchors were tested and passed.

Details of the reviewed anchor reinforcement and the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK

(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-06 MAK Anchor Testing.docx)

South Wall (SkyTrain Station):

Section	Tier	Anchor	Comments	Elongation
9&7	7	15	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/8"
9&7	7	9	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/4"
8	5	6	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
8	5	62	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

South Wall count relative to SE corner.

South Wall (SkyTrain Station) 2015-10-06 (Afternoon)



East Wall (Cambie Street):

Section	Tier	Anchor	Comments	Elongation
2	6	10	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 37 kips (2600psi)	1/16"

Notes: PL = Proof Load

LL= Lock-off Load

East Wall count relative to NE corner.

East Wall (Cambie Street) 2015-10-06 (Morning)





Memorandum

Date: 2015-10-06 Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Mini-Piles Installation Review for the site located at 4083 Cambie Street, Vancouver, BC.**

COMMENTS:

This memorandum summarizes the full-time review for the attempt to install the mini-piles located south of TransLink's air-shaft at the subject site on October 6, 2015.

Based on previous communications with ITC (the site contractor), it was understood that Downrite Drilling would provide a sonic rig that could drill the mini-piles as close as 12" from the shotcrete wall. However, when the rig arrived on site, it was learnt that the rig could not get closer than 26" from the wall. Drilling the mini-piles 26" from the face of the shotcrete wall would result in an extrusion of the waler into the foundation wall by approximately 24" at the four anchor tier.

By about noon, A&A Excavation proposed some modification to their drilling rig which they believed may help drilling the piles as close as 10" from the wall. As a result, exp stayed on site until about 2:20PM when notified that the rig modifications could not be carried out by the end of the day.

Based on site conversation with W.T. Leung Architects and ITC, it is understood that it is acceptable for the shotcrete wall to extrude into the foundation wall as required while drilling the mini-piles as close to the shotcrete wall as practically possible.

When exp left the site, no mini-piles were installed.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK

(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field
Memo\FM 2015-10-06 MAK Mini Piles Installation Attempts.docx)



Memorandum

Date: 2015-10-07

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	mscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on October 6, 2015, and the anchor testing carried out on October 7, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On October 6, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design.

On October 7, four anchors were tested and passed.

Details of the reviewed anchor reinforcement and the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-07 MAK Anchor Testing.docx)

South Wall (SkyTrain Station):

Section	Tier	Anchor	Comments	Elongation
9&7	7	16	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/8"
9&7	7	10	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/4"
8	5	7	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/8"
8	5	3	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

South Wall count relative to SE corner.

South Wall (SkyTrain Station) 2015-10-07 (Afternoon)





Memorandum

Date: 2015-10-07

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Mini-Piles Installation Review for the site located at 4083 Cambie Street, Vancouver, BC.**


COMMENTS:

This memorandum summarizes the full-time installation review of the mini-pile located south of TransLink's air-shaft along the east shotcrete wall installed on October 7, 2015 at the subject site.

After implementing the modification proposed by A&A Excavation (the shoring contractor) to their drilling rig which consisted of welding two different size couplers to each other so that one coupler would fit the T76N mini-pile and the other coupler would fit their rig, A&A successfully drilled a mini-pile located about 9.5ft from the north edge of the east shotcrete wall at about 5° degrees inclination from vertical through the clear crush gravel and advanced it to about 42ft below the third line of anchors. While grouting the mini-pile, exp notified A&A that the mini-pile was not advanced to the designed depth of 45ft below the third line of anchors. It should be noted that the design depth had been communicated to A&A during the mini-pile installation and prior to grouting.

To advance the mini-pile to the required depth, A&A resumed drilling. However, reaching the designed depth could not be achieved due to clog of the mini-pile head which required pulling out the mini-pile. After pulling out the mini-pile, the pile was re-drilled at the same location at about 5° degrees inclination from vertical and was advanced to about 47.5ft below the third line of anchors.

To account for the large hole diameter, about 105 liter of grout was used to grout the bottom 20ft of the mini-pile.



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-07 MAK Mini Piles Installation.docx)



Memorandum

Date: 2015-10-08

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on October 7, 2015, and the anchor testing carried out on October 8, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On October 7, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design.

On October 8, ten anchors were tested and passed.

Details of the reviewed anchor reinforcement and the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-08 MAK Anchor Testing.docx)

South Wall (SkyTrain Station):


Section	Tier	Anchor	Comments	Elongation
8	5	1	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
8	5	4	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
8	5	5	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
8	5	8	Proof Loaded to 39 kips (PL=2700 psi) and locked off at 32 kips (2200psi)	1/4"
9&7	7	10	(Lift-off Test) No load loss was found. Anchor locked off at 56 kips (3900psi)	-
9&7	7	11	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/8"
9&7	7	12	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1"
9&7	7	13	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/8"
9&7	7	14	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/8"
9&7	6	21 (Re-drill)	Proof Loaded to 68 kips (PL=4700 psi) and locked off at 56 kips (3900psi)	1/2"

Notes: PL = Proof Load

LL= Lock-off Load

South Wall count relative to SE corner.

South Wall (SkyTrain Station) 2015-10-08 (Afternoon)





Memorandum

Date: 2015-10-09

Reference No.:

VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 2

Subject: **Mini-Piles Installation Review for the site located at 4083 Cambie Street, Vancouver, BC.**

COMMENTS:

This memorandum summarizes the full-time installation reviews of the mini-piles located along the east shotcrete wall and south of TransLink's air-shaft that were installed on October 8 and October 9, 2015 at the subject site.

To account for the clear crush found along the east shotcrete wall and south of TransLink's air-shaft, exp Services (exp) issued a revise design (latest revision is attached) in which ten (10) mini-piles with 20ft bond length should be installed and sloped at about 5° from vertical. The new mini-piles should be at least 38ft long below the fourth row of anchors. T76N was approved as a substitute for T75/53. To maintain the mini-pile's inclination and reduce the extrusion of the proposed water, the grade of the drilling entry point of the mini-piles was raised to about 0.5-1ft below the third row of anchors (i.e. 5-5.5ft higher than originally designed). To account for the raise in grade and the actual length of each pile sections, each mini-pile was required be 45ft long below the third row of anchors.

On October 8 and October 9, 2015, A&A Excavation (the shoring contractor) installed 9 mini-piles with about 20ft bond length that were sloped at approximately 5° from vertical. However, it was noticed that the slope of the mini-piles slightly changed as the piles advanced. It should be noted that A&A installed piles longer than design length to avoid producing a mini-pile length shorter than design length and provide a pile stickup with enough space between the shotcrete wall and their equipment. The installation details of the 9 mini-pile are summarized in the table below.


Approximate Distance from the North Edge of the East Shotcrete Wall	Depth Below the Third Row of Anchors (ft)	Mini-pile Inclination at the End of Drilling (degree from vertical)
3'7"	47.5	7
5'11"	48	4
12"	48	4
15'7"	47	6
16'7"	46.5	6
21'2"	47	6
22'4"	48	6
27'9"	48.5	7
29'2"	48.5	5


Submitted by:

exp Services Inc.


Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-09 MAK Mini Piles Installation.docx)





046 00 000 - 4.000
 1/2017 (Revised) at 20160524/00217815-A0 CDR Approved & Multi-Family Details, 0001 Details of, Vancouver, BC V6Z 2S5 through 01/01/15 License no. 12749



CONNECTION DETAIL

SCALE 1 1/2"=1'-0"

5.0 CONTRACTOR EXPERIENCE

exp Services Inc. reserves the right to withdraw their services if in their opinion an excavation/shoring contractor is selected which does not have adequate experience to complete the work in a safe manner.

4.0 PRECONSTRUCTION SURVEYS/MONITORING

It is strongly recommended that preconstruction surveys be completed on adjacent structures in order that deficiencies of these structures can be documented prior to start of construction. Continued monitoring of these buildings by survey control points should be undertaken during construction.

5.0 DRAWING USE

These drawings have been prepared for the exclusive use of the client named on the title page of the Shoring Design package. The design shown indicates minimum requirements based on limited or assumed soil conditions only, with design revisions likely required to suit actual conditions encountered during construction. These drawings must not be used for construction unless the design engineer or his representatives monitors installation of the shoring system.


6.0 LEGAL

These design documents are prepared solely for use by the party with whom the design professional entered into a contract. No representations of any kind are made by the design professional to any party with whom the design professional has not entered into contract.

The owner and contractor are responsible for determining and conforming to the appropriate environmental regulations.

7.0 ALLOWANCES

The Contractor should provide allowances in his bid by unit rates for additional shotcrete anchors and installation of 1 1/2" diameter slotted drains.



PLAN



exp Services Inc.
 275-3001 Wayburne Drive
 Burnaby, British Columbia V5G 4W5
 Telephone: 604-874-1245
 Fax: 604-874-2358
 exp.com

DESIGNED BY
MG & MAK
 CHECKED BY
GM
 DATE
KSH

REVISIONS		
No.	DESCRIPTION	DATE
12	CONNECTION DETAIL REVISION	2015-10-05
11	REVISED ADJACENT TO AIR SHAFT	2014-05-29
10	REVISED ADJACENT TO AIR SHAFT	2015-05-28
9	ISSUED FOR CONSTRUCTION	2015-05-22

CLIENT: **YUANHENG CKE DEVELOPMENTS LTD.**
 PROJECT: **COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.**
 PROJECT NO.: **VAN-00217815-A0**

BULK EXCAVATION SHORING NOTES			
DATE	SCALE	NTS	DRG. NO.
2014-05-16	NTS		G19



Memorandum

Date: 2015-10-10

Reference No.:

VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 1

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

Exp Services was on site to test the additional anchors along the north shotcrete wall that were designed to support the excavator for temporary ramp removal as per **exp**'s memorandum dated on October 8, 2015.

Ten anchors were tested today and passed. The tested anchors were proof tested to about 12.5kips and locked off at 10kips.

North Wall 2015-10-10



Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK

(L:\2014 (Starting at 0216757-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-10 MAK Anchor Testing.docx)



Memorandum

Date: 2015-10-15

Reference No.:

VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 3

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on October 14, 2015, and the anchor testing carried out on October 15, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On October 14, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design. To avoid washing sand when placing shotcrete, A&A Excavation (shoring contractor) used double mesh.

On October 15, eight anchors were tested and passed.

Details of the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-15 MAK Anchor Testing.docx)

West Wall (Lane)

Section	Tier	Anchor	Comments	Elongation
6	4	19	Proof Loaded to 33 kips (PL=4100 psi) and locked off at 26 kips (3300psi)	1/8"
6	4	17	Proof Loaded to 33 kips (PL=4100 psi) and locked off at 26 kips (3300psi)	1/8"
6	4	21	Proof Loaded to 33 kips (PL=4100 psi) and locked off at 26 kips (3300psi)	1/8"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.

North Corner of the West Wall (2015-10-15)



North Wall (Neighboring House)


Section	Tier	Anchor	Comments	Elongation
4&5	4	3	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/8"
4&5	4	6	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/16"
4&5	4	9	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/8"
4&5	4	12	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/4"
4&5	4	15	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/16"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to NW corner.

North Wall (2015-10-15)





page 1/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architects Inc.

PROJECT NO.: VAN-00217815-10

ATTENTION: Konning Tam

DATE: October 16, 2015

CC: ITC

FROM: Mahdi Hosseyni

ATTENTION: Antonio pavi, Mitchell Scott

SERVICE PROVIDED: Review of Shoring construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

exp was on site to Review construction of Temporary Shoring and Anchor Testing at above subject site.

Observations:

West side: - 7 Anchors Bar #8 Dywidag at 4 Tier
Tested to 33 Kips and locked-off at 26 kips.


- one Anchor Bar #8 Dywidag at 3rd Tier
was tested to 25 Kips and locked-off at
21 Kips.

All Anchors stated Design Requirement and were found in
conformance of exp Design.

→ next page

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per


Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

City of Vancouver, 2020-387 - Page 200 of 382



☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.: VAN-00217815

ATTENTION:

DATE:

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION: 4083 Cambie St

OBSERVATIONS:

- North Side:
- 10 Anchors IBo R32 at 4th Tier were tested to 44 kips and locked-off at 37 kips.
 - One Anchor IBo R32 at 3rd Tier was tested to 44 kips and locked-off at 37 kips.
 - All Anchors stated design requirements as specified on exp's design drawings.
 - These 11 Anchors at (North Side) were designed to be bar #8 dywida, however, because of existing sand and gravel were changed to equivalent IBo's.
 - A representative from consultant of the north neighbouring Building (Horizon Engineering Inc.) also reviewed Anchor testing at North Side.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

Distribution:

White - Client

Canary - Field

Pink - File

Golden Rod - Book



page 1/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WTLewng Architects Inc.
ATTENTION: Konning Tam
CC: ITC
ATTENTION: Antonio pavi, Mitchell Scott

PROJECT NO.: VAN-00217815-10
DATE: October 19, 2015
FROM: Mahdi Hosseyni

SERVICE PROVIDED: Review of construction of Temporary Shoring and
Anchor Testing
LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

exp was on site to Review construction of Temporary Shoring and
Anchor Testing at above site.

observations: West Side:

- 4 Anchors IBo R38 at 5th Tier were tested to 44 kips
and locked-off at 36 kips.
- one Anchor IBo R38 at 4th Tier was tested to 33 kips
and locked-off at 24 kips. please see following NOTE

NOTE: This Anchor is shown bar #8 Dwydags on the
Design Drawings. However, A&A used IBo instead as they
did not have conventional bar #8 on site at
the time of Anchor Installation.

"MEMO SHALL NOT BE CONSIDERED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. F&B

Signature



page 2 1/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: W T Leung Architects

PROJECT NO.: VAN-00217815-A0

ATTENTION:

DATE: 2015-10-19

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION: 4083 Cambie St

OBSERVATIONS:

North Side:

- one Anchor IBO R32 tested to 44 kips and locked-off at 37 kips. (Tier 4)

- 3 Anchors IBO R32 at 5th Tier tested to 44 kips and locked-off at 37 kips.

NOTE: one of these IBO on Design Drawings shown to be #8 and A&A installed IBO R32 due to existing of sand and gravel.

All the above Anchors stated design requirements as stated on the Design Drawings.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION

City of Vancouver - 2020-387 - Page 203 of 382

Distribution:

White - Client

Canary - Field

Pink - File

Golden Rod - Book



Memorandum

Date: 2015-10-20

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	mscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 3

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor testing carried out on October 20, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

Seven anchors were tested and passed.

A&A Excavation (the shoring contractor) indicated that the tested anchors had double mesh to avoid washing sand when placing shotcrete. It should be noted that the double mesh is not part of exp recommendations.

Details of the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK

(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-20 MAK Anchor Testing.docx)

West Wall (Lane) (used 60ton Jack)

Section	Tier	Anchor	Comments	Elongation
6	5	15	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/16"
6	5	18	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/8"
6	5	21	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/16"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.

North Corner of the West Wall (2015-10-20)



North Wall (Neighboring House) (used 30 ton Jack)

Section	Tier	Anchor	Comments	Elongation
4&5	5	2	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/8"
4&5	5	5	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/8"
4&5	5	8	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/4"
4&5	5	10	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to NW corner.

North Wall (2015-10-20)





Memorandum

Date: 2015-10-21

Reference No.:

VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 3

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor testing carried out on October 21, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

Seven anchors were tested and passed.

A&A Excavation (the shoring contractor) indicated that the tested anchors had double mesh to avoid washing sand when placing shotcrete. It should be noted that the double mesh is not part of exp recommendations.

Details of the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK

(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-21 MAK Anchor Testing.docx)

West Wall (Lane) (HR 118 Jack was used)

Section	Tier	Anchor	Comments	Elongation
6	5	16	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/16"
6	5	19	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/8"
6	5	22	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.

North Corner of the West Wall (2015-10-21)



North Wall (Neighboring House) (used 30 ton Jack)

Section	Tier	Anchor	Comments	Elongation
4&5	5	1	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/8"
4&5	5	4	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/4"
4&5	5	7	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1"
4&5	5	11	Proof Loaded to 44 kips (PL=5500 psi) and locked off at 37 kips (4600psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

North Wall count relative to NW corner.

North Wall (2015-10-21)





Memorandum

Date: 2015-10-23

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	msscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 3

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the reinforcement review of the top proposed waler located along the east shotcrete wall and south of Translink's air-shaft as well as the anchor testing of the new T40/16 anchors along this waler.

On October 20, 2015, exp reviewed the waler reinforcement and found it to be generally in conformance with exp design.

On October 22, 2015, exp witnessed testing four of the five T40/16 anchors along this waler. All witnessed anchors passed.

Details of the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-23 MAK Anchor Testing.docx)

North East Corner of the East Wall (2015-10-20)



North East Corner of the East Wall (2015-10-20)



East Wall (Cambie)

Section	Tier	Anchor	Comments	Elongation
2X	4	1	Proof Loaded to 65 kips (PL=4500 psi) and locked off at 65 kips (4500psi)	5/4"
2X	4	2	Proof Loaded to 65 kips (PL=4500 psi) and locked off at 65 kips (4500psi)	1"
2X	4	4	Proof Loaded to 65 kips (PL=4500 psi) and locked off at 65 kips (4500psi)	1/4"
2X	4	5	Proof Loaded to 65 kips (PL=4500 psi) and locked off at 65 kips (4500psi)	3/4"

Notes: PL = Proof Load
LL= Lock-off Load
East Wall count relative to NE corner.

North East Corner of the East Wall (2015-10-22)





Memorandum

Date: 2015-10-24

Reference No.: VAN-00217815-A0

To:	cc:	Company	Contact	Email
<input checked="" type="checkbox"/>	<input type="checkbox"/>	W.T. Leung Architects Inc.	Konning Tam	konning@wtleungarch.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Mitchell Scott	mscott@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	ITC Group	Antonio Pavi	apavi@itc-group.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	A&A Excavation Ltd.	Aman Dosanjh	aaex1985@gmail.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Graeme Macleod	graeme.macleod@exp.com
<input type="checkbox"/>	<input checked="" type="checkbox"/>	exp Services	Kai-Sing Hui	kai-sing.hui@exp.com

From: Muhammed Al-Kustaban, E.I.T

Total No. of Pages: 4

Subject: **Anchor Review for Residential Development Located on 4083 Cambie Street, Vancouver, BC**

COMMENTS:

This memorandum summarizes the anchor reinforcement review conducted on October 23, 2015, and the anchor testing carried out on October 24, 2015 at the subject site located at 4083 Cambie Street, Vancouver, BC.

On October 23, the anchor reinforcement details were reviewed and found to be generally in conformance with exp design. To avoid washing sand when placing shotcrete, A&A Excavation (shoring contractor) used double mesh. It should be noted that the double mesh is not part of exp recommendations.

On October 24, eight anchors were tested and passed.

Details of the tested anchors can be found in the following pages.

Submitted by:

exp Services Inc.

Muhammed Al-Kustaban, E.I.T
Junior Geotechnical Engineer

MAK
(L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\Construction\Field Memo\FM 2015-10-24 MAK Anchor Testing.docx)

East Wall (Cambie)

Section	Tier	Anchor	Comments	Elongation
2X	4	3	Proof Loaded to 65 kips (PL=4500 psi) and locked off at 65 kips (4500psi)	1/2"

Notes: PL = Proof Load
LL = Lock-off Load
East Wall count relative to NE corner.

North East Corner of the East Wall (2015-10-24)



West Wall (Lane)

Section	Tier	Anchor	Comments	Elongation
6	5	23	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 36 kips (2500psi)	1/2"
6	6	15	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 32 kips (3200psi)	1/8"
6	6	18	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 32 kips (3200psi)	1"
6	6	31	Proof Loaded to 55 kips (PL=3800 psi) and locked off at 32 kips (3200psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

West Wall count relative to SW corner.



North Wall (Neighboring House)

Section	Tier	Anchor	Comments	Elongation
4&5	6	3	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 37 kips (2600psi)	1/4"
4&5	6	6	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 37 kips (2600psi)	1/4"
4&5	6	9	Proof Loaded to 44 kips (PL=3100 psi) and locked off at 37 kips (2600psi)	1/4"

Notes: PL = Proof Load

LL= Lock-off Load

North Wall count relative to NW corner.



page 1/1

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: W T Leung Architects Inc. PROJECT NO.: VAN-00217815
ATTENTION: Konning Tam DATE: October 26, 2015
CC: ITC FROM: Mahdi Hosseyni
ATTENTION: Antonio Pavi, Mitchell Scott

SERVICE PROVIDED: Review of Anchor testing for Temporary Shoring.

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review Testing of Temporary Anchors at above subject site.


Observations:

West Side: - 8 Anchors IBo R38 (at 6th row) were tested to 55 kips and locked off at 45 kips and stated General Requirements of the Design Drawings.

North Side: - 6 Anchors IBo R32 (at 6th row) were tested and stated General Requirement Design Drawing (proof load test = 44 kips and lock-off load = 37 kips)

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature



page 1/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Lenny Architects Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: October 27, 2015

CC: ITC

FROM: Mahdi Hosseyni

ATTENTION: Antonio pavi & Mitchell Scott

SERVICE PROVIDED: Review of Shoring Construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

exp was on site to Review construction Temporary Shoring and Anchor Testing at above subject site.

observations: - 3 Anchors Titan T40/16 at 5th (south of airshaft) row on the East wall were tested and locked-off at 65 Kips and Generally stated the Design Requirements as specified on the exp's Design Drawings.

NOTE: - 2 Anchors next to the airshaft (5th row East wall) were not ready to be tested, ITC and A&A Representatives are informed to not proceed to next Row of Anchors below this area until these Anchors tested and locked-off at Design Load.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per

Signature

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT leung Architects Inc.
ATTENTION: Konning Tam
CC: ITC
ATTENTION:

PROJECT NO.: VAN-00217815-A0
DATE: Oct 27, 2015
FROM:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:


- AYA (ITC's subcontractor) excavated the last lift (skirt) at west side (north portion) and north side (west portion) based on 2-day sequence. At NW corner water was seeping, so AYA supervisor was asked to stop excavation. They excavated to design Elevation (underside of the raft) at west side, however, due to water seepage did not dig to design elevation at north. The seeped water was not significant, so they pumped out the water and shotcreted area right way for temporary use.

NOTE: ITC was informed to submit a dewatering plan for this area for exp review, and after approval of the dewatering plan ITC will proceed to excavate to the design elevation.

NOTE: ITC should not put a sump in the saturated ~~and~~ sand before

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architect Inc.

PROJECT NO.: VAN-00217815-A0

ATTENTION: Konning Tam

DATE: Oct 28, 2015

CC: ITC

FROM: Mahdi Hosseini

ATTENTION: Antonio pavi & Mitchell Scott

SERVICE PROVIDED: Review of Temporary Shoring construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

exp was on site to Review construction of Temporary Shoring and Anchor Testing at above subject site.

observations: - west side; 2 Anchors IBO R38 were tested to 55 kips and locked-off at 45 kips and stated design Requirements.


- north side; one Anchor IB R32 (6th Row) was tested to 44 kips and locked-off at 37 kips and stated design Requirements.

NOTE: At north side just below the 6th of Anchor (half way from west to East) a boulder 4' x 2.5' was exposed by about 1ft out of shotcrete wall.

- East side; 2 Anchors IBO Titan T40/16 next to airshaft (5th row) were tested and locked-off to 65 kips and stated

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per Design Requirement.

Signature



page 1/1

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT Leung Architects Inc.

PROJECT NO.: VAN-00217815-A0

ATTENTION: Konning Tam

DATE: October 30, 2015

CC: ITC

FROM: Mahdi Hosseini

ATTENTION: Antoniopavi & Mitchell Scott

SERVICE PROVIDED: Review of Temporary Shoring and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review Construction of Temporary Shoring and Anchor Testing at the above subject site.

Observations:

- East Side: 4 Anchors IBO Titan 40/16 at the 6th Tier of east wall were tested and locked off at 65 kips and stated the Design Requirements.

NOTE: Construction of the Wall for this Row was Reviewed on Oct 29, 2015 and it was observed to be in conformance of the Design Drawing.

- North Wall: 5 Anchors IBO R32 (6th Row) were tested to 44 kips and locked off at 37 kips and stated the Design Requirements.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per

Signature

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: WT leung Architects

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: October 31, 2013

CC: ITC

FROM: Mahdi Hosseini

ATTENTION: Antonio Pavi & Mitchell Scott

SERVICE PROVIDED: Review of construction of Temporary shoring and
Anchor Testing

LOCATION:

4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review construction of Temporary shoring and
Anchor Testing at above noted site.

Observations: East wall, at 7th row of Anchor at air-shaft area
3 Anchors Titan 40/16 tested and locked off at 44 kips
and stated the Design Requirements.

NOTE: The waler was Eliminated at this Row of Anchors.


- At 6th row of Anchor Titan 40/16 tested to 44 kips
and locked off at 37 kips and stated Design Requirements.

NOTE: The Design Drawings show this Anchor to be R32.

- At 6, 7th row of Anchor at Crane pad Area 2 Anchors tested
to 44 kips and locked off at 37 kips and stated Design
Requirements.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

 Signature

NOTE: PRELIMINARY INFORMATION ONLY - SUBJECT TO CONFIRMATION
City of Vancouver 2010-087 - Page 222 of 382

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: W T Leung Architects Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Konning Tam

DATE: Nov. 2, 2015

CC: ITE

FROM: Mahdi Hosseyni

ATTENTION: Antonio pavi & Mitchell Scott

SERVICE PROVIDED: Review of Shoring construction and Anchor Testing

LOCATION: 4083 Cambie St, Vancouver, BC

OBSERVATIONS:


Exp was on site to Review construction of Temporary Shoring and Anchor Testing at above subject site.

Observations: East Wall:- at 6th row of Anchors at crane pad Area an IBO R32 Tested to 44 Kips and locked-off at 37 kips and stated Design Requirements.
- 2 Anchor IBO Titan 40/16 at 6th row of Anchors at crane pad Area were tested to 44 kips and locked-off at 37 and stated Design Requirements.

NOTE: The Design Drawings show these two Anchors to be IBO R32.
- At Airshaft Area Three Titan 40/16 were tested and locked-off at the specified loads and passed the test.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT. ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT ADMINISTRATOR."

exp Services Inc. Per


Signature

☐ BURNABY OFFICE

275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE

Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: ITC CONSTRUCTION GROUP

ATTENTION: MITCHELL SCOTT

CC: WT LEVING ARCHITECTS INC

ATTENTION: KONNING TAM

PROJECT NO.: VAN-00217895-AD

DATE: NOVEMBER 3, 2015

FROM:

SERVICE PROVIDED: FIELD REVIEW - Subgrade Approval for Crane Pad Foundation

LOCATION: Cambie Star Development
4083 Cambie St., Vancouver B.C.

OBSERVATIONS:

- Exp visited the site on NOV 3, 2015 @ 8:30 AM.
- Purpose was to review the crane pad foundation subgrade.
- Area Reviewed: G/L (E) (6) to (7) and (7) (E) to (8) (entire crane pad footprint)

OBSERVATIONS


- Subgrade consisted of a dense sand with some gravel seam at very hard clayey silt or clayey silt observed near G/L (7) (H).
- A minor accumulation of water observed on undisturbed subgrade surface @ G/L (6) (E).

CONCLUSION/RECOMMENDATION

- exposed subgrade reviewed is satisfactory.
- We confirm a 'allowable' bearing for SLS design at 65 kPa.
- 100mm "Blinding" may be placed on the approved subgrade.
- An accumulation of water must be removed to prevent disturbance of the excavated surface.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per



Signature



☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT: W.T. Leung Architects Inc.

PROJECT NO.: VAN-00217815

ATTENTION: Korning Tam

DATE: Dec. 24, 2015

CC: ITC

FROM: Mahdi Hosseyni

ATTENTION: Mitchell Scott, Antonio pavi

SERVICE PROVIDED: Review of Installation of Multi-Drain System on
the Basement wall

LOCATION:

4083 Cambie St, Vancouver, BC

OBSERVATIONS:

Exp was on site to Review Installation of the proposed Multi-Drain System on the Basement wall as shown on the sketches by exp (dated Aug. 18, 2015).

OBSERVATIONS:

- The Elevation was provided by ITC at location of Multi-Drain to be 190 ft.
- one foot Multi Drain was installed on the west and north wall, on the north wall from GL (A.1) to GL (A), and on the west wall from GL (A) to GL (F).
- Horizontal spacing of Interior collector pipe through the Basement wall was measured 13' to 14'.

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature



Page 2/2

☒ BURNABY OFFICE
275 - 3001 Wayburne Drive
Burnaby, B.C., Canada V5G 4W3
Phone: 604 874-1245 Fax: 604 874-2358

☐ KAMLOOPS OFFICE
Unit 100B, 1425 Pearson Place
Kamloops, B.C., Canada V1S 1J9
Phone: 250 372-5321 Fax: 250 372-1678

CLIENT:

PROJECT NO.: VAN-00217815

ATTENTION:

DATE: DEC 24, 2015

CC:

FROM:

ATTENTION:

SERVICE PROVIDED:

LOCATION:

OBSERVATIONS:



Based on the sketches by exp dated August 18, 2015, The:

- Multi-Drain should be installed at Elevation 189 ft.
- Multi-Drain should be installed horizontal, and
- Horizontal spacing of the interior collector pipe on the west wall and north wall from GL (E) to GL (A) should not be more than 10 ft (see attached sketches).

"MEMO SHALL NOT BE CONSTRUED AS AUTHORIZATION FOR EXTRA PAYMENT.
ALL CLAIMS FOR EXTRA PAYMENT REQUIRE THE APPROVAL OF THE CONTRACT
ADMINISTRATOR."

exp Services Inc. Per

Signature



LOCATION OF PORTS THRU WALL


Age	Number of people
0	10
5	15
10	20
20	25
30	30

LANE (PAVED)

1-STOREY
NO BASEMENT

#4033
2-STORY NO BASEMENT
COMMERCIAL BUILDING

AMBIE STREET



LEGEND:

- (d) denotes deciduous
- (c) denotes coniferous
- denotes power pole
- ⊗ denotes inspection chamber
- ⊕ denotes manhole
- WV denotes water valve
- GV denotes gas valve
- denotes round catch basin
- ⊙ denotes lamp standard
- ⊠ denotes "No Parking" sign
- EB denotes electrical box
- MF main floor elevation
- RF roof elevation
- PM denotes park meter
- WM denotes water meter
- CB denotes catch basin

NOTE:

Elevations shown are based on
Vancouver City Datum.
Bench Mark: Control Monument V-1313
B.M. Elevation = 226.24 feet
(68.959 metres)

All trees and stumps have been plotted as
required by Bylaw No. 7347

For construction, use city
survey monument only for
elevation control.

RE-INSPECTED:

JOHNSON C. TAM, B.C.L.S.

MAY 12th, 2014.

CERTIFIED CORRECT:

LOT DIMENSION ACCORDING TO
FIELD SURVEY.


JOHNSON C. TAM, B.C.L.S.
City of Vancouver - 2020-387 - Page 230 of 382

JULY 16th, 2013.

© copyright
J. C. Tam and Associates
Canada and B.C. Land Surveyor
115 - 8833 Odlin Crescent
Richmond, B.C. V6X 3Z7
Telephone: 214-8928
Fax: 214-8929
E-mail: office@jctam.com
Website: www.jctam.com
Job No. 4694
FB199, P108-110; FB-233 P14-16
Drawn By: MY/TH



LANE WEST OF CAMBIE STREET



CAMBIE STREET

KING EDWARD AVENUE

BENCH MARK ELEVATION: 68.959 DESCRIPTION: SURVEY MONUMENT MARKED V-1313 AT THE SOUTH WEST CORNER OF KING EDWARD AVENUE AND CAMBIE STREET.

ATTENTION

ELEVATIONS SHOWN ON THIS PLAN ARE IN METRES
BASED ON GVRD DATUM (ISSUED MARCH 31, 2005).
DIMENSIONS ARE ALSO IN METRES.

THE CITY OF VANCOUVER ASSUMES NO RESPONSIBILITY FOR PROPERTY DIMENSIONS SHOWN ON THIS PLAN



CITY OF VANCOUVER ENGINEERING SERVICES

SCALE: 1:500

DATE: 2011-12-16

REF: FILE 110269
PPs 1054, 2059, 3002.

BUILDING GRADE ELEVATIONS
FOR PARCEL 1 GRP. 1, BLK. 660,
D.L. 526, PLAN BCP37294.

DESIGN: P.B. DWG: J.D.H.
CHK: D.P. REV:

BG 110269

CITY ENGINEERING DEPARTMENT
PROJECTS BRANCH DIVISION

REV A

1.0.

EXCAVATION ONTO CITY PROPERTY

THE ATTACHED PROPOSAL TO CONSTRUCT A TEMPORARY EXCAVATION, FOR CONSTRUCTION PURPOSES, ENCREACHING ONTO CITY PROPERTY HAS BEEN RECEIVED. PLEASE REVIEW AND STATE YOUR REQUIREMENTS OR APPROVAL.

DATE: APRIL 13 2015

SITE ADDRESS: 4083 Cambie St PLAN NO. _____

LEGAL : _____

PLEASE PROCESS AND FORWARD TO THE FOLLOWING FOR COMMENTS:

SEWERS:

CHECKED BY: SD DATE: April 14 2015

- Manhole in wrong spot - Move manhole 2.5m north of current location along alignment.

- Review and Regulate!


UTILITIES:

CHECKED BY: _____ DATE: _____ 20__




DEVELOPMENT SERVICES:

CHECKED BY: _____ DATE: _____ 20__




SECTION "1"

NOTE
CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND STRUCTURES AND UTILITIES (INCLUDING THOSE NOT SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING AND DRILLING FOR ANCHORS TO AVOID CONFLICT.



TYPICAL ASSUMED CONDITIONS (NTS)

ON OUTSIDE WALL OF EXISTING STATION STRUCTURE
-SEE 'AS BUILT' DWGS INCLUDING
STRUCTURAL - 5003(1)
CIVIL - 5002(3) & 5005(3)



SECTION "2A"

(DETAIL AT NORTH ABUTMENT ON SUBGRADE)



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




No.	DESCRIPTION	DATE	REVISIONS
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05	
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26	
4	ISSUED FOR TENDER	2015-01-30	
3	ISSUED FOR BUILDING PERMIT	2014-11-04	

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "1"
DATE	2014-05-16
SCALE	City of Vancouver
DWG NO.	2020-387
Page 234 of 322	

Mar 05, 2015 - 11:35am L:\2014 (Starting at 0216167-40)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\125 Drawings\217815 Excavation rev.dwg

ELEVATION FEET)




SECTION "2"

ANCHOR TABLE

ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	12	19	44	37	6
2	11	18	44	37	6
3	7	17	44	37	6
4	7	16	44	37	6
5	4	15	44	37	6
6	3	15	44	37	6



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




DTFR.
MG
DESIGN.
GM
CHK.
KSH

REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT
YUANHENG CKE DEVELOPMENTS LTD.
PROJECT
COMMERCIAL & MULTI-FAMILY RESIDENTIAL
DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.
VAN-00217815-A0

TITLE:
BULK EXCAVATION SHORING
SECTION "2"
DATE
2014-05-16
SCALE:
City of Vancouver
DWG NO.
2020-387
Page 235 of 382

Mar 05, 2015 - 11:35am L:\2014 (Shoring at 0217815-A0)\0217815-A0 VSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\1-25 Drawings\217815 Excavation rev.dwg



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




No.	DESCRIPTION	DATE
8	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE:	BULK EXCAVATION SHORING SECTION "3"
DATE	2014-05-16
SCALE:	City of Vancouver 10
DWG. NO.	2020-387
Page 236 of 342	



NOTE
CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND
STRUCTURES AND UTILITIES (INCLUDING THOSE NOT
SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING
AND DRILLING FOR ANCHORS TO AVOID CONFLICT.



SECTION "4"

ANCHOR TABLE					
ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	14	19	44	37	6
2	11	18	44	37	6
3	7	17	44	37	6
4	7	16	44	37	6
5	5	15	44	37	6
6	3	15	44	37	6



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE:	BULK EXCAVATION SHORING SECTION "4"
DATE	2014-05-16
SCALE:	City of Vancouver 1"=10'
DWG. NO.	2020-387
Page 237 of 382	68

Mar 05, 2015 - 11:35am L:\2014 (Starting at 0217815-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC V5G 4W3 Drawings\217815 Excavation and Shoring.dwg



NOTE
CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND STRUCTURES AND UTILITIES (INCLUDING THOSE NOT SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING AND DRILLING FOR ANCHORS TO AVOID CONFLICT.

MAR 09 2015

This stamp shall only operate to signify that these documents form part of the C.P. Project and shall not constitute an approval of design services rendered by others.

MICHAEL LINTON

ANCHOR TABLE					
ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	14	19	44	37	6
2	11	18	44	37	6
3	7	17	44	37	6
4	7	16	44	37	6
5	5	15	44	37	6
6	3	15	44	37	6

SECTION "5"



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DATE: MG
DESIGN: GM
CHECK: KSH


REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING SECTION "5"
DATE: 2014-05-16 City of Vancouver
SCALE: 1"=10'
DWG. NO.: 2020-387 - Page 238 of 382

Mar 05, 2015 - 11:35am L:\2014 (Starting at 0217815-A0)\0217815-A0 KSH Commercial & Multi-Family Develop, 4083 Cambie St., Vancouver, BC V6J 2S5 Drawings\217815 Excavation rev6.dwg

ELEVATION (FEET)



- NOTES
1. CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND STRUCTURES AND UTILITIES (INCLUDING THOSE NOT SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING AND DRILLING FOR ANCHORS TO AVOID CONFLICT.
 2. EXCAVATION AND SHORING DESIGNED FOR NORMAL TRAFFIC ONLY. FOR CONSTRUCTION MACHINES AND TRAFFIC, APPROVAL BY THE GEOTECHNICAL ENGINEER IS REQUIRED. ADDITIONAL SHORING MAY BE REQUIRED.

Geotechnical Professional Program

MAR 09 2015

This stamp shall only operate to signify that these documents form part of the CP's output and does not constitute an approval of design services rendered by others.

MICHAEL LINTON

ANCHOR TABLE					
ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	1	18	16	13	4.5
2	1	18	18	15	4.5
3	1	18	25	21	4.5
4	1	18	33	26	4.5
5	1	18	44	36	4.5
6	1	18	55	45	4.5

SECTION "6"



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "6"
DATE	2014-05-16
SCALE	City of Vancouver 1020-387
DWG NO.	Page 239 of 382

Mar 05, 2015 - 11:35am L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC V2S 2S5 Drawings\217815 Excavation rev.dwg



SECTION "7"



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




DTFR
MG
DSGN
GM
CHK.
KSH

REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04



CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "7"		
DATE	2014-05-16	CITY OF VANCOUVER	2020-387
SCALE	1" = 10'	DWG. NO.	Page 240 of 382



TYPICAL ASSUMED CONDITIONS (NTS)

SEE 'AS-BUILT' DWGS [APPROX.]





exp Services Inc.
 275-3001 Wayburne Drive
 Burnaby, British Columbia V5G 4W3
 Telephone: 604-874-1245
 Fax: 604-874-2358
 exp.com



REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "8"
DATE	2014-05-16
SCALE	City of Vancouver 10' = 1" 2020-387
DWG. NO.	Page 241 of 282



SECTION "9"



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com


DR. MG
DSGN. GM
CHK. KSH

REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING SECTION "8"
DATE: 2014-05-16 City of Vancouver
SCALE: 1"=10'-0"
DWG. NO.: 2020-387-10
Page 242 of 342

Mar 05, 2015 - 11:35am L:\2014 (Starting at 0216787-A0)\0217815-40 VSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC V6J 2S Drawings\217815 Excavation rev.dwg



ELEVATION LOOKING EAST



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




DFTR. MG
DSGN. GM
CHK. KSH

REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT YUANHENG CKE DEVELOPMENTS LTD.
PROJECT COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO. VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING ELEVATION LOOKING EAST
DATE: 2014-05-16 City of Vancouver
SCALE: 1"=10'-0"
DWG NO. 2020-387
Page 243 of 342

Mar 05, 2015 - 11:36am L:\2014 (Shoring at 0216761-A0)\0217815-A0 KSH Commercial & Multi-Family Develop, 4083 Cambie St, Vancouver BC V5G 4W3 Drawings\217815 Excavation.syd.dwg



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	DESCRIPTION	DATE	REVISIONS	
			DRG.	CHK.
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05	MG	
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26	GM	
4	ISSUED FOR TENDER	2015-01-30		
3	ISSUED FOR BUILDING PERMIT	2014-11-04	KSH	

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING ELEVATION LOOKING NORTH
DATE	2014-05-16
SCALE	City of Vancouver 10/2020-387
DWG NO.	Page 244 of 282

L:\2014 (Starting at 20140701-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\1.25 Drawings\217815 Excavation and Shoring.dwg
Mar 05, 2015 - 11:36am



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




DATE
MG
DSGN.
GM
CHK.
KSH


REVISIONS		
No.	DESCRIPTION	DATE
5	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT
YUANHENG CKE DEVELOPMENTS LTD.
PROJECT
COMMERCIAL & MULTI-FAMILY RESIDENTIAL
DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.
VAN-00217815-A0

TITLE:
**BULK EXCAVATION SHORING
ELEVATION LOOKING WEST**
DATE
2014-05-16 City of Vancouver
SCALE:
1"=10'-0"
DWG. NO.
2020-387
Page 245 of 392



Mar 05, 2015 - 11:35am L:\2014 (Sterling at 0217815-A0)\0217815-40 KSH Commercial & Multi-Family Develop... 003 Cambie St., Vancouver, BC V6J 1S5 Drawings\217815 Excavation and Shoring



ELEVATION LOOKING SOUTH



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DR. MG
DES. GM
CHK. KSH

REVISIONS		
No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING ELEVATION LOOKING SOUTH
DATE: 2014-05-16 City of Vancouver
SCALE: 1"=10'
DWG. NO.: 2020-387
Page 246 of 282

EXCAVATION SHORING SPECIFICATIONS

PART A - INITIAL REQUIREMENTS

- 1.0 Location of all services to be completed by contractor. Report all discrepancies between actual conditions and excavation drawings to **exp Services Inc.** immediately. Drilling for installation of anchors is not to commence until all service locations have been established and a memo stating such has been forwarded by the contractor to **exp Services Inc.**
- 2.0 All relevant permits from governing authorities must be in place prior to start of construction.
- 3.0 All relevant information which may affect the performance of the shoring system must be reported in writing to **exp Services Inc.** prior to start of construction. This includes location of site trailers or storage areas near the edge of the excavation.
- 4.0 Permission from adjacent property owners must be obtained and written confirmation of such permission forwarded to **exp Services Inc.** at least 2 days prior to commencing work on the adjacent properties.
- 5.0 Contractors to notify **exp Services Inc.**, FortisBC, BC Hydro Electric and Telus in writing at least 3 days prior to start of construction.
- 6.0 A preconstruction survey of adjacent buildings must be completed prior to excavation. Survey control points to monitor horizontal and vertical movements should be installed in the adjacent roads and on adjacent buildings.

PART B - GENERAL CONSTRUCTION REQUIREMENTS

- 1.0 The contractor will undertake proper survey control to ensure the excavation shoring system is installed according to the excavation shoring drawings with respect to property lines, building lines, ground surface, and finished grades. Report any dimensional discrepancies to **exp Services Inc.**
- 2.0 Site to be enclosed by fencing or hoarding prior to start of excavation. Hoarding/fencing to be acceptable to municipal bylaws.
- 3.0 Where specialized dewatering systems are required, the excavation/shoring contractor work must be undertaken in such a manner and sequence to ensure damage to the system does not occur. Specialized dewatering does not form part of the shoring contract.
- 4.0 Where excavation shoring is required, the excavation contractor will ensure that adequate equipment is available to carry out the necessary detail excavation. Where detailed excavation is required prior to placement of shotcrete, excavation will be completed at such time to allow completion of the necessary shoring work prior to the end of the working day.
- 5.0 All interior excavation slopes not shown on the excavation shoring drawings shall be completed in conformance with the WorkSafe BC Occupational Health and Safety Regulations.
- 6.0 All significant slope or shoring deterioration to be reported to **exp Services Inc.**
- 7.0 All slope cuts to be protected with 6 mil polyethylene securely fastened unless noted otherwise on drawings.
- 8.0 The contractor shall maintain the overall responsibility for site safety.
- 9.0 All blasting must be completed by a certified blaster. Blasting may not occur within 10 feet of adjacent buildings. Notification of blasting must be provided to the excavation engineer 24 hours prior to blasting to allow installation of monitoring equipment. Unless otherwise indicated in the soils report, material which can be removed by excavation or ripping with a Caterpillar 345 excavator or equivalent with a single ripper tooth, with a production rate of at least 10 cubic yards per hour is not considered to require blasting for removal.

PART C - MATERIALS REQUIREMENTS

- 1.0 **SHOTCRETE**
Compressive strength requirements are:
 - 15 MPa in 24 hours
 - 20 MPa in 3 days

2.0 TIE-BACK ANCHORS

- Anchor diameters shown on drawings based on Dywidag Threadbar 517/690 MPa ultimate tensile strength
- Mukusol Threadbar 500 MPa ultimate tensile strength or Dywidag Threadbar 100 ksi ultimate tensile strength are acceptable alternatives with bar diameters corrected for tensile ultimate load capacity
- TITAN 30/16, TITAN 30/11, IBO R32/20 injection anchors to be used where conditions do not allow conventional drilling or where noted on drawings.

3.0 WELDED WIRE MESH

- Minimum yield 400 MPa, size 4: x 4: 8/8 unless noted otherwise, CSA G30.5 M1983.

4.0 REINFORCING

- Minimum yield 400 MPa, CSA G30.12 M197.

5.0 ANCHOR GROUT

- Non-shrinkage cementitious grout or equivalent
- Compressive strength requirements:
 - 20 MPa in 24 hours
 - 35 MPa in 28 days

6.0 DRAINS

- 2" diameter PVC with suitable filter fabric to ensure that no soil transfer occurs with groundwater flow.
- Where shown on drawing 1 1/2" diameter slotted (.01") pipes, closed one end placed in minimum 2 1/2" diameter holes to be sealed at shotcrete face.

7.0 BEARING PLATES

- Minimum yield 260 MPa CSA G40.21-M 87
- Alternate plates to those shown on the drawings will not be acceptable unless approval has been obtained from **exp Services Inc.**

8.0 STRUCTURAL STEEL

- All structural steel to be G40.21 300 MPa minimum yield.
- Fabrication and erection to CAN3 - S16.1

PART D - CONSTRUCTION DETAILS

1.0 ANCHOR INSTALLATION

Specified anchors to be placed in minimum 4" diameter holes. Hole to be thoroughly cleaned by appropriate means prior to placement of grout. Hole drilling technique required will depend on soil conditions. Percussion rock drill may not be suitable to install holes for soils containing predominantly silt or clay content unless combined with pressure grouting or after grout systems. The contractor should prove that test anchors can be installed using this method that will sustain the required test and lockoff loads prior to installing production anchors. Anchors to be provided with suitable centralizers at 10' o/c to ensure the anchor is completely encircled by grout. Grout to be installed by Tremie grouting from bottom of hole or by pressure grouting. All grout extending into the unbonded portion of anchor must be removed or alternatively a protective sleeve placed over the unbonded length of anchor.

2.0 WELDED WIRE MESH PLACEMENT


All mesh joints must be a minimum overlap of 2 squares. Mesh must be suitably supported from soil face and positioned to provide required cover as shown on the detail drawings.

3.0 REINFORCEMENT PLACEMENT

Reinforcement to overlap a minimum 24 diameters for tension splices and 18 diameters for compression splices with minimum 1.5" of cover unless noted otherwise on drawings.

4.0 SHOTCRETE DRAINS

Drains through the shotcrete to consist of 2" diameter PVC placed every 5' on centre vertically and horizontally to relieve hydrostatic pressure.




exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	DESCRIPTION	DATE
6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE:	BULK EXCAVATION SHORING NOTES
DATE	2014-05-16
SCALE	City of Vancouver
DWG NO.	2020-387
Page	248 of 282



5.0 SHOTCRETE PLACEMENT

5.1 GENERAL

Shotcrete thicknesses shown on the detailed drawings are minimum.

Shotcrete to be placed in such a manner that segregation of materials or post placement slumping does not occur. Upward placement of shotcrete for underpinning panels is not acceptable.

All reinforcing and welded mesh to be fully contained in the shotcrete with at least 1 1/2" cover in all areas. Removal of defect shotcrete to be at contractor's expense.

5.2 COLD WEATHER CONDITIONS

Special requirements for shotcrete protection will be necessary during cold weather. These include:

AMBIENT NIGHT TIME TEMPERATURES	REQUIREMENTS
Greater than 1°C	No special provisions other than potential sequencing changes to allow additional shotcrete curing times.
-3° to 1°C	Protect fresh shotcrete with thermal blankets for 24 hours
-10 to -3	Provide vented heat to fresh shotcrete for 24 hours
Below -10°C	No shotcreting allowed

In all cases, shotcrete may not be placed on frozen ground.

6.0 TESTING

6.1 Anchors

Anchors shall be tensioned as soon as practicable but no sooner than 24 hours after the construction of the applicable shotcrete panel. Contractor will provide required testing apparatus including recently calibrated jack and ram compatible with the anchor test load, nuts, plates, couplers, wrenches, and tensioning chair, together with personnel to set up and operate the equipment. The required lockoff loads are shown on the excavation drawings.

All anchors will be tested to 1.25 times the lockoff load for 2 minutes. An acceptable performance test occurs where less than 2.5% of the test load is lost over the 2 minute period. Of these anchors, approximately 10% will be proof tested by maintaining 1.25 times the lockoff load for 15 minutes in accordance with PTI manual.

Anchors which fail any of the above tests shall be replaced. A failure rate of 3% of the total anchors installed will be assumed as typical and will be at the contractor's expense. Failure rates in excess of 3% will be investigated to determine the cause of the failures and will form an extra only where soil conditions/groundwater conditions can be proved to be significantly different than those reported in the project soils report.

Lift-off tests to determine long-term performance of the anchors will be carried out on 5% of the anchors except where soil conditions are predominantly clay or silt in which case an allowance of 50% of the anchors should be provided. Retensioning of anchors to required lockoff will be completed following the lift-off test.

Costs of anchor testing to be at contractor's expense.

6.2 Shotcrete

Shotcrete samples placed in 2' x 2' x 4" panels will be provided by the contractor:

- A. during the first day shotcrete is used on the site.
- B. approximately halfway through the project.
- C. when requested by the exp Services Inc. personnel.

Contractor shall inform exp Services Inc. of sample scheduling. Samples will be suitably protected from construction activity or weather damage. Costs of shotcrete sampling and testing to be at owner's expense.

6.3 Grout

Contractor to provide grout samples:

- A. during first day of anchor installation.
- B. at halfway point of project.
- C. as requested by exp Services Inc. personnel.

Costs of sampling and testing to be at owner's expense.

7.0 GROUNDWATER CONTROL

Contractor is required to provide conventional groundwater control including, but not exclusive to, sumps and ditches. Excavation is to proceed in such a manner that the water does not pond at the base of the shotcrete or excavated panels.

Loss of soil from groundwater movement must be controlled by use of filter fabrics, drainage mats and where necessary casing of drill holes or use of alternate drilling technique. Where material is lost behind the shotcrete face, the void must be backfilled using shotcrete, grout, or gravel as directed by the excavation engineer. Where specialized groundwater techniques are required as determined by the excavation engineer, installation of such a system shall be an extra to the shoring contract.

PART E - COMPLETION REQUIREMENTS

1.0 BACKFILL

All backfill types and procedures for placement must meet applicable municipal requirements and recommendations provided in the project soils report. In the absence of a project soils report or municipal requirement, backfill should consist of clean pitrun sand and gravel or river sand with less than 5% passing the No. 200 sieve. The material should be placed in maximum 12" lifts with each lift compacted to a minimum 95% Modified Proctor density (ASTM D1557). Where access is limited, backfill may consist of pea gravel (1/4" nominal size) placed in maximum 2' lifts with each lift compacted using a concrete vibrator with water jetting. Foundation walls must be adequately supported prior to placement of backfill. In-situ compaction testing will be carried out by exp Services Inc. personnel.

Special requirements for specific municipalities are outlined below. The list is not exhaustive and requirements can be expected to change during the project duration. The contractor is to determine and ensure his work conforms to the jurisdiction having authority at the specific project location.

Vancouver

A. When the excavation encroaches onto City of Vancouver property or the depth of the excavation below finished grades is greater than or equal to the shortest horizontal distance from the edge of the excavation to the adjacent City property line, all backfilling shall conform to the following:

A.1 For excavations less than 4 feet wide.

Birdseye Material plus Controlled Density Fill

Birdseye Material shall be placed from the bottom of the excavation to a grade below the finished surface grade, determined as follows:

- 1.0' below the finished surface grade, plus an additional depth below this grade determined as the greater of 1.5 times the width of the excavation or 4.0'.

Birdseye gravel shall be confined to its original area of placement using geosynthetic sand bags placed near adjacent sites. Approval from the streets administration branch of the city engineering services department shall be obtained prior to backfilling.

Controlled Density Fill shall be placed above the Birdseye material to no nearer than 1' of finished surface grade. The top 1' of the backfill may be backfilled with Granular Base, or may contain landscaping materials subject to the review and approval of the Site Engineer.

Birdseye must be vibrated into place with immersion vibrators, and must be compacted to at least 90% of Modified Proctor density (ASTM D1557). "End dumping" of birdseye is not an approved method of compaction.

A.2 For excavations wider than 4 feet wide.

Select granular fill with less than 5% passing the no.200 sieve shall be placed for the full depth of the excavation to within 4 feet of finished grade compacted to at least 90% modified proctor density. The top 4 feet shall consist of granular base compacted to at least 95% modified proctor.

B. When the depth of the excavation is less than the shortest horizontal distance from the edge of the excavation to the adjacent City property line, granular backfill material used shall be compacted to the greater of 90% of Modified Proctor density (ASTM D1557) or as indicated in the project soils report.

Mar 05, 2015 - 11:56am - L:\2014 (Starting at 02/16/14-04/03/14) 0317815-A0 KSH Commercial & Multi-Family Residential - 0033 Cambie St., Vancouver, BC V6L 4Z5 Drawings\217815 Excavation shoring



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	DESCRIPTION	DATE
6.	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING NOTES
DATE	2014-05-16
SCALE	City of Vancouver
PROJECT NO.	2020-387
DWG NO.	Page 249 of 282

2.0 BACKFILL MATERIALS

"Birdseye" Material - 2.5mm to 10mm rounded granular aggregate

This material shall be of uniform quality, thoroughly washed free of sand, silt and clay and shall contain no more than 15% non-rounded particles. The particles shall be durable, capable of withstanding the effects of handling, placement and compaction without the production of deleterious fines. The grading limits shall be:

Total Passing	3/8" (9.5mm)	100%
Total Passing	1/4" (6.35mm)	60% - 75%
Total Passing	No. 4 (4.75mm)	5% - 50%
Total Passing	No. 8 (2.36mm)	0% - 13%
Total Passing	No. 16 (1.18mm)	0% - 1%

Controlled Density Fill

As per Master Municipal Specifications Section 02236, Controlled Density Fill is a low-strength, high-slump cementitious material. This material is also referred to as "fillcrete", "unshrinkable fill" and "controlled low strength material (CLSM)". To have maximum unconfined compressive strength of 0.5 MPa, (500Kpa) at 28 days and maximum cement content of 25Kg per m3 with fly ash and water reducing admixtures for initial settlement control. Place material using methods which do not lead to segregation. Inspection and testing of the fill is required by the Engineer.

"Granular Base" - 19mm Minus Crushed Aggregate

As per Master Municipal Specifications Section 02226.2.10, conforming to following gradations:

Sieve Designation	Percent Passing
19mm	100
12.5mm	75-100
9.5mm	60-90
4.75mm	40-70
2.36mm	27-55
1.18mm	16-42
0.600mm	8-30
0.300mm	5-20
0.075mm	2-8

3.0 BACKFILL TESTING

Sufficient testing of the backfills is required as the site engineer deems necessary so as to be able to provide the Letters of Assurance as described below.

Samples of all fills to be used on the site are to be provided to the engineer to allow tests of gradation for any granular material placed (road base or birdseye and controlled density fill). These samples must be provided prior to delivery of materials to the site and at least 48 hours prior to their use on the project.

Density testing of placed backfill material is required on representative locations of any backfill that was placed on any day when the site engineer or his/her representative did not observe backfilling at the site.

4.0 LETTERS OF ASSURANCE

At the end of the project, the City requires that the site engineer provide an Assurance of "Geotechnical Field Review and Compliance". Additionally, during the project, an interim letter may be submitted by the site engineer covering only a portion of the excavation backfill in order to facilitate construction of street works such as sidewalks over or adjacent to portions of the backfill.

In both cases, the City requires that the letter must be supported by the following material:

- all daily field review reports
- gradation test results on each type of backfill material used
- batching slips for all controlled density fill material delivered to the site
- density test results on backfill placed on days in which the site engineer (or representative) was not in attendance, accompanied by an explanation of why the engineer (or representative) was not in attendance and a description of what remedial steps were taken to satisfy the site engineer as to the adequacy of the backfill and its compaction where compliance with the job specification had not been attained.

The contractor/owner will take all measures required to ensure this information is provided.

5.0 ANCHOR DETENSIONING AND REMOVAL

Except as noted below all anchors installed on city property within 5' of finished ground surface must be removed and those below 5' detensioned. Alternatively below 5' the anchors may remain tensioned if they are fully grouted after the lockoff load has been applied. Detensioning and removal of anchors must be done concurrently with backfill placement. The backfill should be placed to within 1' of the anchor location prior to its detensioning or removal. In easement area or city right-of-way anchors within 3.3' of any underground services must be removed.

6.0 SHOTCRETE REMOVAL

Except as noted below shotcrete placed within 5' of finished ground surface on city property must be removed. The removal operation must be completed in stages and in such a manner that damage to the adjacent utilities does not occur. Shotcrete placed on easement area or city right-a-way within 3.3' of underground services must be removed.

7.0 NOTIFICATION OF WORK

exp Services Inc. must be notified at least 48 hours prior to placement of backfill, anchor detensioning and removal, and shotcrete removal in order that certification of the work may be provided. Failure of adequate notification may result in the requirement for re-excavation of backfilled areas, loss of damage deposits at the contractors expense, or failure to allow provision of Letters of Completion by the project engineer.


SHORING INSTALLATION STAGING

SECTIONS 1, 2, 3, 5 and 6

1. Excavate to Stage 1
2. Install first row anchors as shown on drawings.
3. Excavate vertically in maximum 2 anchor widths, maintaining adjacent berms.
4. Place required mesh, reinforcement, and shotcrete.
5. Tension anchors as described in section D6.1.
6. Following successful tensioning of anchors, excavate adjacent panels, and repeat steps 4 and 5.
7. Excavate to successive berms, install anchors and repeat steps 3 to 6.

SECTIONS 4, 7, 8 and 9

1. Excavate to Stage 1 berms and install first row anchors as shown on the drawings.
2. Excavate panels 1 anchor width, maintaining at least 3 anchor panels and adjacent berms. Adjacent berm sides at working panels must be maintained near vertical. Temporary shoring for protection of workers may be required.
3. Place required mesh, reinforcement, and shotcrete.
4. Tension anchors as described in specification Section Part D 6.1, at least 24 hours after shotcrete has been placed.
5. Following successful tensioning of anchors, excavate adjacent panel as per Step 2 and repeat Steps 3 and 4.
6. Repeat step 5 until row is complete.
7. Excavate to successive berms, install anchors and repeat steps 2 to 6.



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	DESCRIPTION	DATE
5	RE-ISSUED FOR BUILDING PERMIT	2015-03-05
5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26
4	ISSUED FOR TENDER	2015-01-30
3	ISSUED FOR BUILDING PERMIT	2014-11-04

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-AQ

TITLE:	BULK EXCAVATION SHORING NOTES
DATE	2014-05-16
SCALE	City of Vancouver NTS
DWG. NO.	2020-387
Page	250 of 382

Mar 05, 2015 - 11:06am L:\2014 (Shoring at 0216787-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 4083 Cambie St., Vancouver, BC\1.25 Drawings\217815 Excavation shoring



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DISTR.	MG	REVISIONS			CLIENT
		No.	DESCRIPTION	DATE	
DSGN.	GM	6	RE-ISSUED FOR BUILDING PERMIT	2015-03-05	YUANHENG CKE DEVELOPMENTS LTD. COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C. PROJECT NO. VAN-00217815-A0
		5	RE-ISSUED FOR TENDER - EAST SIDE REVISED / NOTES ADDED	2015-02-26	
CHK.		4	ISSUED FOR TENDER	2015-01-30	
	KSH	3	ISSUED FOR BUILDING PERMIT	2014-11-04	

TITLE: BULK EXCAVATION SHORING NOTES			
DATE	SCALE	DWG NO.	
2014-05-16	City of Vancouver	2020-387	Page 251 of 292

GENERAL NOTES

1.0 DESIGN PARAMETERS

The excavation drawings are based on the following:

- This shoring design has been based on the assumption that the site can be adequately dewatered. Where dewatering is unsuccessful, significant shoring design revisions should be expected which may include alternate shoring systems such as sheetpiles or soldier piles and lagging.
- Soil conditions as per soils report by exp Services Inc. dated April 11, 2014. Where unexpected soil conditions are encountered, revisions to the excavation drawings may be required.
- See drawing G1 for reference drawings. All attempts have been made to ensure that these drawings are the latest revisions. However, the contractor should ensure that discrepancies do not exist between the excavation drawings and those provided by the other consultants. All discrepancies or dimension inaccuracies to be reported to exp Services Inc. prior to commencement of the work. Contractors using the drawings for quantity take-offs do so at their own risk.
- Locations of adjacent structures are obtained by site inspections and where possible review of available drawings. We accept no responsibility for the accuracy of this data.
- Utility data is provided by the appropriate municipality and from the Site Survey Plan. Site inspections to determine location of utilities either shown or not shown on the drawings are the responsibility of the contractor. Information placed on the drawings is to be used as a preliminary guide only. Report any discrepancies between the drawings and actual utility locations. Installation of anchors is not to proceed until discrepancies have been resolved.

2.0 DRAWING REVISIONS

Revisions to shoring installation sequence or shoring details can be made only with written confirmation by exp Services Inc. personnel.

3.0 CONTRACTOR EXPERIENCE

exp Services Inc. reserves the right to withdraw their services if in their opinion an excavation/shoring contractor is selected which does not have adequate experience to complete the work in a safe manner.

4.0 PRECONSTRUCTION SURVEYS/MONITORING

It is strongly recommended that preconstruction surveys be completed on adjacent structures in order that deficiencies of these structures can be documented prior to start of construction. Continued monitoring of these buildings by survey control points should be undertaken during construction.

5.0 DRAWING USE

These drawings have been prepared for the exclusive use of the client named on the title page of the Shoring Design package. The design shown indicates minimum requirements based on limited or assumed soil conditions only, with design revisions likely required to suit actual conditions encountered during construction. These drawings must not be used for construction unless the design engineer or his representatives monitors installation of the shoring system.


6.0 LEGAL

These design documents are prepared solely for use by the party with whom the design professional entered into a contract. No representations of any kind are made by the design professional to any party with whom the design professional has not entered into contract.

The owner and contractor are responsible for determining and conforming to the appropriate environmental regulations.

7.0 ALLOWANCES

The Contractor should provide allowances in his bid by unit rates for additional shotcrete anchors and installation of 1 1/2" diameter slotted drains.





FOR GENERATIONS

Distribution Engineering & Design
Phone: (604) 528-7831
Fax: (604) 528-2232

April 9th, 2015

Kai-Sing Hui, P.Eng
Exp Services Inc.
275 – 3001 Wayburne Drive
Burnaby BC V5G 4W3

Dear Kai-Sing:

RE: PROPOSED EXCAVATION
4083 Cambie St, Vancouver

This is to confirm that BC Hydro has received the dwg No. G1 to G19 of Exp File#VAN-00217815-A0 which you have submitted for the proposed excavation activities at 4083 Cambie St, Vancouver. The drawings indicate the facilities of BC Hydro that could be affected by the proposed excavation.

Please note that the locations of BC Hydro facilities must be confirmed by manual digging before using any mechanized excavation equipment. Please take precaution when working within 1m of BC Hydro pole. All work to be carried out is done at the risk of the party undertaking the work.

All work also must be done according to WorkSafe BC and Municipal regulations.

The excavation plans are subject to review if the excavation shall not commence within one year from the date of this letter as there may be changes in our underground or overhead facilities in the area.

Yours truly,

Jeff Chua
Design Specialist
Lower Mainland North Process Centre



CITY OF VANCOUVER
ENGINEERING SERVICES
Peter Judd, P.Eng., General Manager

FAX

TO: CFT Engineering Inc.
Attn: Michael Linton

FROM: Alan Reese, Project Coordinator
Engineering Development Services

FAX:

DATE: Jan 5, 2015

SUBJECT: Engineering Holds & Requirements for BU 463163 - 4083 Cambie St , Vancouver B.C.

We are unable to Approve the over Excavation of Cambie st as per section 1/ G2 as this will totally close sidewalk to all pedestrians. Excavation needs to be done in a way in which the sidewalk along Cambie st is maintained at all times for pedestrians in this extremely busy Transit location. Please revise and re-submit. *Baran*

After the City Sewer Department's review of the Excavation and Shoring plans it was determined that Sewer Inverts are incorrect, please use the attached Sewer as-built info and revise and re-submit the excavation plans.

Please have Translink and Intransit B.C. review Excavation and Shoring plans for review of conflicts of anchor rod's and their Tunnel structure at the emails below and forward Approvals to us.

Guy.Akester@translink.ca

John.Leighton@intransitbc.ca

Alan Reese, Project Coordinator
Engineering Development Services

Phone: 604.873.7423

AR/ar

APPENDIX A – TEST HOLE LOGS

CITY ENGINEERING DEPARTMENT
PROJECTS BRANCH DIVISION

EXCAVATION ONTO CITY PROPERTY

THE ATTACHED PROPOSAL TO CONSTRUCT A TEMPORARY EXCAVATION, FOR CONSTRUCTION PURPOSES, ENCROACHING ONTO CITY PROPERTY HAS BEEN RECEIVED. PLEASE REVIEW AND STATE YOUR REQUIREMENTS OR APPROVAL.

DATE: Dec 2 2014

SITE ADDRESS: 4083 Cambie ST PLAN NO. _____

LEGAL : _____

PLEASE PROCESS AND FORWARD TO THE FOLLOWING FOR COMMENTS:

SEWERS:

CHECKED BY: R. DATE: _____ 20____



UTILITIES:

CHECKED BY: RODEL DATE: DEC 03 2014

BC HYDRO

DEVELOPMENT SERVICES:

CHECKED BY: _____ DATE: _____ 20____



KING EDWARD AVENUE

CROSS WALK

CAMBIE STREET

REFERENCE DRAWINGS

- J.C. TAM AND ASSOCIATES: TOPOGRAPHIC SURVEY PLAN DATED 2011-11-28
- W.T. LEUNG ARCHITECTS: PARKING PLANS RECEIVED 2014-09-22
- GLOTMAN SIMPSON: STRUCTURAL DRAWINGS, REV. 1 DATED 2014-10-03



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com


DESR
MG
DSGN
GM
CHK.
KSH

REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT
YUANHENG CKE DEVELOPMENTS LTD.
PROJECT
COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4083 CAMBIE, VANCOUVER, B.C.
PROJECT NO.
VAN-00217815-A0

TITLE
BULK EXCAVATION SHORING PLAN
DATE
2014-05-16
SCALE
1"=20'
DWG NO.
G1

Nov 04, 2014 - 11:24am L:\2014 (Starting at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Developm., 4099 Cambie St., Vancouver, BC\25 Drawings\217815 Excavation rev3.dwg



SECTION "1"




exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	REVISIONS	
	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "1"
DATE	2014-05-16
SCALE	City of Vancouver 102020-387
DWG NO.	Page 257 of 282



NOTE
 CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND STRUCTURES AND UTILITIES (INCLUDING THOSE NOT SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING AND DRILLING FOR ANCHORS TO AVOID CONFLICT.

75' x 33' = 2475'²
 = 230 m²

ANCHOR TABLE					
ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	14	19	44	37	6
2	11	18	44	37	6
3	7	17	44	37	6
4	7	16	44	37	6
5	4	15	44	37	6
6	3	15	44	37	6

SECTION "2"

Nov 14, 2014 - 11:24am - L:\2014 (Starting at 021617-A0)\0217815-40 R31 Commercial & Multi-Family Develop., 4099 Cambie St., Vancouver, BC\1.25 Drawings\27815 Excavation exp.dwg



exp Services Inc.
 275-3001 Wayburne Drive
 Burnaby, British Columbia V5G 4W3
 Telephone: 604-874-1245
 Fax: 604-874-2358
 exp.com




DFTR. MG
 DSGN. GM
 CHK. KSH

REVISIONS		
NO.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
 PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
 PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING SECTION "2"
 DATE: 2014-05-16
 SCALE: City of Vancouver
 DWG. NO.: 2020-387
 Page 258 of 382

Nov 04, 2014 - 11:24am L:\2014 [Shoring at 0216707-A0]\0217815-A0_KSH Commercial & Multi-Family Develop., 4099 Cambie St., Vancouver, BC\1:25 Drawings\217815 Excavation including




exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	DESCRIPTION	DATE	REVISIONS
3	ISSUED FOR BUILDING PERMIT	2014-11-04	
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08	
1	ISSUED FOR REVIEW	2014-08-22	

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "3"
DATE	2014-05-16
SCALE	1"=10'
DWG. NO.	2020-387
Page	259 of 382




SECTION "4"

ANCHOR TABLE					
ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	14	19	44	37	6
2	11	18	44	37	6
3	7	17	44	37	6
4	7	16	44	37	6
5	5	15	44	37	6
6	3	15	44	37	6
7	3	15	44	37	6



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




DFTR
MG
DSGN.
GM
CHK
KSH

REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT
YUANHENG CKE DEVELOPMENTS LTD.
PROJECT
COMMERCIAL & MULTI-FAMILY RESIDENTIAL
DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.
VAN-00217815-A0

TITLE
BULK EXCAVATION SHORING
SECTION "4"
DATE
2014-05-16
SCALE
City of Vancouver
DWG. NO.
2020-387
Page 260 of 382

Nov 04, 2014 - 1:24pm LY2014 (Starting at 0216757-40) V217815-40 KSH Commercial & Multi-Family Develop., 4099 Cambie St., Vancouver, BC V6J 1S5 Drawings\217815 Excavation rev.dwg



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DR. MG
DSGN. GM
CHK. KSH


REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING SECTION "5"
DATE: 2014-05-16
SCALE: City of Vancouver
DWG. NO.: 2020-387 - Page 261 of 382

Nov 04, 2014 - 11:24am L:\2014 (Sanding at 0216767-A0)\0217815-A0 KSH Commercial & Multi-Family Develop., 0000 Cambie St., Vancouver, BC\125 Drawings\217815 Excavation rev.dwg

ELEVATION FEET)



NOTES

1. CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND STRUCTURES AND UTILITIES (INCLUDING THOSE NOT SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING AND DRILLING FOR ANCHORS TO AVOID CONFLICT.
2. EXCAVATION AND SHORING DESIGNED FOR NORMAL TRAFFIC ONLY. FOR CONSTRUCTION MACHINES AND TRAFFIC, APPROVAL BY THE GEOTECHNICAL ENGINEER IS REQUIRED. ADDITIONAL SHORING MAY BE REQUIRED.

ANCHOR TABLE

ROW	UNBOND LENGTH (FT.)	BOND LENGTH (FT.)	PROOF LOAD (KIPS)	LOCK-OFF LOAD (KIPS)	HORZ. SPACING (FT.)
1	1	18	16	13	4.5
2	1	18	18	15	4.5
3	1	18	25	21	4.5
4	1	18	33	26	4.5
5	1	18	44	36	4.5
6	1	18	55	45	4.5

SECTION "6"



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com




DR: MG
DSGN: GM
CHK: KSH

REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING SECTION "6"
DATE: 2014-05-16
SCALE: City of Vancouver
DWG. NO.: 2020-387
Page 262 of 382

NOTE
CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND
STRUCTURES AND UTILITIES (INCLUDING THOSE NOT
SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING
AND DRILLING FOR ANCHORS TO AVOID CONFLICT.



SECTION "7"



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



MG
GM
KSH


REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING SECTION "7"
DATE	2014-05-16
City of Vancouver - 2020-387	Page 263 of 382
1"=10'	G8

NOTE
CONTRACTOR TO VERIFY LOCATION OF UNDERGROUND
STRUCTURES AND UTILITIES (INCLUDING THOSE NOT
SHOWN ON THE exp DRAWINGS) PRIOR TO EXCAVATING
AND DRILLING FOR ANCHORS TO AVOID CONFLICT.

PL
KING EDWARD AVENUE



SECTION "8"

L:\2011\Shoring at 021673-40\0217815-A0 KSH\Commercial & Multi-Family Develop\4099 Cambie St, Vancouver, BC\4.25 Drawings\217815 Excavation rev2.dwg
Rev 04, 2014, 11:24am



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DESIGN: MG
CHECK: GM
KSH

REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING SECTION "8"
DATE: 2014-05-16
SCALE: City of Vancouver 1"=10'
DWG NO.: 2020-387
Page 264 of 382

SKYTRAIN STATION

P

— APPROX. EXISTING GRADE

STAGE 1 EXCAVATION

STAGE 2 EXCAVATION

8" THICK REINFORCED
SHOTCRETE UNDERPINNING
PANEL (TYP.), SEE DETAIL

STAGE 3 EXCAVATION

STAGE 4 EXCAVATION

STAGE 5 EXCAVATION

STAGE 6 EXCAVATION

PROPOSED BUILDING WALL

BULK EXCAVATION LEVEL, SEE PLAN


— #9 DYWIDAG
ANCHORS

— R38N ANCHORS OR
EQUIVALENT INJECTION
ANCHORS (IBO)

ANCHOR TABLE

SECTION "9"

Nov 04, 2014 - 11:24am L:\2014 (Starting at 0216767-A0)\0217815-A0 851 Commercial & Multi-Family Develop., 4099 Cambie St., Vancouver, BC V5G 4W3 Drawings\217815 Excavation rev3.dwg



ELEVATION LOOKING EAST




exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



No.	REVISIONS	
	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT: YUANHENG CKE DEVELOPMENTS LTD.
PROJECT: COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.: VAN-00217815-A0

TITLE: BULK EXCAVATION SHORING ELEVATION LOOKING EAST
DATE: 2014-05-18
SCALE: 1/4" = 1'-0"
DWG. NO.: 387-1
Page 266 of 387



ELEVATION LOOKING WEST




exp Services Inc.
 275-3001 Wayburne Drive
 Burnaby, British Columbia V5G 4W3
 Telephone: 604-874-1245
 Fax: 604-874-2358
 exp.com




No.	REVISIONS	
	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0


TITLE	BULK EXCAVATION SHORING ELEVATION LOOKING WEST
DATE	2014-05-16
SCALE	City of Vancouver 10' = 1" 2020-387
DWG. NO.	Page 268 of 282



SHOTCRETE UNDERPINNING DETAIL



SHOTCRETE BEARING PAD SECTION



TYPICAL POWER POLE SUPPORT DETAIL



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING DETAILS
DATE	2014-05-16
SCALE	City of Vancouver
DWG. NO.	2020-387 - Page 270 of 382

EXCAVATION SHORING SPECIFICATIONS

PART A - INITIAL REQUIREMENTS

- 1.0 Location of all services to be completed by contractor. Report all discrepancies between actual conditions and excavation drawings to exp Services Inc. immediately. Drilling for installation of anchors is not to commence until all service locations have been established and a memo stating such has been forwarded by the contractor to exp Services Inc.
- 2.0 All relevant permits from governing authorities must be in place prior to start of construction.
- 3.0 All relevant information which may affect the performance of the shoring system must be reported in writing to exp Services Inc. prior to start of construction. This includes location of site trailers or storage areas near the edge of the excavation.
- 4.0 Permission from adjacent property owners must be obtained and written confirmation of such permission forwarded to exp Services Inc. at least 2 days prior to commencing work on the adjacent properties.
- 5.0 Contractors to notify exp Services Inc., FortisBC, BC Hydro Electric and Telus in writing at least 3 days prior to start of construction.
- 6.0 A preconstruction survey of adjacent buildings must be completed prior to excavation. Survey control points to monitor horizontal and vertical movements should be installed in the adjacent roads and on adjacent buildings.

PART B - GENERAL CONSTRUCTION REQUIREMENTS

- 1.0 The contractor will undertake proper survey control to ensure the excavation shoring system is installed according to the excavation shoring drawings with respect to property lines, building lines, ground surface, and finished grades. Report any dimensional discrepancies to exp Services Inc.
- 2.0 Site to be enclosed by fencing or hoarding prior to start of excavation. Hoarding/fencing to be acceptable to municipal bylaws.
- 3.0 Where specialized dewatering systems are required, the excavation/shoring contractor work must be undertaken in such a manner and sequence to ensure damage to the system does not occur. Specialized dewatering does not form part of the shoring contract
- 4.0 Where excavation shoring is required, the excavation contractor will ensure that adequate equipment is available to carry out the necessary detail excavation. Where detailed excavation is required prior to placement of shotcrete, excavation will be completed at such time to allow completion of the necessary shoring work prior to the end of the working day.
- 5.0 All interior excavation slopes not shown on the excavation shoring drawings shall be completed in conformance with the WorkSafe BC Occupational Health and Safety Regulations.
- 6.0 All significant slope or shoring deterioration to be reported to exp Services Inc.
- 7.0 All slope cuts to be protected with 6 mil polyethylene securely fastened unless noted otherwise on drawings.
- 8.0 The contractor shall maintain the overall responsibility for site safety.
- 9.0 All blasting must be completed by a certified blaster. Blasting may not occur within 10 feet of adjacent buildings. Notification of blasting must be provided to the excavation engineer 24 hours prior to blasting to allow installation of monitoring equipment. Unless otherwise indicated in the soils report, material which can be removed by excavation or ripping with a Caterpillar 345 excavator or equivalent with a single ripper tooth, with a production rate of at least 10 cubic yards per hour is not considered to require blasting for removal.

PART C - MATERIALS REQUIREMENTS

- 1.0 SHOTCRETE
Compressive strength requirements are:
 - 15 MPa in 24 hours
 - 20 MPa in 3 days

- 2.0 TIE-BACK ANCHORS
 - Anchor diameters shown on drawings based on Dywidag Threadbar 517/690 MPa ultimate tensile strength
 - Mukusol Threadbar 500 MPa ultimate tensile strength or Dywidag Threadbar 100 ksi ultimate tensile strength are acceptable alternatives with bar diameters corrected for tensile ultimate load capacity
 - TITAN 30/16, TITAN 30/11, IBO R32/20 injection anchors to be used where conditions do not allow conventional drilling or where noted on drawings.
- 3.0 WELDED WIRE MESH
 - Minimum yield 400 MPa, size 4: x 4: 8/8 unless noted otherwise. CSA G30.5 M1983.
- 4.0 REINFORCING
 - Minimum yield 400 MPa, CSA G30.12 M197.
- 5.0 ANCHOR GROUT
 - Non-shrinkage cementitious grout or equivalent
 - Compressive strength requirements:
 - 20 MPa in 24 hours
 - 35 MPa in 28 days
- 6.0 DRAINS
 - 2" diameter PVC with suitable filter fabric to ensure that no soil transfer occurs with groundwater flow.
 - Where shown on drawing 1 1/2" diameter slotted (.01") pipes, closed one end placed in minimum 2 1/2" diameter holes to be sealed at shotcrete face.
- 7.0 BEARING PLATES
 - Minimum yield 260 MPa CSA G40.21-M 87
 - Alternate plates to those shown on the drawings will not be acceptable unless approval has been obtained from exp Services Inc.
- 8.0 STRUCTURAL STEEL
 - All structural steel to be G40.21 300 MPa minimum yield.
 - Fabrication and erection to CAN3 - S16.1

PART D - CONSTRUCTION DETAILS


- 1.0 ANCHOR INSTALLATION

Specified anchors to be placed in minimum 4" diameter holes. Hole to be thoroughly cleaned by appropriate means prior to placement of grout. Hole drilling technique required will depend on soil conditions. Percussion rock drill may not be suitable to install holes for soils containing predominantly silt or clay content unless combined with pressure grouting or after grout systems. The contractor should prove that test anchors can be installed using this method that will sustain the required test and lockoff loads prior to installing production anchors. Anchors to be provided with suitable centralizers at 10' o/c to ensure the anchor is completely encircled by grout. Grout to be installed by Tremie grouting from bottom of hole or by pressure grouting. All grout extending into the unbonded portion of anchor must be removed or alternatively a protective sleeve placed over the unbonded length of anchor.
- 2.0 WELDED WIRE MESH PLACEMENT
All mesh joints must be a minimum overlap of 2 squares. Mesh must be suitably supported from soil face and positioned to provide required cover as shown on the detail drawings.
- 3.0 REINFORCEMENT PLACEMENT
Reinforcement to overlap a minimum 24 diameters for tension splices and 18 diameters for compression splices with minimum 1.5" of cover unless noted otherwise on drawings.
- 4.0 SHOTCRETE DRAINS
Drains through the shotcrete to consist of 2" diameter PVC placed every 5' on centre vertically and horizontally to relieve hydrostatic pressure.

Nov 04, 2014 - 11:26am C:\2014 (Shoring at 03767615-A0)\02\0815-40\031 (Unrevised) & Multi-Family Res-4099 Cambie St., Vancouver, BC\205 (Unrevised)\201415 Excavation rev.dwg



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DETA	MG
DSGN	GM
CHK	KSH

REVISIONS		
NO.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE			BULK EXCAVATION SHORING NOTES		
DATE	2014-05-16	SCALE:	City of Vancouver	DWG NO.	2020-387 - Page 271 of 382

5.0 SHOTCRETE PLATE

5.1 GENERAL

Shotcrete thicknesses shown on the detailed drawings are minimum.

Shotcrete to be placed in such a manner that segregation of materials or post placement slumping does not occur. Upward placement of shotcrete for underpinning panels is not acceptable.

All reinforcing and welded mesh to be fully contained in the shotcrete with at least 1 1/2" cover in all areas. Removal of defect shotcrete to be at contractor's expense.

5.2 COLD WEATHER CONDITIONS

Special requirements for shotcrete protection will be necessary during cold weather. These include:

AMBIENT NIGHT TIME TEMPERATURES REQUIREMENTS

Greater than 1°C	No special provisions other than potential sequencing changes to allow additional shotcrete curing times.
-3° to 1°C	Protect fresh shotcrete with thermal blankets for 24 hours
-10 to -3	Provide vented heat to fresh shotcrete for 24 hours
Below -10°C	No shotcreting allowed

In all cases, shotcrete may not be placed on frozen ground.

6.0 TESTING

6.1 Anchors

Anchors shall be tensioned as soon as practicable but no sooner than 24 hours after the construction of the applicable shotcrete panel. Contractor will provide required testing apparatus including recently calibrated jack and ram compatible with the anchor test load, nuts, plates, couplers, wrenches, and tensioning chair, together with personnel to set up and operate the equipment. The required lockoff loads are shown on the excavation drawings.

All anchors will be tested to 1.25 times the lockoff load for 2 minutes. An acceptable performance test occurs where less than 2.5% of the test load is lost over the 2 minute period. Of these anchors, approximately 10% will be proof tested by maintaining 1.25 times the lockoff load for 15 minutes in accordance with PTI manual.

Anchors which fail any of the above tests shall be replaced. A failure rate of 3% of the total anchors installed will be assumed as typical and will be at the contractor's expense. Failure rates in excess of 3% will be investigated to determine the cause of the failures and will form an extra only where soil conditions/groundwater conditions can be proved to be significantly different than those reported in the project soils report.

Lift-off tests to determine long-term performance of the anchors will be carried out on 5% of the anchors except where soil conditions are predominantly clay or silt in which case an allowance of 50% of the anchors should be provided. Retensioning of anchors to required lockoff will be completed following the lift-off test.

Costs of anchor testing to be at contractor's expense.

6.2 Shotcrete

Shotcrete samples placed in 2' x 2' x 4" panels will be provided by the contractor:

- during the first day shotcrete is used on the site.
- approximately halfway through the project.
- when requested by the exp Services Inc. personnel.

Contractor shall inform exp Services Inc. of sample scheduling. Samples will be suitably protected from construction activity or weather damage. Costs of shotcrete sampling and testing to be at owner's expense.

6.3 Grout

Contractor to provide grout samples:

- during first day of anchor installation.
- at halfway point of project.
- as requested by exp Services Inc. personnel.

Costs of sampling and testing to be at owner's expense.

7.0 GROUNDWATER CONTROL

Contractor is required to provide conventional groundwater control including, but not exclusive to, sumps and ditches. Excavation is to proceed in such a manner that the water does not pond at the base of the shotcrete or excavated panels.

Loss of soil from groundwater movement must be controlled by use of filter fabrics, drainage mats and where necessary casing of drill holes or use of alternate drilling technique. Where material is lost behind the shotcrete face, the void must be backfilled using shotcrete, grout, or gravel as directed by the excavation engineer. Where specialized groundwater techniques are required as determined by the excavation engineer, installation of such a system shall be an extra to the shoring contract.

PART E - COMPLETION REQUIREMENTS

1.0 BACKFILL

All backfill types and procedures for placement must meet applicable municipal requirements and recommendations provided in the project soils report. In the absence of a project soils report or municipal requirement, backfill should consist of clean pitrun sand and gravel or river sand with less than 5% passing the No. 200 sieve. The material should be placed in maximum 12" lifts with each lift compacted to a minimum 95% Modified Proctor density (ASTM D1557). Where access is limited, backfill may consist of pea gravel (1/4" nominal size) placed in maximum 2' lifts with each lift compacted using a concrete vibrator with water jetting. Foundation walls must be adequately supported prior to placement of backfill. In-situ compaction testing will be carried out by exp Services Inc. personnel.

Special requirements for specific municipalities are outlined below. The list is not exhaustive and requirements can be expected to change during the project duration. The contractor is to determine and ensure his work conforms to the jurisdiction having authority at the specific project location.

Vancouver

A. When the excavation encroaches onto City of Vancouver property or the depth of the excavation below finished grades is greater than or equal to the shortest horizontal distance from the edge of the excavation to the adjacent City property line, all backfilling shall conform to the following:

A.1 For excavations less than 4 feet wide.

Birdseye Material plus Controlled Density Fill

Birdseye Material shall be placed from the bottom of the excavation to a grade below the finished surface grade, determined as follows:

- 1.0' below the finished surface grade, plus an additional depth below this grade determined as the greater of 1.5 times the width of the excavation or 4.0'.

Birdseye gravel shall be confined to its original area of placement using geosynthetic sand bags placed near adjacent sites. Approval from the streets administration branch of the city engineering services department shall be obtained prior to backfilling.

Controlled Density Fill shall be placed above the Birdseye material to no nearer than 1' of finished surface grade. The top 1' of the backfill may be backfilled with Granular Base, or may contain landscaping materials subject to the review and approval of the Site Engineer.

Birdseye must be vibrated into place with immersion vibrators, and must be compacted to at least 90% of Modified Proctor density (ASTM D1557). "End dumping" of birdseye is not an approved method of compaction.

A.2 For excavations wider than 4 feet wide.

Select granular fill with less than 5% passing the no.200 sieve shall be placed for the full depth of the excavation to within 4 feet of finished grade compacted to at least 90% modified proctor density. The top 4 feet shall consist of granular base compacted to at least 95% modified proctor.

B. When the depth of the excavation is less than the shortest horizontal distance from the edge of the excavation to the adjacent City property line, granular backfill material used shall be compacted to the greater of 90% of Modified Proctor density (ASTM D1557) or as indicated in the project soils report.



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



REVISED	NO.	DESCRIPTION	DATE
ISSUED FOR BUILDING PERMIT	3		2014-11-04
REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2		2014-10-08
ISSUED FOR REVIEW	1		2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING NOTES
DATE	2014-05-16
SCALE	City of Vancouver
DWG. NO.	2020-387
Page	272 of 282

2.0 BACKFILL MATERIAL

"Birdseye" Material - 2.5mm to 10mm rounded granular aggregate

This material shall be of uniform quality, thoroughly washed free of sand, silt and clay and shall contain no more than 15% non-rounded particles. The particles shall be durable, capable of withstanding the effects of handling, placement and compaction without the production of deleterious fines. The grading limits shall be:

Total Passing	3/8" (9.5mm)	100%
Total Passing	1/2" (6.35mm)	60% - 75%
Total Passing	No. 4 (4.75mm)	5% - 50%
Total Passing	No. 8 (2.36mm)	0% - 13%
Total Passing	No. 16 (1.18mm)	0% - 1%

Controlled Density Fill

As per Master Municipal Specifications Section 02236, Controlled Density Fill is a low-strength, high-slump cementitious material. This material is also referred to as "fillcrete", "unshrinkable fill" and "controlled low strength material (CLSM)".

To have maximum unconfined compressive strength of 0.5 MPa, (500Kpa) at 28 days and maximum cement content of 25Kg per m3 with fly ash and water reducing admixtures for initial settlement control. Place material using methods which do not lead to segregation. Inspection and testing of the fill is required by the Engineer.

"Granular Base" - 19mm Minus Crushed Aggregate

As per Master Municipal Specifications Section 02226.2.10, conforming to following gradations:

Sieve Designation	Percent Passing
19mm	100
12.5mm	75-100
9.5mm	60-90
4.75mm	40-70
2.36mm	27-55
1.18mm	16-42
0.600mm	8-30
0.300mm	5-20
0.075mm	2-8

3.0 BACKFILL TESTING

Sufficient testing of the backfills is required as the site engineer deems necessary so as to be able to provide the Letters of Assurance as described below.

Samples of all fills to be used on the site are to be provided to the engineer to allow tests of gradation for any granular material placed (road base or birdseye and controlled density fill). These samples must be provided prior to delivery of materials to the site and at least 48 hours prior to their use on the project.

Density testing of placed backfill material is required on representative locations of any backfill that was placed on any day when the site engineer or his/her representative did not observe backfilling at the site.

4.0 LETTERS OF ASSURANCE

At the end of the project, the City requires that the site engineer provide an Assurance of "Geotechnical Field Review and Compliance". Additionally, during the project, an interim letter may be submitted by the site engineer covering only a portion of the excavation backfill in order to facilitate construction of street works such as sidewalks over or adjacent to portions of the backfill.

In both cases, the City requires that the letter must be supported by the following material:

- all daily field review reports
- gradation test results on each type of backfill material used
- batching slips for all controlled density fill material delivered to the site
- density test results on backfill placed on days in which the site engineer (or representative) was not in attendance, accompanied by an explanation of why the engineer (or representative) was not in attendance and a description of what remedial steps were taken to satisfy the site engineer as to the adequacy of the backfill and its compaction where compliance with the job specification had not been attained.

The contractor/owner will take all measures required to ensure this information is provided.

5.0 ANCHOR DETENSIONING AND REMOVAL

Except as noted below all anchors installed on city property within 5' of finished ground surface must be removed and those below 5' detensioned. Alternatively below 5' the anchors may remain tensioned if they are fully grouted after the lockoff load has been applied. Detensioning and removal of anchors must be done concurrently with backfill placement. The backfill should be placed to within 1' of the anchor location prior to its detensioning or removal. In easement area or city right-of-way anchors within 3.3' of any underground services must be removed.

6.0 SHOTCRETE REMOVAL

Except as noted below shotcrete placed within 5' of finished ground surface on city property must be removed. The removal operation must be completed in stages and in such a manner that damage to the adjacent utilities does not occur. Shotcrete placed on easement area or city right-a-way within 3.3' of underground services must be removed.

7.0 NOTIFICATION OF WORK

exp Services Inc. must be notified at least 48 hours prior to placement of backfill, anchor detensioning and removal, and shotcrete removal in order that certification of the work may be provided. Failure of adequate notification may result in the requirement for re-excavation of backfilled areas, loss of damage deposits at the contractors expense, or failure to allow provision of Letters of Completion by the project engineer.

SHORING INSTALLATION STAGING

SECTIONS 1, 2, 3, 5 and 6

- Excavate to Stage 1
- Install first row anchors as shown on drawings.
- Excavate vertically in maximum 2 anchor widths, maintaining adjacent berms.
- Place required mesh, reinforcement, and shotcrete.
- Tension anchors as described in section D6.1.
- Following successful tensioning of anchors, excavate adjacent panels, and repeat steps 4 and 5.
- Excavate to successive berms, install anchors and repeat steps 3 to 6.

SECTIONS 4, 7, 8 and 9

- Excavate to Stage 1 berms and install first row anchors as shown on the drawings.
- Excavate panels 1 anchor width, maintaining at least 3 anchor panels and adjacent berms. Adjacent berm sides at working panels must be maintained near vertical. Temporary shoring for protection of workers may be required.
- Place required mesh, reinforcement, and shotcrete.
- Tension anchors as described in specification Section Part D 6.1, at least 24 hours after shotcrete has been placed.
- Following successful tensioning of anchors, excavate adjacent panel as per Step 2 and repeat Steps 3 and 4.
- Repeat step 5 until row is complete.
- Excavate to successive berms, install anchors and repeat steps 2 to 6.



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5G 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DETR.
MG
DEGN.
GM
CHK.
KSH

REVISIONS		
No.	DESCRIPTION	DATE
3	ISSUED FOR BUILDING PERMIT	2014-11-04
2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.
PROJECT NO.	VAN-00217815-A0

TITLE	BULK EXCAVATION SHORING NOTES
DATE	2014-05-16
SCALE	City of Vancouver
DWG. NO.	2020-387 - Page 273 of 282

Rev 04, 2014 - 11:54am L:\2014 [Shoring - (0216787-M)]\017815-A0 KSH Commercial & Multi-Family Develop., 4099 Cambie St., Vancouver, BC V4L 2S Drawing\217815 Excavation rev3.dwg

GENERAL NOTES

1.0 DESIGN PARAMETERS

The excavation drawings are based on the following:

- A. This shoring design has been based on the assumption that the site can be adequately dewatered. Where dewatering is unsuccessful, significant shoring design revisions should be expected which may include alternate shoring systems such as sheetpiles or soldier piles and lagging.
- B. Soil conditions as per soils report by exp Services Inc. dated April 11, 2014. Where unexpected soil conditions are encountered, revisions to the excavation drawings may be required.
- C. See drawing G1 for reference drawings. All attempts have been made to ensure that these drawings are the latest revisions. However, the contractor should ensure that discrepancies do not exist between the excavation drawings and those provided by the other consultants. All discrepancies or dimension inaccuracies to be reported to exp Services Inc. prior to commencement of the work. Contractors using the drawings for quantity take-offs do so at their own risk.
- D. Locations of adjacent structures are obtained by site inspections and where possible review of available drawings. We accept no responsibility for the accuracy of this data.
- E. Utility data is provided by the appropriate municipality and from the Site Survey Plan. Site inspections to determine location of utilities either shown or not shown on the drawings is the responsibility of the contractor. Information placed on the drawings is to be used as a preliminary guide only. Report any discrepancies between the drawings and actual utility locations. Installation of anchors is not to proceed until discrepancies have been resolved.

2.0 DRAWING REVISIONS

Revisions to shoring installation sequence or shoring details can be made only with written confirmation by exp Services Inc. personnel.

3.0 CONTRACTOR EXPERIENCE

exp Services Inc. reserves the right to withdraw their services if in their opinion an excavation/shoring contractor is selected which does not have adequate experience to complete the work in a safe manner.

4.0 PRECONSTRUCTION SURVEYS/MONITORING

It is strongly recommended that preconstruction surveys be completed on adjacent structures in order that deficiencies of these structures can be documented prior to start of construction. Continued monitoring of these buildings by survey control points should be undertaken during construction.

5.0 DRAWING USE

These drawings have been prepared for the exclusive use of the client named on the title page of the Shoring Design package. The design shown indicates minimum requirements based on limited or assumed soil conditions only, with design revisions likely required to suit actual conditions encountered during construction. These drawings must not be used for construction unless the design engineer or his representatives monitors installation of the shoring system.

6.0 LEGAL

These design documents are prepared solely for use by the party with whom the design professional entered into a contract. No representations of any kind are made by the design professional to any party with whom the design professional has not entered into contract.

The owner and contractor are responsible for determining and conforming to the appropriate environmental regulations.

7.0 ALLOWANCES

The Contractor should provide allowances in his bid by unit rates for additional anchors and installation of 1 1/2" diameter slotted drains.



exp Services Inc.
275-3001 Wayburne Drive
Burnaby, British Columbia V5C 4W3
Telephone: 604-874-1245
Fax: 604-874-2358
exp.com



DFT:	MG	REVISIONS		
		No.	DESCRIPTION	DATE
DSGN	GM	3	ISSUED FOR BUILDING PERMIT	2014-11-04
		2	REVISED TO CURRENT ARCHITECTURAL PARKING PLANS	2014-10-08
CHK.	KSH	1	ISSUED FOR REVIEW	2014-08-22

CLIENT	YUANHENG CKE DEVELOPMENTS LTD.		TITLE	BULK EXCAVATION SHORING NOTES	
PROJECT	COMMERCIAL & MULTI-FAMILY RESIDENTIAL DEVELOPMENT, 4099 CAMBIE, VANCOUVER, B.C.				
PROJECT NO.	VAN-00217815-A0		DATE	2014-05-16	Page 274 of 382
				City of Vancouver - 2020-387 NTS	G19